

GDOT Project Status Report – Preconstruction January 2024

Here is a Project Update for all projects in Bartow County that have not been let to construction and are not considered long range. I have reached out to the Area Office for the status on projects let to construction. Once I hear back from them I will send them to you.

Maintenance Preconstruction Status

PI M006359- I-75 @ 4 LOCS & I-575 @ 6 LOCS - BRIDGE PRESERVATION_ on schedule to let September 2024. This work entails applying a polymer overlay on bridge decks, joint replacement and Painting of the steel superstructure on ten (10) bridges in Bartow, Cherokee & Gordon Counties.

PI M006587- I-75 @ 9 LOCS IN BARTOW COUNTY - BRIDGE PRESERVATION_ MPE authorization projected- 2024_ Let projected September 2025. The work involves Bridge Preservation Polymer Overlay, Painting of the Superstructure, and replacement of bridge joints.

PI M006588- I-75 @ 8 LOCS IN BARTOW COUNTY - BRIDGE PRESERVATION_ MPE authorization projected- 2024_ Let projected November 2025. The work involves Bridge Preservation Painting of the Superstructure and replacement of bridge joints.

PI M006511- I-75 FROM GLADE ROAD TO SR 61- Pavement Markings- Let projected in 2026

PI M006652- I-75 FROM FREY ROAD/COBB TO GLADE ROAD/BARTOW- Concrete Rehab- No schedule.

Construction Preconstruction Status

PI 0016628- GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20- Slightly behind schedule for 4/2024 let. Like to hold let date for now. May need to move to May Let.

Next Milestones: Certs due 2/2/24, 1625 required. FY 24 TAP

Project Description:

The proposed project provides pedestrian connectivity and improve driver operations along a narrow, rural section of Grassdale Road in a residential area of the City of Cartersville, Bartow County, Georgia. Grassdale Road is a minor arterial traveling in the north-south direction for approximately 1.18 miles. Beginning along the northbound right turn auxiliary lane on Cassville Road/SR 293 and ends at Joe Frank Harris Parkway/US 41/SR 3/SR 20. The project will provide 2-ft curb & gutter, 2-ft grass strip, and 5-ft concrete sidewalk.

PI 0019667- I-75 SB & NB @ 2 LOCS - DYNAMIC MESSAGING SIGN (DMS)- Project Let: 6/21/2024. Corrected FFPR due 2/16/24. Final Plans for GDOT Let: 4/12/2024 UTL: Certified 12/01/23 ROW: Certified 1/10/24 ENV: Cert Due 4/05/24 CST Authorization: Due 5/03/24

Project Description:

This project proposes to install dynamic messaging signs(DMS) along I-75 SB & NB @ 2 Locations, in Bartow & Gordon County.

PI 0016506- I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE- Project Let: 12/20/2024. SS in review - target date 3/19/24 UTL:SUE QLB accepted 6/13/23 PFPR responses approved. 7/27/23 BFI approved 12/22/23 Final BR plans submitted 12/18/23 Risk: Staging Coord and Pavement Evaluation Survey for shoulder.

Project Description:

This project will replace the existing bridge on I-75 at CR 179 over Cedar Creek Road in Bartow County.

GDOT Project Status Report – Preconstruction

January 2024

PI 0013691- PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY-VRU- Project Let: 7/15/2025; ROW authorized: 5/15/2022. not on sched for BL due to late Prel Des TO NTP and Arch Resource ID delays and delayed due to lack of funding; preparing ROW shelf form for submission by 1/31/24. UTL 2nd sub received 15/16, FTS sent 8/23/23. ESA Ph2 not needed. ENV Doc Approved 7/13/23. Risks: FY 2025 SFTY Funds

Project Description:

The project proposes pedestrian upgrades at 27 locations in Bartow and Gordon County. The project will improve pedestrian mobility at each intersection by adding and/or upgrading pedestrian related infrastructure and equipment and bringing the intersections up to ADA standards. Pedestrian related upgrades include crosswalks, pedestrian signs, pedestrian signal heads and pushbuttons, pedestrian related cabinet equipment, ADA compliant ramps, and refuge islands. This project will also install the FYA signal heads, backplates and strain poles.

PI 0016596- CS 963/SUGAR VALLEY ROAD @ NANCY CREEK- Project Let: 12/15/2025; ROW: 9/15/2024. Next Milestone is ROW and it is on schedule.

Project Description:

This project is the replacement of the bridge on CR 963/Sugar Valley Road at Nancy Creek.

PI 0017220- SR 61 @ PINE LOG CREEK & @ SUGAR HILL CREEK- Project Let: 3/15/2026; ROW: 2/15/2024. PIOH Not Required Tracking on B/L for May 2024 PFPR: No Risks, waiting on Tech Studies

Project Description:

This project consists of replacing two bridges on SR 61 in Bartow County. These bridges were designed using an HS-20 vehicle, which is below our current design standards. The bridge on SR 61 over Sugar Hill Creek, Structure ID 015-0039-0, was built in 1962. The bridge consists of three spans of reinforced concrete deck girders (RCDG's) on concrete caps with concrete columns. There is cracking in the deck and in the RCDG's. There is additional cracking in the bent caps. The bridge on SR 61 over Pine Log Creek, Structure ID 015-0040-0, was built in 1962. The bridge consists of three spans of reinforced concrete deck girders (RCDG's) on concrete caps with concrete columns. The deck is in good condition. The RCDG's have minor cracking. There is spalling with exposed rebar in the bent caps and abrasion on the concrete columns.

PI 0013238- SR 20 CONN FROM SR 3 TO GRASSDALE RD - PH II- Project Let: 8/15/2026; ROW: 4/22/2022. Sched: 5 months behind BL b/c plan changes per FHWA/ecology. Project split executed Sept. 2023 for CST funding constraints. Funding year moved to FY 2029. Phase I is PI-0020049

Project Description:

The proposed project will provide a connection between US 411 and I-75 in Bartow County. The project will allow for a more direct routing of U.S. 411 that will reduce through traffic along the SR 140 and U.S. 41/SR 20 corridors, and to accommodate current and future demand due to increasing population and employment growth in Bartow and Floyd counties. In addition to congestion relief along the aforementioned corridors, the project is anticipated to increase connectivity between Rome and the I-75 corridor which will help to improve local access and support economic development. Last project update was 11/19/2023

PI 0018355- SR 1 @ 1 LOC; SR 61 @ 9 LOC; SR 101 @ 2 LOC & SR 293 @ 2 LOC- Project Let: 9/15/2026; ROW: 9/15/2025. Not on schedule for baseline by 4 months due to needing NTP for the preliminary design. 1st Task order for Preliminary Design through ROW is under negotiations. Anticipate January 2024 NTP

Project Description:

Traffic Signal Upgrades at 14 locations in Bartow and Floyd Counties. (SR 61 @ 8 locations, SR 293 @2 locations 101 @2 locations, SR 161 @ 1 location and SR 1 @ 1 location)

GDOT Project Status Report – Preconstruction

January 2024

PI 0015145- CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II- Project Let: 10/15/2026; ROW: 6/15/2025. Next Milestone -PM Request PFPR 8/24

Project Description:

The Cass-White Road corridor between I-75/Busch Drive and Great Valley Parkway/Highland 75 Industrial Park has seen over \$2 billion in industrial plant expansions over the past four years. The ease of access to I-75 and to US 411 along with the availability of land and up-to-date utilities has led to the permitting and construction of a total of 3,134,980 sq. ft. of industrial and warehouse development along this corridor. The increase in traffic brought about by employment expected to peak at 1700 with current permits and the expected amount of freight truck traffic (roughly 300 per day) has necessitated the improvement of the roadway to accommodate the additional traffic. Last project update was 11/19/2023.

PI 0007494- CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113- Project Let:11/15/2027; ROW: 4/15/2025. Next Milestone PM Request PFPR 1/4/24 Behind baseline 9 months due to revised traffic for NELT & EA. ENV doc will not be approved until Oct 2024 Submit Escalate Letter and PCRF in Jan 2023 for missing Jan 2024 Req PFPR Jan 2024. Will likely result in ROW Auth. shift to FY2026.

Project Description:

This project consists of 2.48 miles of improvements on Douthit Ferry Road (CR 343 / CS 105403) in Cartersville, Bartow County that widens from 2-12' Lanes to 2-12' outside lanes and 2-11' inside lanes with a 20" raised median, with 12 urban shoulders from Old Alabama Road to Old Mill Road. Also it will add 2-12' outside and 2-11' inside lanes with a 14" flush median from Old Mill Road to SR 61/ SR 113. The project begins at Old Alabama Road and ends a SR 61/SR 113.

PI 0008601- CS 1014/EUHARLEE ROAD @ ETOWAH RIVER IN EUHARLEE- Project Let: 3/15/2027; ROW: 9/15/2025.

Project Description:

This project is the replacement of the bridge on CR 628/Euharlee Road at the Etowah River in Euharlee.

PI 007839- SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE- Project Let: 10/15/2028; ROW: 10/15/2025. Next Milestone - PFPR Request 12/20/24 On schedule for BL

Project Description:

The project is in Bartow and Cherokee Counties, Georgia on SR 20 beginning from SR 20 and I-75 in Bartow County to approximately SR 20 and I-575 in Cherokee County. This 17-mile project will widen the critical East-West Corridor linking Cartersville and I-75 to Canton from two to four lanes with a median. Major structures include widening of existing bridges over Stamp and Boston Creeks and replacement of Knox Bridge over Lake Allatoona/Etowah River.

PI 0019941- CROW SPRINGS ROAD @ CROW SPRINGS BRANCH N OF CARTERSVILLE_ Bridge Replacement- Master Contract awarded, Bridge Replacement, Funds to be authorized upon TIP amendment, Project part of large bundle advancing scoping summer 2024, Anticipate NTP Fall 2025.

PI 0019942- OLD MILL ROAD @ CEDAR CREEK 6.8 MI E OF ADAIRSVILLE_ Bridge Replacement- Master Contract awarded, Bridge Replacement, Funds to be authorized upon TIP amendment, Project part of large bundle advancing scoping summer 2024, Anticipate NTP Fall 2025.

PI 0019997- SR 293 FROM S OF SR 293 CONN TO SR 3 RAMP_ Bike/Ped Enhancement- Scope: Shared-use path and sidewalk w/ potential roundabout and parking improvements. Schedule: On track. Ph2 Procurement in progress; NTP anticipated in January. Next milestone = Receive ESB (OES issued) 2/16/2024. Risk: None at this time

PI 0020049- SR 20 CONN FROM GRASSDALE ROAD TO OLD GRASSDALE ROAD-PHASE I_ New construction- Project split 9/7/23 due to CST funding constraints; Sched Mod request to mimic PI-0013238 submitted 10/12/23 IFPR Oct24; FFPR

GDOT Project Status Report – Preconstruction

January 2024

Dec25; Let Aug26 Next Milestone: IFPR Oct 2024 Will proceed in tandem with PI-0013238; intend to put on Let Shelf to push CST to FY2028. Last update was 10/27/23.

PI 0020053-GATEWOOD PARK ACCESS IMPROVEMENTS_ Resurface/Maintenance- New FLAP project assigned on 10-11-23. Coordinating with Local sponsor on project requirements and path forward. Schedule: Being drafted Submitted to OPC PEND comments from SMEs on concurrence of draft schedule; Next Milestone: allocation of funds NTP, Schedule finalization, Prepare for FPR

FO/RD Project Status

PI 0019056- SR 61 @ CR 169/CASS-WHITE ROAD- Roundabout_ Not on schedule for management approval of CR (8/24/23) by seven months. The schedule for this project was for concept only. However, a schedule for ROW and CST is in development and is expected to go to the SRC by March 2024.

PI 0019057- SR 3/US 41 @ CS 634/RED TOP MOUNTAIN ROAD- Intersection Improvement_ Not on schedule by three months for management approval of Concept Report set for 4/26/24.Schedule is for concept only at this point. Risk/Issue: Finding the right concept.

PI 0019650- SR 61/US 411 FROM OLD CANTON ROAD TO PEEPLES VALLEY ROAD- Widening and Reconstruction_ On schedule for baseline. Scoping meeting held 11/27/23, gathering scope concurrences. Anticipate March 2024 NTP Next Milestone: PM Submit Concept

Here are a list of current Projects in Bartow County:

0013296 – Cass White Roundabout; Contract complete is 3/24/24. Currently have two more bridge closures to complete the Roundabouts; and shift traffic to new pattern. Currently on schedule.

621410 – Old Alabama Road; Contract complete is 12/20/24 however an upcoming roundabout at SR 61 and Old Alabama will push this completion date to an unknown date at this moment. Currently working to shift traffic to new pattern on newly placed concrete. Project is on schedule.

0015534/0015535 – Emerson SR 41 Bridges; Contract complete is 12/31/25. Currently moving utilities and installing erosion control devices throughout project. Currently on schedule.

M006256 – SR 20 Scrub seal; Contract complete is now 7/26/24. Will begin work in late February or early March due to temperature constraints.

Samantha Henry
District 6 Planning & Programming Liaison



30 Great Valley Parkway
White, GA 30184
678-721-5374 office
404-859-7468 cell