# PROGRESS REPORT



Donald L. Plusquellic, Mayor

# YEAREND 2004 CAPITAL INVESTMENT & COMMUNITY DEVELOPMENT PROGRAM

Published April 27, 2005

Compiled by
Department of Planning & Urban Development
Department of Finance
Bureau of Engineering

# 2004 CAPITAL INVESTMENT AND COMMUNITY DEVELOPMENT PROGRAM

# **TABLE OF CONTENTS**

| PROJECT  | <b>PAGE</b> | <u>PROJECT</u>                                     | <b>PAGE</b> |
|--|-------------|--|-------------|
| TRANSPORTATION                                     | 1           | Bridges  | 10          |
| Arterials/Collectors                               | 1           | Abington Road over Springfield Lake Outlet         | 10          |
|  |             | Bettes Corners Bridges Decks                       | 11          |
| Arterial Closeouts                                 | 1           | Bridge Maintenance                                 | 11          |
| Battles Avenue                                     | 2           | Carnegie Ave. Bridge over Nesmith Lake Outlet      | 11          |
| Buchtel Avenue/College Street Signalization        | 2           | East Market Street over Kelly Avenue               | 12          |
| Canton Road Signalization                          | 2           | High Street Viaduct                                | 12          |
| Cleveland-Massillon Rd.                            | 2           | Mill Street Bridge over CSX                        | 12          |
| Cuyahoga Street, Phase II                          | 3           | Triplett Blvd. Bridge over Springfield Lake Outlet | 12          |
| Cuyahoga Street/Alberti Court                      | 3           | Waterloo Rd. Bridge o/Ohio & Erie Canal            | 13          |
| East Market Street Signalization Upgrade           | 3           |  |             |
| East Market Street Widening                        | 4           | CD Public Improvements                             | 13          |
| East Market Street/Goodyear Crosswalk              | 4           | _  |             |
| Euclid/Rhodes Avenue                               | 4           | Bisson NDA: Bellevue Avenue, et al                 | 13          |
| Glenwood Avenue                                    | 4           | CD Public Improvements Closeouts                   | 14          |
| Hickory Street                                     | 5           | Hope VI Public Improvements                        | 15          |
| Hickory Street, Phase II                           | 5           | Kenmore II NDA: Chandler Street, et al             | 15          |
| Howard Street                                      | 5           | Kenmore II NDA: Idaho Street, et al                | 15          |
| Howard/Ridge/High Streets                          | 6           | Kenmore II NDA: Kenmore Blvd.                      | 16          |
| Manchester Road                                    | 6           | Parkgate Ave., et al                               | 16          |
| Massillon Road                                     | 6           | Seiberling NDA: Honodle Ave., et al                | 16          |
| Newton Street                                      | 6           | •  |             |
| Quayle Drive/Triplett Blvd. Intersection           | 7           | Concrete Street Repair                             | 17          |
| Sand Run Road Slope Stabilization                  | 7           | <u>-</u>   |             |
| South Arlington Street Signalization & Resurfacing | 7           | Moe Drive  | 17          |
| South Hawkins Avenue                               | 8           | North Hawkins Avenue                               | 17          |
| South Main St./Waterloo Rd. Safety Improv.         | 8           | Patterson Avenue                                   | 17          |
| South Main Street Widening                         | 8           |  |             |
| Street Lighting Capital Replacements               | 9           | Expressways  | 17          |
| Tallmadge Avenue Signalization                     | 9           |  |             |
| Tallmadge Avenue Widening                          | 9           | Expressway Repairs                                 | 17          |
| West Market Street                                 | 9           | Highway Landscaping                                | 18          |
| White Pond Drive, Phase I                          | 10          | I-76/U.S. 224 Ramps                                | 18          |
| Wolf Ledges Median Removal                         | 10          | I-77 Resurfacing/I-76 Pressure Relief Joints       | 18          |
| Wolf Ledges Parkway Fencing                        | 10          | I-77 Widening                                      | 18          |

| <u>PROJECT</u>                                | <b>PAGE</b> | <u>PROJECT</u>                               | <b>PAGE</b> |
|---|-------------|--|-------------|
| Innerbelt Study                               | 18          | Copley Road Soccer Complex, Phase II         | 29          |
| North Expressway Upgrade                      | 19          | Court Resurfacing                            | 29          |
| U.S. 224 North Service Road                   | 19          | Davenport Park Play Area                     | 29          |
| U.S. 224 Upgrading, Phase I                   | 19          | Dog Park                                     | 30          |
| U.S. 224 Upgrading, Phase II                  | 20          | Ed Davis Community Ctr. Parking Lot Reconst. | 30          |
|   |             | Ed Davis Community Ctr. Furnace              | 30          |
| Residential Streets                           | 20          | Ed Davis Community Ctr. Gym Floor            | 30          |
|   |             | Ed Davis Community Ctr. Roof                 | 31          |
| Akins Court                                   | 20          | Elizabeth Park                               | 31          |
| Baird Street                                  | 20          | Elizabeth Park Community Center Relocation   | 31          |
| Bishop Street                                 | 21          | Firestone Stadium Improvements               | 31          |
| Gray Court                                    | 21          | Good Park Feasibility Study                  | 31          |
| Laird Street                                  | 21          | Grace Park Lighting                          | 32          |
| McGowan Street                                | 22          | Joy Park Community Center Electrical Bldg.   | 32          |
| Mud Run West Public Improvements              | 22          | Joy Park Community Center Gym Floor          | 32          |
| Parkdale Drive, et al                         | 22          | Kenmore Towpath Trail                        | 32          |
| Pelton Avenue                                 | 22          | Miscellaneous Parks and Community Centers    | 33          |
| Preliminary Engineering & Closeouts           | 23          | Nesmith Lake Towpath Trail                   | 33          |
| Raasch Avenue                                 | 23          | Park Tree Replacement                        | 33          |
| Roslyn Avenue                                 | 23          | Parks Closeouts                              | 34          |
| Silver Street                                 | 24          | Perkins School Ballfields                    | 34          |
| Spaulding Court & Spaulding St.               | 24          | Pickle Road Ball Fields                      | 34          |
| Youtz Avenue                                  | 24          | Prentiss Park                                | 35          |
|   |             | Reservoir Park Parking Lot Additions         | 35          |
| Resurfacing Program                           | 25          | Schneider Park Storm Drainage                | 35          |
|   |             | Summit Lake Electrical                       | 35          |
| Arterial & Collector Resurfacing              | 25          | Summit Lake Towpath Trail                    | 35          |
| Full Depth Resurfacing                        | 25          | Waterloo Towpath Trail                       | 36          |
| Preventative Maintenance Program              | 25          | •  |             |
| Residential Resurfacing                       | 26          | PUBLIC FACILITIES                            | 37          |
| Unimproved Street Treatment                   | 26          |  |             |
| •   |             | Airport Snow Removal                         | 37          |
| Sidewalk Program                              | 26          | Aster Avenue Parking                         | 37          |
|   |             | Cascade Parking Deck Fire Sprinkler Upgrade  | 37          |
| ADA Access                                    | 26          | Cascade Parking Deck Repair                  | 37          |
| Citywide Walk Program                         | 27          | Cascade Parking Deck Water Line Insulation   | 38          |
| Woodward Avenue                               | 27          | Cascade Plaza Repairs                        | 38          |
|   |             | Central Services Facility Alignment Rack     | 38          |
| PARKS AND RECREATION                          | 28          | CitiCenter HVAC Replacement                  | 38          |
|   |             | CitiCenter Parking Deck Repairs              | 39          |
| Balch St. Community Center Auditorium Theater | 28          | CitiCenter Roof Replacement                  | 39          |
| Cascade Locks Bikeway, Phase I                | 28          | Council Office Reconstruction                | 39          |
| Cascade Locks Bikeway, Phase II               | 28          | Fire Station #8 Roof Replacement             | 39          |
| Confluence Regional Conservation Area         | 28          | Fire Station #9 HVAC                         | 40          |
| Copley Road Soccer Complex                    | 29          | Fire Stations Miscellaneous Equipment        | 40          |

| <u>PROJECT</u>                               | <b>PAGE</b> | <u>PROJECT</u>                               | <u>PAGE</u> |
|--|-------------|--|-------------|
| Fire Training Tower                          | 40          | Coventry Township                            | 48          |
| Morley Auditorium                            | 40          | Extension Studies                            | 48          |
| Morley Mall Staircase                        | 41          | Service Area Extensions                      | 48          |
| MSC/West Side Depot Fuel Pumps               | 41          |  |             |
| ODNR Relocation Emergency                    | 41          | Springfield Township                         | 49          |
| Police Firing Range                          | 41          | Closeouts                                    | 49          |
| Public Facilities Closeouts                  | 42          | Extension Studies                            | 49          |
| Salt Spreader Rack                           | 42          | Sanitarium Road Pump Station                 | 49          |
| Stubbs Justice Center Air Conditioning       | 42          | Sanitary Sewer/Pump Station                  | 49          |
| Stubbs Justice Center Alarm System           | 43          | Service Area Extensions                      | 49          |
| Stubbs Justice Center Garage Repairs         | 43          |  |             |
| Stubbs Justice Center Roof Replacement       | 43          | Joint Economic Development Districts (Water) | 50          |
| Superblock Parking Deck Repairs              | 43          | · · · · · · · · · · · · · · · · · · ·        |             |
| West Side Depot/MSC Petroleum Remediation    | 43          | Copley Township                              | 50          |
| · · · · · · · · · · · · · · · · · · ·        |             | Aberth Drive                                 | 50          |
| MISCELLANEOUS                                | 44          | Centerview Circle                            | 50          |
|  |             | Extension Studies                            | 50          |
| Administration (Capital)                     | 44          | Mina Avenue                                  | 50          |
| Administration (CD)                          | 44          | Township Service Area Extensions             | 50          |
| Audio Logging Equipment Replacement          | 44          | To whomp set the them zhonotono              |             |
| Debt Service                                 | 44          | Coventry Township                            | 51          |
| Equipment Replacement                        | 45          | Closeouts                                    | 51          |
| Neighborhood Partnerships                    | 45          | Manchester Road                              | 51          |
| Parking Meters                               | 45          | Extension Studies                            | 51          |
| Radio Tower                                  | 45          | Robinson Avenue                              | 51          |
| Replacement Telephone 911 Equipment          | 46          | Township Service Area Extensions             | 52          |
| Street Trees                                 | 46          | To wiship Service Theat Extensions           | <i>3</i>    |
| Traffic Signal Controllers                   | 46          | Springfield Township                         | 52          |
| Traine biginal controllers                   | 10          | Closeouts                                    | 52          |
| PUBLIC UTILITIES                             | 47          | Albrecht Avenue                              | 52          |
|  | 17          | Extension Studies                            | 52          |
| <b>Compost Facility Improvements</b>         | 47          | Sanitarium Road                              | 52          |
| compose ruenty improvements                  | 17          | Township Service Area Extensions             | 53          |
| Roof Repairs                                 | 47          | Township Service Theat Extensions            | 5.          |
| Roof Repairs                                 | 77          | Major Sanitary Trunk Sewer Projects          | 53          |
| Joint Economic Development Districts (Sewer) | 47          | Major Samary Trank Sewer Projects            | 5.          |
| some Economic Development Districts (Sewer)  | 77          | Fairlawn CC Stream Erosion Protection        | 53          |
| Bath Township                                | 47          | Hawkins Sanitary Trunk Sewer Erosion Control | 53          |
| Robinwood Hills Pump Station/Force Main      | 47          | Mill St. Sewer Relocation                    | 53          |
| Roomwood Tims I ump Station/Torce Main       | 47          | Will St. Sewer Relocation                    | 5.          |
| Copley Township                              | 47          | Sanitary Sewers                              | 54          |
| Closeouts                                    | 47          |  |             |
| Centerview Circle Sewer                      | 47          | Barcelona Sewer Lining                       | 54          |
| Copley Meadows Pump Station/Force Main       | 48          | CSO Long Term Control Plan                   | 54          |
| Extension Studies                            | 48          | CSO Rack 9 Separation                        | 54          |
| Service Area Extensions                      | 48          | Little Cuyahoga Interceptor                  | 54          |

| <u>PROJECT</u>                                     | <b>PAGE</b> | <u>PROJECT</u>                                    | <b>PAGE</b> |
|--|-------------|---|-------------|
| Miscellaneous Improv. including Pump Stations      | 55          | Water Supply Facilities                           | 63          |
| Miscellaneous Sewer Separations                    | 55          |   |             |
| Nine Minimum Controls Improvement                  | 55          | AWP Building Steam System Conversion              | 63          |
| Rack 40 Elimination                                | 55          | Building Modifications                            | 63          |
| Sanitary Sewer Reconstruction                      | 56          | CT Monitoring Station                             | 64          |
| Sanitary Sewers Vehicle & Equipment Replacement    | 56          | DSC Improvements                                  | 64          |
| SCADA Standards                                    | 56          | East Branch Dam Concrete Slab Lifting, Repairs    | 64          |
|  |             | Filter Building Instrumentation & Control Improv. | 64          |
| Storm Water Systems                                | 57          | Filter Media Replacement                          | 64          |
|  |             | High Lift Pump Replacement                        | 65          |
| Bath Road Erosion Control                          | 57          | Main Valve Repair                                 | 65          |
| Brewster Creek Channel Restoration                 | 57          | Master Plan Update                                | 65          |
| Elm Drive/Wigley Avenue Storm Outlet               | 57          | Miscellaneous Improvements and Replacements       | 65          |
| Miscellaneous Storm Sewers                         | 58          | Security Improvements                             | 65          |
| Schiller Avenue Storm Sewer Extension              | 58          | Valve Actuators in High Lift Pump Station         | 66          |
|  |             | Water Supply Vehicle & Equipment Replacement      | 66          |
| <b>Utilities Services</b>                          | 58          |   |             |
|  |             | HOUSING & HUMAN RESOURCES                         | 67          |
| Computer Equipment & Business Office Imp.          | 58          |   |             |
| Misc./Supplemental Engineering Studies             | 58          | Clearance, Land Assembly and Housing              |             |
| Utilities Services Vehicle & Equipment Replacement | 59          | Development                                       | 67          |
| Water Distribution                                 | 59          | Acquisition/Relocation/Clearance                  | 67          |
|  |             | CHDO/CDC Housing                                  | 67          |
| Action Plan Recommendations                        | 59          | Demolition  | 67          |
| Brittain Road Reservoir Rehabilitation Study       | 59          | HOPE VI   | 67          |
| Clean & Paint Tanks                                | 59          | New Housing Incentive                             | 68          |
| Fairlawn Pump Station Improvements                 | 59          | UNDC  | 68          |
| Force Main Reconstruction, Phase V                 | 60          |   |             |
| Materials for Water System Replacement             | 60          | Human Resources                                   | 68          |
| Miscellaneous Improvements                         | 60          |   |             |
| Security Improvements                              | 60          | Human Resources                                   | 68          |
| Standby Generator Improvements                     | 61          |   |             |
| Water Distribution Telemetry System                | 61          | Other Housing                                     | 68          |
| Water Distribution Vehicle & Equip. Replacement    | 61          |   |             |
| Water Main New and Replacement                     | 61          | CDC Support                                       | 68          |
| Water Meter Reading System                         | 62          | Emergency and Transitional Housing                | 69          |
|  |             | Minor Home Repair                                 | 69          |
| Water Pollution Control Station                    | 62          | Paint Program                                     | 69          |
| Fuel Tank Soil Remediation                         | 62          | Rehabilitation Assistance                         | 69          |
| Miscellaneous Improvements                         | 62          |   |             |
| Preaeration Improvements                           | 62          | Rehabilitation Assistance                         | 69          |
| Sludge Disposal Building Demolition                | 63          |   |             |
| WPCS Vehicle & Equipment Replacement               | 63          |   |             |

| <u>PROJECT</u>                            | <u>PAGE</u> | <u>PROJECT</u>                           | <u>PAGE</u> |
|---|-------------|--|-------------|
| ECONOMIC DEVELOPMENT                      | 70          | Advance Greater Akron                    | 78          |
|   |             | Akron Initiative                         | 78          |
| Brownfields                               | 70          | Enterprise Community Revolving Loan Fund | 78          |
|   |             | Greater Akron Chamber                    | 79          |
| Beech Street Power Plant                  | 70          | Micro Enterprise Lending Program         | 79          |
| Brownfields Remediation                   | 70          | Summit County Business Retention Program | 79          |
| USEPA Brownfield Grant                    | 70          | Technical Assistance                     | 79          |
| Commercial/Industrial Development         | 71          | Neighborhood Business Districts          | 80          |
| AES Campus Building                       | 71          | Five Points Renewal Area                 | 80          |
| Akron Fulton Airport                      | 71          | Middlebury Grocery Store Development     | 80          |
| Akron Square                              | 71          | Neighborhood Business Districts          | 81          |
| Ascot Industrial Park                     | 71          | -  |             |
| Brown Graves Development                  | 72          |  |             |
| Cargill Access and Redevelopment          | 72          |  |             |
| Development Rights Purchase               | 72          |  |             |
| Evans Avenue Industrial Park              | 72          |  |             |
| General Tire Property                     | 73          |  |             |
| Industrial Incubator                      | 73          |  |             |
| Kenmore/Miller Industrial Redevelopment   | 73          |  |             |
| Landbanking                               | 73          |  |             |
| Lockheed Martin Infrastructure Support    | 74          |  |             |
| Market Kelly Urban Renewal Area           | 74          |  |             |
| Market-Forge Urban Renewal Area           | 74          |  |             |
| Massillon Road Industrial Park            | 74          |  |             |
| Morgan Avenue Industrial Redevelopment    | 75          |  |             |
| Munroe Road Industrial Park               | 75          |  |             |
| Romig Road Area                           | 75          |  |             |
| Smith/Ghent Detention Pond                | 75          |  |             |
| University Polymer Technology Park        | 76          |  |             |
| West Side Office Park                     | 76          |  |             |
| <b>Downtown Improvements</b>              | 76          |  |             |
| Downtown Financial Assistance             | 76          |  |             |
| Downtown Landbanking                      | 76          |  |             |
| High/Market Parking Deck                  | 77          |  |             |
| Lock I Visitors' Center                   | 77          |  |             |
| Lock III Redevelopment                    | 77          |  |             |
| Mass Transit Station                      | 77          |  |             |
| North Main/Furnace Streetscape            | 78          |  |             |
| Financial & Technical Assistance Programs | 78          |  |             |

| <u>Project</u>                                | FUNDING SOURCE | <u>BUDGET</u>     | <u>COMMITTED</u> |
|---|----------------|-------------------|------------------|
| TRANSPORTATION<br><u>Arterials/Collectors</u> |                | <u>45,868,000</u> | 44,266,643       |
| Arterial Closeouts                            |                |                   |                  |
|   | <u>TOTAL</u>   | <u>0</u>          | <u>2,700,782</u> |
|   | CF             | 0                 | -50,000          |
|   | FS-BR          | 0                 | -106,001         |
|   | FS-CMAQ        | 0                 | 1,965,053        |
|   | FS-STP         | 0                 | 863,974          |
|   | GF             | 0                 | 2,700            |
|   | GO             | 0                 | 1,733,899        |
|   | IT             | 0                 | -1,838,019       |
|   | JEDD-CAP       | 0                 | -16,193          |
|   | METROPK        | 0                 | 41,463           |
|   | OPWC           | 0                 | 78,917           |
|   | SA             | 0                 | -150,946         |
|   | SCF            | 0                 | -101,562         |
|   | SLA            | 0                 | -11,224          |
|   | TAL            | 0                 | -2,753           |
|   | TT             | 0                 | 106,216          |
|   | UA             | 0                 | 5,732            |
|   | UTIL           | 0                 | -131,439         |
|   | WCF            | 0                 | 310,965          |

# Includes:

Tallmadge Ave. (150007) - Includes payment to State of Ohio @ \$4,935 and interest payment @ \$25,194. Actual 2004 commitments @ \$30,129 and adjustments to previous year's progress reports @ \$1,730,955.

E. Exchange St./Arc Signals (TT3002) - Includes supplemental #1 to Michael Construction @ \$6,258, payments @ \$4,133, and engineering @ \$1m074. N. Portage Path (150171) - Includes supplemental #3 awarded to Kenmore @ \$236,231, payment to National Parks Service @ \$100,089, payment to Ohio Edison @ \$24,961, payment for professional services @ \$10,303, interest payment @ \$13,002, and engineering @ 3,033. Actual 2004 commitments @ \$388,799 and adjustments for previous year's progress reports @ \$83,370.

Darrow Rd. (150009) - Includes interest payment @ \$27,678 and engineering @ \$7,633. Actual 2004 commitments @ \$36,587 and adjustments for previous year's progress reports @ (\$291,481).

Superior Ave. (GO0074) - Includes enginnering @ \$3,679.

East wood Ave. (150049) - Includes interest payment @ \$37,608 and engineering @ \$1,447. Actual 2004 commitments @ \$41,620 and adjustments for previous year's progress reports @ \$52,348.

W. Market St. (150008) - Includes interest payment @ \$75,654 and engineering @ \$1,180. Actual 2004 commitments @ \$78,896 and adjustments for previous year's progress reports @ \$462,519.

Sand Run Rd (150172) - Includes interest payment @ \$22,805 and engineering @ \$24,358. Actual 2004 commitments @ \$47,817 and adjustments for previous year's progress reports @ \$24,079.

| Project  | FUNDING SOURCE                                | <u>BUDGET</u>    | <u>COMMITTED</u> |
|--|---|------------------|------------------|
| Battles Avenue [150224] (East Avenue - 22nd Street)  | <u>TOTAL</u>                                  | 39,000           | <u>81,541</u>    |
|  | GO  | 39,000           | 81,541           |
| Plans for replacement of existing concrete pavement with asphalt. complete. Construction scheduled for 2005.  Includes engineering @ \$79,416                        | Includes walk and drive apron reconstruction. | OPWC application | approved. Design |
| Buchtel Avenue/College Street Signalization  |   |                  |                  |
|  | TOTAL   | 96,000           | <u>0</u>         |
|  | UA  | 96,000           | 0                |
| Installation of new signal.  |   |                  |                  |
| Canton Road Signalization [B03010]   | TOTAL   | 40.000           | 404.544          |
| (Mogadore Road to Triplett Boulevard)  | <u>TOTAL</u>                                  | <u>10,000</u>    | <u>191,541</u>   |
|  | GO<br>TT                                      | 0<br>10,000      | 191,541<br>0     |
| Plans for installation of closed loop traffic control system. Contract \$178,416). Design underway. Construction scheduled for 2006. Includes engineering @ \$12,507 | t awarded to Burgess & Niple @ \$242,084 (and | •                | rformance @      |
| Cleveland - Massillon Rd. [JP0005]   |   |                  |                  |
| (Ridgewood Rd Kuhmo Rd.)   | TOTAL   | <u>0</u>         | <u>50,000</u>    |
|  | JEDD-TWP                                      | 0                | 50,000           |
| City's share of joint OPWC project in Fairlawn/Copley.   |   |                  |                  |

| <u>Project</u>                    | FUNDING SOURCE | <u>BUDGET</u>    | <u>COMMITTED</u> |
|-----------------------------------|----------------|------------------|------------------|
| Cuyahoga Street, Phase 2 [150206] |                |                  |                  |
|                                   | <u>TOTAL</u>   | <u>1,256,000</u> | <u>1,141,003</u> |
|                                   | GO             | 150,000          | 0                |
|                                   | OPWC           | 665,000          | 510,003          |
|                                   | SA             | 402,000          | 478,000          |
|                                   | SCF            | 39,000           | 153,000          |

Full improvements on Cuyahoga Street (Memorial Parkway - 305' south of Sommers Court). Includes sanitary sewer reconstruction on Otto Street (Cuyahoga Street - 310' west of Cuyahoga Street) to allow for separation of existing combined sewers. Ordinance #378-2004 authorizing contracts passed 7/1/04. Contract awarded to Cioffi & Sons @ \$1,075,676 on 12/13/04. Construction underway, to be completed in November 2005.

Includes engineering @ \$59,189

# Cuyahoga Street/Alberti Court [150201]

| TOTAL | <u>101,000</u> | <u>79,650</u> |
|-------|----------------|---------------|
| CD    | 101,000        | 16,580        |
| OPWC  | 0              | 0             |
| WCF   | 0              | 63,070        |

Closeout charges for full improvements on Cuyahoga Street (Uhler Avenue - Tallmadge Avenue) and Alberti Court (Cuyahoga Street - Selzer Street). Includes interest payment @ \$8,444. Construction complete.

Includes engineering @ \$72,585

# East Market Street Signalization Upgrade [B03025]

| (Summit Street to S.R. 8) | TOTAL | <u>47,000</u> | <u>108,719</u> |
|---------------------------|-------|---------------|----------------|
|                           | GO    | 0             | 108,719        |
|                           | TT    | 47,000        | 0              |

Design of replacement of signals and lighting. Includes interconnect and relocation of overhead utilities. Ordinance #115-2004 authorizing agreements with ODOT passed 3/1/04. Design underway. Construction scheduled for 2006.

Includes engineering @ \$105,183

| <u>Project</u>   | <b>FUNDING SOURCE</b>                | <b>BUDGET</b>            | <u>COMMITTED</u> |
|--|--------------------------------------|--------------------------|------------------|
| East Market Street Widening [150163]   |                                      |                          |                  |
| (Martha Avenue - Hilbish Avenue)   | <u>TOTAL</u>                         | <u>1,005,000</u>         | <u>291,544</u>   |
|  | FS-CMAQ                              | 500,000                  | 84,800           |
|  | GO                                   | 505,000                  | 206,744          |
| Plans and acquisition for roadway widening, streetscaping, and utili signalization interconnect. Ordinance authorizing agreements with | ODOT passed 3/29/04. Amendatory #2 a | awarded to Finkbeiner, P | etis, & Strout @ |

\$86,500. Amendatory #3 awarded to Finkbeiner, Petis, & Strout @ \$41,700. OPWC application approved. Design underway. Includes tax, title, appraisal fees @ \$106,000. Construction in 2006.

Includes engineering @ \$24,786

# East Market Street/Goodyear Crosswalk [P00291]

| <u>TOTAL</u> | 94,000 | <u>7,089</u> |
|--------------|--------|--------------|
| IT           | 94,000 | 7,089        |

Repair of brick crosswalk above underground tunnel crossing E. Market Street from Goodyear Tire. Design underway. Carryover to 2005.

Includes engineering @ \$7,055

# **Euclid/Rhodes Avenues [B03015]**

| <u>TOTAL</u> | 705,000 | <u>10,423</u> |
|--------------|---------|---------------|
| GO           | 0       | 10,423        |
| TT           | 70,000  | 0             |
| ZOO          | 635,000 | 0             |

Addition of lane on Euclid Avenue. Improvement limits are Euclid Avenue (Raymond Street - Rhodes Avenue). Will improve access between Innerbelt and Akron Zoo. Design complete.

Includes engineering @ \$9,412

# **Glenwood Avenue**

| (Howard Street - S.R. 8) | TOTAL | <u>100,000</u> | <u>0</u> |  |
|--------------------------|-------|----------------|----------|--|
|                          | GO    | 100,000        | 0        |  |

Plans for road reconstruction.

| <u>Project</u>                    | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|-----------------------------------|-----------------------|---------------|------------------|
| Hickory Street [150213]           |                       |               |                  |
| (Memorial Parkway - 1,000' south) | <u>TOTAL</u>          | 847,000       | <u>885,796</u>   |
|                                   | CD                    | 432,000       | 408,619          |
|                                   | PVT                   | 0             | 128,878          |
|                                   | SA                    | 130,000       | 57,100           |
|                                   | SCF                   | 271,000       | 265,940          |
|                                   | WCF                   | 14,000        | 25,259           |

Public improvements on Hickory Street (Memorial Parkway - 1,000' south) to support housing development. Ordinance to proceed passed 6/21/04. Contract awarded to Wingfoot Rental @ \$758,472 on 7/19/04. Includes legal fees @ \$6,405. Construction underway, to be complete in July 2005.

Includes engineering @ \$114,825

# Hickory Street, Phase 2 [150229]

| <u>TOTAL</u> | <u>200,000</u> | <u>80,516</u> |
|--------------|----------------|---------------|
| CD           | 200.000        | 80.516        |

Plans for hext phase of public improvements to Hickory Street to support housing development. Design (in-house) underway, 60% complete. OPWC application approved. Construction scheduled for 2006.

Includes engineering @ \$77,189

# Howard Street [150223]

| (Lods Street - Cuyahoga Falls Avenue) | <u>TOTAL</u> | <u>150,000</u> | <u>89,410</u> |
|---------------------------------------|--------------|----------------|---------------|
|                                       | CD           | 0              | 89,410        |
|                                       | GO           | 150.000        | 0             |

Plans for full improvements to support HOPE VI. Design (in-house) underway, 90% complete. OPWC application approved. Construction scheduled for 2007.

Includes engineering @ \$84,053

| <u>Project</u>            | FUNDING SOURCE | <u>BUDGET</u>    | <u>COMMITTED</u> |
|---------------------------|----------------|------------------|------------------|
| Howard/Ridge/High Streets |                |                  |                  |
| (150204, 150205)          | <u>TOTAL</u>   | <u>1,311,000</u> | <u>103,210</u>   |
|                           | CD             | 328,000          | 85,013           |
|                           | GO             | 186,000          | 18,197           |
|                           | OPWC           | 411,000          | 0                |
|                           | SA             | 110,000          | 0                |
|                           | SCF            | 276,000          | 0                |

Public improvements on Howard Street (Martin Luther King Jr. Boulevard - North Street), Ridge Street (Howard Street - High Street), and High Street (Ridge Street - Furnace Street), Beech Street (Howard Street - 300' west). Design complete. Includes tax, title and appraisal fees @ \$5,656 and relocation @ \$7,000. Actual 2004 commitments @ \$50,416 and adjustments for previous year's progress reports @ \$52,794. Construction 2005.

Includes engineering @ \$33,255

# **Manchester Road**

| (150230, B03023)                   | <u>TOTAL</u> | <u>191,000</u> | <u>166,109</u> |
|------------------------------------|--------------|----------------|----------------|
| (Carnegie Avenue to Waterloo Road) |              |                |                |
|                                    | GO           | 191,000        | 166,109        |

Plans for replacement of existing deteriorated concrete pavement with new full depth asphalt pavement and widening lane widths to meet current standards. Includes replacement of sidewalks, signalization, lighting, and drainage as necessary. OPWC application approved. Design (in-house) underway. Includes payment for professional services @ \$36,442. Construction scheduled for 2006.

Includes engineering @ \$128,008

# Massillon Road

| (Moonlight Drive - CSX Railroad) | TOTAL | 100,000 | <u>0</u> |
|----------------------------------|-------|---------|----------|
|                                  | GO    | 100,000 | 0        |

Reconstruction of Massillon Road (Moonlight Drive - CSX Railroad), Clayben Drive (Massillon Road - 150' east), and Boyer Parkway (Massillon Road - 200' west) within Springfield Township. Construction scheduled for 2006.

# **Newton Street**

| (The Brooklands Street - E. Corp. line) | TOTAL | <u>250,000</u> | <u>0</u> |
|---|-------|----------------|----------|
|   | GO    | 250.000        | 0        |

Plans for full improvements including storm sewer to remedy flooding problems. Does not include (Meade Avenue - Newton Circle) which was improved with Darrow Road. Includes deck replacement over Roosevelt Creek.

| <u>Project</u>                                    | FUNDING SOURCE | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|----------------|---------------|------------------|
| Quayle Drive/Triplett Blvd. Intersection [P00289] |                |               |                  |
|   | <u>TOTAL</u>   | <u>45,000</u> | <u>26,075</u>    |
|   | IT             | 45,000        | 26,075           |

Reconstruction of intersection to improve safety, sight distances, and turning radius, and to reduce traffic volume and speed on Qualye Drive. Ordinance #326-2004 authorizing contracts passed 6/7/04. Contract awarded to Lockhart @ \$698,854 on 6/14/04 (\$13,300 attributable to Quayle/Triplett). Construction complete.

Includes engineering @ \$12,775

# Sand Run Road Slope Stabilization [TT3001]

| <u>TOTAL</u> | <u>30,000</u> | <u>288,576</u> |
|--------------|---------------|----------------|
| OPWC         | 0             | 90,141         |
| TT           | 30,000        | 198.435        |

Closeout charges for slope stabilization of Sand Run Road (Sand Run Parkway - Smith Road). Supplemental #1 awarded to Northern Valley Contractors @ \$16,768 on 5/24/04. Supplemental #2 awarded to Northern Valley @ \$194,912 on 8/30/04. Amendatory #1 awarded to GPD @ \$43,242. Construction complete.

Includes engineering @ \$32,596

# South Arlington Street Signalization & Resurf. [150190]

| (E. Market Street - Waterloo Road) | <u>TOTAL</u> | <u>11,000</u> | <u>23,904</u> |
|------------------------------------|--------------|---------------|---------------|
|                                    | TT           | 11.000        | 23.904        |

Plans for installation of new signals, video detection and closed-loop master system for monitoring and controlling traffic flow on South Arlington Street (East Market Street - Waterloo Road). Includes resurfacing and curb ramps on S. Arlington Street (E. Exchange Street - Waterloo Road). Ordinance #307-2004 authorizing ODOT agreements passed 5/17/04. OPWC application approved. Design complete. Construction scheduled for 2005.

Includes engineering @ \$22,145

| <u>Project</u>                    | <b>FUNDING SOURCE</b> | <u>BUDGET</u>    | <u>COMMITTED</u> |
|-----------------------------------|-----------------------|------------------|------------------|
| South Hawkins Avenue [150198]     |                       |                  |                  |
| (Westgate Circle -Elmdale Avenue) | <u>TOTAL</u>          | <u>2,968,000</u> | <u>2,863,487</u> |
|                                   | GO                    | 1,069,000        | 0                |
|                                   | OPWC                  | 1,342,000        | 1,342,000        |
|                                   | SA                    | 261,000          | 261,300          |
|                                   | SCF                   | 93,000           | 21,276           |
|                                   | SIB                   | 0                | 1,120,214        |
|                                   | SLA                   | 203.000          | 118.697          |

Improvements to S. Hawkins Avenue (Westgate Circle - Elmdale Avenue). Includes replacement of concrete pavement with asphalt, resurfacing, walk, curb and improvements to Mull Avenue Circle. Carryover from 2003. Contract awarded to Kenmore Construction Co. @ \$2,590,241 on 3/29/04. Contract awarded to JEM Industrial Maintenance Corp. @ \$15,565 on 6/7/04. Includes payment to SBC @ \$21,704, interest payment @ \$2,410, and payment for professional services @ \$14,426. Construction underway, to be complete in October 2005.

Includes engineering @ \$211,886

# South Main St./Waterloo Rd. Safety Improv. [B04001]

| <u>TOTAL</u> | <u>140,000</u> | <u>10,179</u> |
|--------------|----------------|---------------|
| GO           | 140,000        | 10,179        |

Addition of northbound left turn lane on S. Main Street. Includes new signalization. Construction scheduled for 2007.

Includes engineering @ \$10,179

# South Main Street Widening [150039]

| TOTAL    | <u>100,000</u> | <u>534,121</u> |
|----------|----------------|----------------|
| FS-STP   | 100,000        | 383,319        |
| GO       | 0              | -168,568       |
| IT       | 0              | 32,418         |
| JEDD-CAP | 0              | 168,568        |
| OPWC     | 0              | 82,582         |
| SA       | 0              | -100           |
| SLA      | 0              | -23,276        |
| UTIL     | 0              | 13,044         |
| WCF      | 0              | 46,134         |

Closeout charges for public improvements to S. Main Street (N. Firestone Boulevard to Cole Avenue). Includes N. Firestone Boulevard (S. Main Street -300' east). Supplemental #1 awarded to Cioffi Construction @ \$234,238 on 2/2/04. Supplemental #2 awarded to Cioffi Construction @ \$82,114 on 6/14/04. Supplemental #3 awarded to Cioffi Construction @ \$97,948 on 8/23/04. Includes interest payment @ \$15,395. Actual 2004 commitments @ \$507,239 and adjustments for previous year's progress reports @ \$26,882. Construction complete.

Includes engineering @ \$75,534

| <u>Project</u>   | <b>FUNDING SOURCE</b>                        | <u>BUDGET</u>               | <u>COMMITTED</u>        |
|--|--|-----------------------------|-------------------------|
| Street Lighting Capital Replacements   |  |                             |                         |
|  | <u>TOTAL</u>                                 | 1,700,000                   | <u>1,364,530</u>        |
|  | SLA  | 1,700,000                   | 1,364,530               |
| Repairs and additions to the street lighting system. Includes 12/31/04.  | replacement of 620 steel street light poles. | Ohio Edison claims 100 repa | airs/replacements thru  |
| Tallmadge Avenue Signalization [B03009]  |  |                             |                         |
| (Howard Street - Gorge Boulevard)  | <u>TOTAL</u>                                 | <u>5,000</u>                | <u>195,059</u>          |
|  | GO   | 0                           | 195,059                 |
|  | ТТ   | 5,000                       | 0                       |
| Plans for installation of new solid state traffic controllers, sign optic interconnect. Contract awarded to McCoy & Assoc. @ |  |                             | loop system with fiber- |
| Includes engineering @ \$6,226   |  |                             |                         |
| Tallmadge Avenue Widening [B03008]   |  |                             |                         |
| (Gorge Boulevard - Home Avenue)  | <u>TOTAL</u>                                 | <u>36,000</u>               | <u>705,105</u>          |
|  | GO   | 0                           | 705,105                 |
|  | TT   | 36,000                      | 0                       |

Plans for widening of a four lane facility to standard 12-foot wide lanes including new asphalt pavement, concrete curb and gutter, sidewalk, drive aprons, storm sewer, sanitary sewer where required, water main reconstruction as required, lighting, traffic signals and interconnect, underground utilities, and trees. Contract awarded to McCoy & Assoc. @ \$689,780. Design underway. Construction scheduled for 2008.

Includes engineering @ \$14,748

West Market Street [B03001]

 (Hawkins Avenue - Pershing Ave.)
 TOTAL
 9,000
 30,266

 TT
 9,000
 30,266

Plans for widening and reconstruction of roadway, reconstruction of sidewalks and storm sewer, street lighting upgrade, signal coordination and updating of turn lanes. Ordinance #375-2004 authorizing agreements with ODOT passed 7/1/04. Amendatory #1 awarded to URS @ \$7,981. Design underway. Construction scheduled for 2007.

Includes engineering @ \$20,884

| <u>Project</u>                     | <b>FUNDING SOURCE</b>                                    | <b>BUDGET</b>  | <u>COMMITTED</u> |
|------------------------------------|--|----------------|------------------|
| White Pond Drive, Phase 1          |  |                |                  |
| (VF0406, VF0407)                   | <u>TOTAL</u>   | <u>575,000</u> | <u>21,280</u>    |
| (500' N. of Mull Avenue - W&LE RR) | FS-INNOV   | 575,000        | 21,280           |
|                                    | addition of Ond Iona for left towns a second line of one |                | datau wa aiu     |

Environmental and plans for roadway widening including addition of 3rd lane for left turns, new walk on east side, storm, sanitary, and water main replacement. Includes Ph. II. Ordinance #536-2004 authorizing ODOT agreements passed 9/27/04. Ordinance #652-2004 authorizing consultant agreements for Ph. II passed 12/6/04.

Includes engineering @ \$21,280

# Wolf Ledges Median Removal [TT0401]

<u>TOTAL</u> <u>116,000</u> <u>4,730</u>

TT 116,000 4,730

Removal of concrete median to provide convenient access to surrounding businesses. Design underway, 80% complete. Carryover to 2005.

Includes engineering @ \$4,730

# Wolf Ledges Parkway Fencing [P00284]

TOTAL 10,000 15,000

IT 10,000 15,000

Replacement of defective cement and metal railing with vinyl coated fence from Carroll Street - 1,100' south. Ordinance #136-2004 authorizing contracts passed 3/15/04. Purchase order awarded to Sentry Fence @ \$15,000.

# **Bridges**

# Abington Road over Springfield Lake Outlet [B04002]

TOTAL 100,000 1,179

GO 100,000 1.179

Plans for bridge replacement. Ordinance #99-2004 authorizing consultant contracts passed 2/23/04. Carryover to 2005.

Includes engineering @ \$1,179

| <u>Project</u>                        | <b>FUNDING SOURCE</b> | <u>BUDGET</u>    | <u>COMMITTED</u> |
|---------------------------------------|-----------------------|------------------|------------------|
| Bettes Corners Bridges Decks [P32536] |                       |                  |                  |
|                                       | TOTAL                 | <u>4,310,000</u> | <u>2,913,614</u> |
|                                       | FS-INNOV              | 1,500,000        | 1,500,000        |
|                                       | GO                    | 2,199,000        | 0                |
|                                       | OPWC                  | 611,000          | 480,000          |
|                                       | SIB                   | 0                | 933,614          |

Rehabilitation of bridge decks at the Home Ave./Tallmadge Ave./Beatrice Rd. intersection. Ordinance #60-2004 authorizing agreements with ODOT passed 2/2/04. Contract awarded to J.D. Williamson Construction Co., Inc. @ \$2,779,843 on 4/20/04. Amendatory #3 awarded to Burgess & Niple @ \$29,564. Includes payment for professional services @ \$12,326. Construction underway, to be complete in November 2005.

Includes engineering @ \$81,815

# **Bridge Maintenance**

| TOTAL | 300,000 | <u>232,915</u> |
|-------|---------|----------------|
| GO    | 0       | 232,915        |
| TT    | 300.000 | 0              |

Annual maintenance projects on City owned bridges.

Carey Ave. Footbridge Replacement (TT0402) - Contract awarded to Northern Valley Contractors, Inc. @ \$65,230 on 6/22/04. Construction complete. CitiCenter Skyway Rehab (TT0403) - Ordinance authorizing contracts passed 7/19/04. Contract awarded to Carmen Construction @ \$130,275 on 9/27/04. Construction underway, to be complete in May 2005. Includes payments for professional services @ \$8,088.

Includes engineering @ \$26,620

# Carnegie Avenue Bridge over Nesmith Lake Outlet [P32533]

| TOTAL | <u>814,000</u> | 888,554 |
|-------|----------------|---------|
| GO    | 382,000        | 0       |
| OPWC  | 259,000        | 259,500 |
| SIB   | 0              | 579,611 |
| TT    | 148,000        | 0       |
| WCF   | 25,000         | 49,443  |

Replacement of Carnegie Avenue Bridge over Nesmith Lake Outlet. Carryover from 2003. Contract awarded to Northern Valley Contractors, Inc. @ \$758,915 on 2/23/04. Supplemental #1 awarded to Northern Valley @ \$26,233 on 8/30/04. Includes purchase awarded awarded to Rath Construction @ \$4,367 and payment for professional services @ \$6,441. Construction complete.

Includes engineering @ \$87,882

| <u>Project</u>                                | FUNDING SOURCE | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|----------------|---------------|------------------|
| East Market Street over Kelly Avenue [B03033] |                |               |                  |
|   | <u>TOTAL</u>   | <u>92,000</u> | <u>156,474</u>   |
|   | GO             | 92,000        | 156,474          |

Design of bridge deck replacement. Ordinance #11-2004 authorizing consultant contracts passed 1/12/04. Ordinance #176-2004 authorizing agreements with ODOT passed 3/29/04. Consultant contract awarded to GPD @ \$146,109. Design underway. Construction scheduled for 2006.

Includes engineering @ \$10,365

# **High Street Viaduct**

(GO0068, G0067A, GO0067) <u>TOTAL</u> <u>250,000</u> <u>414,907</u> GO <u>250,000</u> 414,907

Close-out charges for deck replacement of High/Broadway Street viaducts. Design/build contract awarded in 2002. Supplemental #1 awarded to Great Lakes Construction Co. @ \$270,232 on 4/12/04. Supplemental #2 awarded to Great Lakes Construction Co. @ \$31,272 on 8/16/04. Supplemental #2 awarded to Kenmore Construction @ (\$25,554) on 11/1/043. Includes payment to AT&T @ \$131,060. Construction complete.

Includes engineering @ \$26,321

# Mill Street Bridge over CSX [P32503]

| TOTAL | <u>115,000</u> | <u>20,875</u> |
|-------|----------------|---------------|
| GO    | 115.000        | 20.875        |

Plans and acquisition for replacement of Mill Street Bridge over the CSX railroad tracks and necessary approach work. Design underway. Construction scheduled for 2008.

Includes engineering @ \$20,875

# **Triplett Boulevard Bridge over Springfield Lake Outlet**

| (P32537, B03029) | <u>TOTAL</u> | <u>318,000</u> | <u>369,770</u> |
|------------------|--------------|----------------|----------------|
|                  | FS-BR        | 225,000        | 230,713        |
|                  | GO           | 0              | 85,057         |
|                  | SUMMIT       | 0              | 54,000         |
|                  | TT           | 93,000         | 0              |

Bridge replacement by Summit County. Includes signalization for a new left turn lane at Triplett Boulevard and Abington Road to be done by City. Ordinance #252-2004 authorizing signalization contracts passed 4/26/04. Contract for signals awarded to Lockhart @ \$698,854 (\$4,160 attributable to Triplett Bridge). Purchase orders awarded to Path Master @ \$7,432 and Traffic Control Products, Inc. @ \$4,605. Contract for bridge awarded @ \$284,713. Contract with Summit County to include left turn lane @ \$49,215. Construction complete.

Includes engineering @ \$18,525

| <u>Project</u>                                   | FUNDING SOURCE | <u>BUDGET</u> | <u>COMMITTED</u> |
|--|----------------|---------------|------------------|
| Waterloo Rd. Bridge o/Ohio & Erie Canal [P00283] |                |               |                  |
|  | <u>TOTAL</u>   | <u>0</u>      | <u>4,653</u>     |
|  | IΤ             | 0             | 4,653            |

Plans for construction of towpath under Waterloo Rd. bridge. Ordinance #218-2004 authorizing agreements with Summit County passed 4/12/04. Design underway (by County).

Includes engineering @ \$4,653

# CD Public Improvements

Bisson NDA: Bellevue Avenue, et al [150162]

| TOTAL | <u>74,000</u> | <u>356,706</u> |
|-------|---------------|----------------|
| CD    | 74,000        | 243,345        |
| OPWC  | 0             | 53,673         |
| UTIL  | 0             | 16,237         |
| WCF   | 0             | 43,451         |

Close-out charges for walk, curb, pavement, drive apron replacement. Includes supplemental #2 to Cioffi & Sons @ \$215,190 and interest payment @ \$51,800. Construction complete.

Includes engineering @ \$89,390

| <u>Project</u>                   | FUNDING SOURCE | <b>BUDGET</b> | <b>COMMITTED</b> |
|----------------------------------|----------------|---------------|------------------|
| CD Public Improvements Closeouts |                |               |                  |
|                                  | <u>TOTAL</u>   | <u>0</u>      | <u>417,983</u>   |
|                                  | АМНА           | 0             | 33,960           |
|                                  | CD             | 0             | 762,120          |
|                                  | GF             | 0             | -112,000         |
|                                  | GO             | 0             | 78,217           |
|                                  | IT             | 0             | 178,826          |
|                                  | JEDD-CAP       | 0             | 7,750            |
|                                  | OPWC           | 0             | -128,927         |
|                                  | SA             | 0             | -629,139         |
|                                  | SCF            | 0             | 118,391          |
|                                  | SLA            | 0             | -17,526          |
|                                  | TT             | 0             | -205             |
|                                  | UNDC           | 0             | -2,531           |
|                                  | UTIL           | 0             | 3,636            |
|                                  | WCF            | 0             | 90,197           |
|                                  | ZOO            | 0             | 35,214           |

## Includes:

Garth Ave. (150104) - Includes supplemental #2 to Kenmore Construction @ (\$70,749) on 2/17/04. Actual 2004 commitments @ (\$70,749) and adjustments for previous year's progress reports @ \$47,338. Construction complete.

Campbell (150156) - Includes supplemental #1 awarded to Michael Construction @ \$95,201, interest payment @ \$2,398 and engineering @ \$4,020. Actual 2004 commitments @ \$104,274 and adjustments for previous year's progress reports @ (\$45).

Oregon Ave. (150148) - Includes interest payment @ \$30,185 and engineering @ \$11,209. Actual 2004 commitments @ \$42,379 and adjustments for previous year's progress reports @ \$46.

Wooster/East (150144) - Includes interest payment @ \$37,032. Actual 2004 commitments @ \$38,459 and adjustments for previous year's progress reports @ (\$4,357).

Robert/Weeks (150155) - Includes interest payment @ \$6,730. Actual 2004 commitments @ \$7,345 and adjustments for previous year's progress reports @ \$21,386.

Includes adjustments for: Little St. @ (\$27,055); Coventry St. @ \$82,474; Pondview Ave. @ (\$253,336); Hampton Rd. @ \$336,704; Brittain Rd. @ (\$1,475); Florida Ave. @ \$1,192; E. Exchange @ (\$9,756); Lakeshore Blvd @ (\$24,008); Lakeshore Blvd Outfall Sewer @ (\$18,893); Leroy Ave. @ \$10,365; Bishop St. @ 1,110; Noah/Whittier Ave. @ \$53,273; Victoria Ave. @ (\$415); Niagara Ave. @ \$57,790; Harmon Ave. @ \$23,936.

| <u>Project</u>                       | <b>FUNDING SOURCE</b> | <b>BUDGET</b>    | <b>COMMITTED</b> |
|--------------------------------------|-----------------------|------------------|------------------|
| Hope VI Public Improvements [150216] |                       |                  |                  |
|                                      | TOTAL                 | <u>1,438,000</u> | <u>2,068,819</u> |
|                                      | АМНА                  | 0                | 900,000          |
|                                      | CD                    | 61,000           | 291,484          |
|                                      | LS                    | 65,000           | 0                |
|                                      | SA                    | 400,000          | 541,505          |
|                                      | SCF                   | 150,000          | 197,962          |
|                                      | TIF                   | 332,000          | 0                |
|                                      | WCF                   | 430,000          | 137,868          |

First phase (north of Little Cuyahoga River) of public improvements in support of Hope VI housing project. Includes payment for professional services @ \$6,480. Ordinance #538-2004 authorizing contracts passed 9/27/04. Contract awarded to Cioffi Construction @ \$950,719 on 11/1/04. Supplemental #1 awarded to Cioffi @ \$900,000. (Includes \$46,091 expended in 2003 but not reported on). Construction underway, to be complete in November 2005.

Includes engineering @ \$157,001

# Kenmore II NDA: Chandler Street, et al [150150]

| TOTAL | 140,000 | <u>343,936</u> |
|-------|---------|----------------|
| CD    | 36,000  | 258,607        |
| GO    | 96,000  | 66,086         |
| OPWC  | 8,000   | 6,000          |
| WCF   | 0       | 13,243         |

Close-out charges for walk, curb, pavement, drive apron replacement. Supplemental #1 awarded to Michael Construction @ \$210,616 on 10/4/04. Includes interest payment @ \$13,665. Construction complete.

Includes engineering @ \$118,638

# Kenmore II NDA: Idaho Street, et al [150147]

| <u>TOTAL</u> | <u>1,552,000</u> | <u>1,791,205</u> |
|--------------|------------------|------------------|
| CD           | 448,000          | 619,705          |
| IT           | 15,000           | 82,000           |
| OPWC         | 604,000          | 603,500          |
| SA           | 485,000          | 486,000          |

Walk, curb, pavement, drive apron replacement. Ordinance to proceed #262-2004 passed 5/3/04. Contract awarded to Kenmore Construction @ \$1,736,475 on 12/20/04. Includes payments for professional services @ \$2,395. Construction to begin in April 2005.

Includes engineering @ \$43,969

| <u>Project</u>  | <b>FUNDING SOURCE</b>                  | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|--|---------------|------------------|
| Kenmore II NDA: Kenmore Blvd.                                   |  |               |                  |
| (11th St., SW - 20th St., SW)                                   | <u>TOTAL</u>                           | <u>50,000</u> | <u>0</u>         |
|   | CD                                     | 50,000        | 0                |
| Plans for walk, curb, pavement improvements.                    |  |               |                  |
|   |  |               |                  |
| Parkgate Ave., et al [150228]                                   |  |               |                  |
|   | TOTAL                                  | <u>0</u>      | <u>77,146</u>    |
|   | CD                                     | 0             | 77,146           |
| Plans for walk, curb, pavement, drive apron replacement. Design | underway, 80% complete. Construction i | n 2006.       |                  |
| Includes engineering @ \$74,513                                 |  |               |                  |
| Seiberling NDA: Honodle Avenue, et al [150153]                  |  |               |                  |

| TOTAL | <u>115,000</u> | 600,751 |
|-------|----------------|---------|
| CD    | 65,000         | 428,250 |
| IT    | 0              | 39,773  |
| OPWC  | 50,000         | 0       |
| SA    | 0              | -7,689  |
| SCF   | 0              | 95,167  |
| WCF   | 0              | 45,251  |

Close-out charges for walk, curb, pavement, drive apron, storm and sanitary sewer improvements, and replacement of water main. Supplemental #1 awarded to Cioffi & Sons @ \$224,043 on 6/1/04. Supplemental #2 awarded to Cioffi & Sons @ \$179,350 on 10/12/04. Supplemental #3 awarded to Cioffi @ \$47,987 on 1/24/05 (to be committed in 2005 progress report). Includes interest payment @ \$14,782 and payment to Ohio Edison @ \$16,228.

Includes engineering @ \$151,690

| <u>Project</u>   | <u>FUNDING SOURCE</u>                | <u>BUDGET</u>          | <u>COMMITTED</u> |
|--|--------------------------------------|------------------------|------------------|
| Concrete Street Repair   |                                      |                        |                  |
| Moe Drive [150202]   |                                      |                        |                  |
| (Home Avenue - Industrial Parkway)   | <u>TOTAL</u>                         | <u>301,000</u>         | <u>296,606</u>   |
|  | OPWC                                 | 153,000                | 146,049          |
|  | SA                                   | 114,000                | 113,700          |
|  | TT                                   | 34,000                 | 36,857           |
| Repair/replacement of deteriorating concrete street surface on Moe Dr passed 6/7/04. Contract awarded to Vito Gironda Construction Co. @ 12/6/04. Purchase order awarded to Stewart Supply Co. @ \$3,013. Concludes engineering @ \$35,188 | \$223,311 on 6/22/04. Supplemental # |                        |                  |
| North Hawkins Avenue [150227]  |                                      |                        |                  |
| (W. Market Street - Thurmont Road)   | <u>TOTAL</u>                         | <u>50,000</u>          | <u>59,794</u>    |
|  | GO<br>TT                             | 0<br>50,000            | 59,794<br>0      |
| Plans for repair of deteriorating concrete street surface. Design under Includes engineering @ \$59,794  | way. OPWC application submitted 6/3  | 0/04. Construction sch | eduled for 2006. |
| Patterson Avenue   |                                      |                        |                  |
| (Winnipeg Street - Cuyahoga Falls Avenue)  | TOTAL                                | 40,000                 | <u>0</u>         |
| Plans for repair of deteriorating concrete street surface.   | GO                                   | 40,000                 | 0                |
| The same of actions and action of actions and actions are actions.   |                                      |                        |                  |
| <u>Expressways</u>   |                                      |                        |                  |
| Expressway Repairs [P00269]  |                                      |                        |                  |
|  | <u>TOTAL</u>                         | <u>280,000</u>         | <u>24,374</u>    |
|  | IT                                   | 10,000                 | 24,374           |

Various expressway repairs: 1-76/Princeton storm sewer reconstruction, I-77/White Pond ramps and storm sewer reconstruction, Kenmore Leg north ramps attenuator replacement, I-77/East Ave. storm sewer reconstruction. Contract awarded to Kenmore Construction @ \$257,775 on 1/10/05 (to be committed in 2005 PR). Construction scheduled March 2005 - June 2005.

Includes engineering @ \$24,197

ODOT

270,000

0

| <u>Project</u>  | FUNDING SOURCE                        | <u>BUDGET</u>             | <u>COMMITTED</u>    |
|---|---------------------------------------|---------------------------|---------------------|
| Highway Landscaping [P00068]  | TOTAL                                 | 50,000                    | <u>0</u>            |
|   | · · · · · · · · · · · · · · · · · · · | <u>——</u>                 |                     |
| Annual purchase of plant material for landscaping along the express   | IT<br>way.                            | 50,000                    | 0                   |
|   |                                       |                           |                     |
| I-76/U.S. 224 Ramps   |                                       |                           |                     |
|   | TOTAL                                 | <u>378,000</u>            | <u>0</u>            |
|   | FS-IM                                 | 373,000                   | 0                   |
|   | IT                                    | 5,000                     | 0                   |
| Reconstruction/extension of culverts and rehab of slope failure. Ord  | inance #306-2004 authorizing agreeme  | nts passed 5/17/04. Carr  | yover to 2005.      |
|   |                                       |                           |                     |
| I-77 Resurfacing/I-76 Pressure Relief Joints  | TOTAL                                 | <u>0</u>                  | 672,258             |
|   | <u>TOTAL</u>                          | <u>U</u>                  | 072,238             |
|   | ODOT                                  | 0                         | 672,258             |
| Resurfacing I-77 (Central Interchange - Kenmore Leg) & grinding an Ordinance passed 7/12/04. Contract awarded to The Shelly Compa   |                                       | I-76 (Central Interchange | - E. Corp. Line).   |
|   |                                       |                           |                     |
| I-77 Widening [P00275]  |                                       |                           |                     |
| (Copley Rd S.R. 21)   | TOTAL                                 | <u>0</u>                  | <u>29,967</u>       |
|   | IT                                    | 0                         | 29,967              |
| Plans for widening of I-77 (Copley Rd S.R. 21) from four to six lane Includes engineering @ \$29,967                                |                                       | ·                         |                     |
| Innerbelt Study [CBD005]  |                                       |                           |                     |
| innerbeit Study [GBD003]  | TOTAL                                 | 500,000                   | <u>506,164</u>      |
|   | FS-INNOV                              | 500,000                   | 506,164             |
| Study of the Innerbelt (Cedar Street - MLK Boulevard). Carryover from Contract awarded to Arcadis FPS @ \$500,000. Design underway. | om 2003. Ordinance #215-2004 author   | zing agreements with OD   | OOT passed 4/12/04. |
| Includes engineering @ \$6,043  |                                       |                           |                     |

# Project FUNDING SOURCE BUDGET COMMITTED North Expressway Upgrade [P00104] (Central Interchange-Perkins Street) TOTAL 10,000 182,186 GO 0 0 182,186 JEDD-CAP 10,000 0

Close-out charges for major upgrade to the North Expressway (Central Interchange to Perkins Street). Includes modifications to mainline ramps, service roads, and bridges. Construction complete. Landscaping to be complete in Summer 2005.

Includes engineering @ \$28,088

# U.S. 224 North Service Road [B04008]

| <u>TOTAL</u> | <u>180,000</u> | <u>0</u> |
|--------------|----------------|----------|
| GO           | 180.000        | 0        |

Construction of 2 lane service road to provide access from Emmitt Road to Lockheed Martin and Aircraft Braking Systems.

# U.S. 224 Upgrading, Phase I [P32100]

| <u>TOTAL</u> | 6,463,000 | 7,086,145 |
|--------------|-----------|-----------|
| FS-STP       | 4,208,000 | 4,443,000 |
| GO           | 1,265,000 | 0         |
| ODOT         | 0         | 128,000   |
| OPWC         | 990,000   | 989,000   |
| SIB          | 0         | 1,526,145 |

Replacement of bridges over the CSX railroad and over the access ramp servicing Lockheed-Martin; replacement of pavement on U. S. 224 (east of Kelly Avenue - loop ramp); reconfiguration of existing loop ramp south of U.S. 224. Ordinance #249-2004 authorizing wetland mitigation agreements passed 4/26/04. Purchase of wetland credits @ \$20,025. Ordinance #350-2004 authorizing ODOT agreements passed 6/14/04. Contract awarded to Rath Construction & Builders Supply, Inc. @ \$36,251 on 5/17/04. Contract awarded to Ruhlin @ \$13,610,977 on 4/21/04 (\$6,806,000 attributable to Ph.I). Includes payment for professional services @ \$71,079. Construction underway, to be complete in November 2005.

Includes engineering @ \$171,761

| <u>Project</u>                        | <b>FUNDING SOURCE</b> | <b>BUDGET</b>    | <u>COMMITTED</u> |
|---------------------------------------|-----------------------|------------------|------------------|
| U.S. 224 Upgrading, Phase II [P32175] |                       |                  |                  |
|                                       | TOTAL                 | <u>7,820,000</u> | <u>7,124,008</u> |
|                                       | FS-STP                | 4,500,000        | 4,500,000        |
|                                       | GO                    | 2,313,000        | 0                |
|                                       | ODOT                  | 140,000          | 268,000          |
|                                       | OPWC                  | 867,000          | 867,000          |
|                                       | SIB                   | 0                | 1,489,008        |

Upgrade of U.S. 224 (loop ramp to 1300' east of S.R. 241); addition of service road south of U.S. 224; intersection improvements at U.S. 224/S.R. 241 (including 1500' south on Massillon Rd. and 650' north on George Washington Blvd.); resurfacing (1300' east of S.R. 241 to e. corp. line). Ordinance #249-2004 authorizing wetland mitigation agreements passed 4/26/04. Ordinance #350-2004 authorizing ODOT agreements passed 6/14/04. Purchase order awarded to Rath Construction & Builders Supply @ \$30,839. Amendatory #3 awarded to McCoy & Assoc. @ \$55,093. Contract awarded to Ruhlin @ \$13,610,977 on 4/21/04 (\$6,806,000 attributable to Ph.II). Includes \$80,668 for 2003 work charged to incorrect codes and legal fees @ \$92,851. Construction underway, to be complete in November 2005.

Includes engineering @ \$52,356

# Residential Streets

# **Akins Court [150199]**

| (Manchester Road - 2nd Street, SW) | TOTAL | <u>307,000</u> | <u>4,517</u> |
|------------------------------------|-------|----------------|--------------|
|                                    | IT    | 170,000        | 4,517        |
|                                    | SA    | 44,000         | 0            |
|                                    | SCF   | 7,000          | 0            |
|                                    | WCF   | 86.000         | 0            |

Dedication and improvements on the petitioned Akins Court (Manchester Road - 2nd Street, SW). Design complete. Carryover to 2005.

Includes engineering @ \$4,517

# Baird Street [150222]

| (Grant Street- Bellows Street) | <u>TOTAL</u> | <u>118,000</u> | <u>6,265</u> |
|--------------------------------|--------------|----------------|--------------|
|                                | GO           | 75,000         | 6,265        |
|                                | SA           | 43.000         | 0            |

Full depth pavement reconstruction, curbs, sidewalks, and street trees on the petitioned Baird Street (Grant Street- Bellows Street). Design complete. Carryover to 2005.

Includes engineering @ \$6,265

| <u>Project</u>   | FUNDING SOURCE                            | <u>BUDGET</u>             | <u>COMMITTED</u> |
|--|---|---------------------------|------------------|
| Bishop Street [150221]   |   |                           |                  |
| (W. Exchange Street- Cedar Street)   | <u>TOTAL</u>                              | <u>92,000</u>             | <u>660</u>       |
|  | SA  | 32,000                    | 0                |
|  | TT  | 60,000                    | 660              |
| Complete curb replacement, pavement and sidewalk as needed or complete. Carryover to 2005. | n the petitioned Bishop Street (W. Exchan | ge Street- Cedar Street). | Design 75%       |
| Includes engineering @ \$660   |   |                           |                  |

# **Gray Court [150208]**

| (Spicer Street - Emmet Court) | <u>TOTAL</u> | <u>178,000</u> | <u>0</u> |
|-------------------------------|--------------|----------------|----------|
|                               | GO           | 107,000        | 0        |
|                               | SA           | 19,000         | 0        |
|                               | SCF          | 14,000         | 0        |
|                               | WCF          | 38,000         | 0        |

Concrete street improvements on the petitioned Gray Court (Spicer Street - Emmet Court). Project to be included as part of the Spicertown Improvements Project in 2005.

# Laird Street [150232]

| (Barder Avenue - Martha Avenue) | TOTAL | <u>92,000</u> | <u>5,744</u> |
|---------------------------------|-------|---------------|--------------|
|                                 | IT    | 68,000        | 5,744        |
|                                 | SA    | 24,000        | 0            |

Full depth pavement reconstruction, new sidewalk and curbs on the previously petitioned private street. Design complete. Carryover to 2005. Includes engineering @ \$5,744

| <u>Project</u>                          | FUNDING SOURCE | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|----------------|---------------|------------------|
| McGowan Street [150211]                 |                |               |                  |
| (Excelsior Avenue - E. Exchange Street) | <u>TOTAL</u>   | 223,000       | <u>261,175</u>   |
|   | GO             | 0             | 21,362           |
|   | OPWC           | 131,000       | 117,000          |
|   | SA             | 92,000        | 111,800          |
|   | WCF            | 0             | 11,013           |

Full street improvements on the petitioned McGowan Street (Excelsior Avenue - E. Exchange Street). Ordinance to proceed #263-2004 passed 5/3/04. Contract awarded to Spano Brothers Construction Co., Inc. @ \$193,143 on 5/17/04. Purchase order awarded to Rath Construction & Builders Supply @ \$3,898. Construction complete.

Includes engineering @ \$59,103

# Mud Run West Public Improvements [B04010]

| TOTAL | <u>100,000</u> | <u>3,136</u> |
|-------|----------------|--------------|
| TIF   | 100,000        | 3,136        |

Plans for public improvements to support new housing development west of the Mud Run Golf Course. Ordinance authorizing consultant study passed 3/15/04. Carryover to 2005.

Includes engineering @ \$2,816

# Parkdale Drive, et al [150196]

| <u>TOTAL</u> | <u>70,000</u> | <u>102,188</u> |
|--------------|---------------|----------------|
| GO           | 70,000        | 121,288        |
| SA           | 0             | -19.100        |

Close-out charges for replacement of brick with asphalt pavement on the petitioned Parkdale Drive (Laurel Avenue - LaCroix Avenue), Manning Avenue (Parkdale Drive - Russell Avenue), and Laurel Avenue (Parkdale Drive - Russell Avenue). Includes interest payment @ \$3,655. Construction complete.

Includes engineering @ \$98,155

# Pelton Avenue [150219]

| (Westmoreland Street - Allenford Street) | TOTAL | <u>89,000</u> | <u>28,694</u> |
|--|-------|---------------|---------------|
|  | GO    | 81,000        | 28,694        |
|  | SA    | 8.000         | 0             |

Full depth pavement, curb and gutter, sidewalks, aprons, and storm sewers on the petitioned Pelton Avenue (Westmoreland Street - Allenford Street). Design complete. Construction in 2005.

Includes engineering @ \$24,730

| <u>Project</u>                      | <b>FUNDING SOURCE</b> | <b>BUDGET</b> | <b>COMMITTED</b> |
|-------------------------------------|-----------------------|---------------|------------------|
| Preliminary Engineering & Closeouts |                       |               |                  |
|                                     | TOTAL                 | 100,000       | <u>286,879</u>   |
|                                     | GO                    | 0             | 269,112          |
|                                     | IT                    | 100,000       | 0                |
|                                     | UTIL                  | 0             | 17.767           |

Supplemental charges on previous year's projects. Includes preliminary design of future projects.

Edwin (150209) - Includes supplemental #1 awarded to Michael Construction @ \$139,841 on 7/12/04, supplemental #2 to Michael Construction @ \$19,209, interest payment @ \$6,948 and engineering @ \$57,958.

Helen (150207) - Supplemental #1 awarded to Michael Construction @ \$18,376 on 7/12/04 and engineering @ \$1,423.

Cooledge Ave. (150192) - Includes supplemental #2 awarded to Cioffi Construction @ (\$347) on 6/30/04, interest payment @ \$29,755 and engineering @ \$11.095.

W. Exchange St. (150191) - Supplemental #1 awarded to Kenmore Construction @ (\$21,626), interest payment @ \$5,875, and engineering @ \$1,014.

# Raasch Avenue [150194]

| (W. Willow Street - Cedar Street) | <u>TOTAL</u> | <u>133,000</u> | <u>6,944</u> |
|-----------------------------------|--------------|----------------|--------------|
|                                   | GO           | 95,000         | 6,944        |
|                                   | SA           | 38,000         | 0            |

Dedication and improvements on the petitioned Raasch Avenue (W. Willow Street - Cedar Street). Ordinance to proceed passed 11/15/04. Low bidder was Cioffi & Sons @ \$152,287 on 2/2/05. Construction to begin in May 2005.

Includes engineering @ \$2,360

# Roslyn Avenue [150220]

| (Delia Ave Thorndale Ave.) | TOTAL | <u>248,000</u> | <u>28,417</u> |
|----------------------------|-------|----------------|---------------|
|                            | GO    | 164,000        | 28,417        |
|                            | SA    | 84.000         | 0             |

Full depth pavement reconstruction, curbs, sidewalks, and street trees on the petitioned Roslyn Avenue (Delia Avenue - Thorndale Avenue). Design underway.

Includes engineering @ \$26,256

| <u>Project</u>                    | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|-----------------------------------|-----------------------|----------------|------------------|
| Silver Street [150212]            |                       |                |                  |
| (Aqueduct Street - Valley Street) | <u>TOTAL</u>          | <u>302,000</u> | <u>371,406</u>   |
|                                   | GO                    | 0              | 70,927           |
|                                   | OPWC                  | 172,000        | 169,000          |
|                                   | SA                    | 98,000         | 92,300           |
|                                   | WCF                   | 32,000         | 39,179           |

Full street improvements on the petitioned Silver Street (Aqueduct Street - Valley Street). Ordinance to proceed #377-2004 passed 7/1/04. Contract awarded to Spano Bros. @ \$275,382 on 7/6/04. Purchase order awarded to Rath Construction & Builders Supply @ \$13,048. Construction complete.

Includes engineering @ \$77,990

# Spaulding Court (Cuyahoga St. - w. end) & Spaulding St. (50' s. of Spaulding Ct. - n. end) [GO0077]

| TOTAL | 200,000 | <u>13,999</u> |
|-------|---------|---------------|
| IT    | 88,000  | 13,999        |
| SA    | 30,000  | 0             |
| SCF   | 40,000  | 0             |
| WCF   | 42,000  | 0             |

New water and sewer on the petitioned Spaulding Court (Cuyahoga Street - w. end) and Spaulding Street (50' s. of Spaulding Court - n. end). Carryover to 2005.

Includes engineering @ \$12,246

# **Youtz Avenue**

| (150218, B03016)                 | <u>TOTAL</u> | <u>312,000</u> | 306,788 |
|----------------------------------|--------------|----------------|---------|
| (S. Main Street - Dallas Avenue) |              |                |         |
|                                  | IT           | 44,000         | 39,288  |
|                                  | OPWC         | 150,000        | 150,000 |
|                                  | SA           | 118.000        | 117.500 |

Full street improvements on the petitioned Youtz Avenue (S. Main Street - Dallas Avenue). Ordinance to proceed #59-2004 passed 2/2/04. Contract awarded to Cementech, Inc. @ \$241,000 on 5/17/04. Construction complete.

Includes engineering @ \$55,268

| <u>Project</u>                   | FUNDING SOURCE | <u>BUDGET</u>    | <u>COMMITTED</u> |
|----------------------------------|----------------|------------------|------------------|
| Resurfacing Program              |                |                  |                  |
| Arterial & Collector Resurfacing |                |                  |                  |
|                                  | <u>TOTAL</u>   | <u>1,156,000</u> | <u>1,384,610</u> |
|                                  | FRL            | 0                | 96,620           |
|                                  | GAS            | 367,000          | 528,754          |
|                                  | GO             | 0                | 300,306          |
|                                  | SA             | 439,000          | 458,930          |
|                                  | TT             | 350,000          | 0                |

Annual program of resurfacing arterial and collector streets. Ordinance #193-2004 authorizing contracts passed 4/5/04. See Appendix B list of streets.

# **Full Depth Resurfacing**

| <u>TOTAL</u> | <u>312,000</u> | <u>234,786</u> |
|--------------|----------------|----------------|
| GAS          | 103,000        | 138,307        |
| SA           | 156,000        | 96,479         |
| TT           | 53,000         | 0              |

Annual program of replacement of sub base and asphalt surface. Ordinance #196-2004 authorizing contracts passed 4/5/04.

# **Preventive Maintenance Program**

| <u>TOTAL</u> | <u>880,000</u> | <u>173,939</u> |
|--------------|----------------|----------------|
| GAS          | 483,000        | 173,939        |
| TT           | 397,000        | 0              |

Various methods to extend pavement life. Includes asphaltic cracksealing, slurry sealing, rejuvenation, micro surfacing, etc. Ordinance #197-2004 authorizing contracts passed 4/5/04. Cracksealing contract awarded to United Road & Bridge @ \$115,500 on 6/14/04. Construction seal contract awarded to Pavement Technology @ \$126,000 on 6/14/04.

| <u>Project</u>                   | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|----------------------------------|-----------------------|----------------|------------------|
| Residential Resurfacing [152004] |                       |                |                  |
|                                  | <u>TOTAL</u>          | <u>592,000</u> | <u>513,406</u>   |
|                                  | GAS                   | 155,000        | 243,155          |
|                                  | SA                    | 337,000        | 270,251          |
|                                  | TT                    | 100,000        | 0                |

Annual program of resurfacing residential streets. Ordinance #194-2004 authorizing contracts passed 4/5/04.

# Unimproved Street Treatment (formerly Chip and Seal) [150152]

| TOTAL | <u>490,000</u> | <u>292,840</u> |
|-------|----------------|----------------|
| GAS   | 92,000         | 111,207        |
| SA    | 298,000        | 181,633        |
| TT    | 100,000        |                |

Annual program of surface treatment on arterial, collector and residential unimproved streets (formerly Chip and Seal). Ordinance #195-2004 authorizing contracts passed 4/5/04.

# Sidewalk Program

# **ADA Access**

| <u>TOTAL</u> | <u>1,550,000</u> | <u>1,159,573</u> |
|--------------|------------------|------------------|
| FS-TEP       | 500,000          | 401,227          |
| GO           | 1,050,000        | 758,346          |

Provision of new ADA curb ramps at locations having either no ramps or deficient ramps. Ordinance #265-2004 authorizing contracts passed 5/3/04. Contract awarded to A. R. Lockhart Development Co. @ \$698,854 on 6/14/04 (\$681,394 attributable to ADA Access). Construction complete.

Contract for Citywide Accessibility awarded to Vito Gironda @ \$553,132 on 5/24/04. Construction complete.

Supplemental #1 awarded to Vito Gironda @ (\$22,641) for 2003 Arlington ADA contract.

Supplemental #1 awarded to Spaulding Construction @ (\$123,479) for 2003 Contract #3 on 11/15/04

Supplemental #1 awarded to Cementech, Inc. @ (\$98,663) for 2003 Contract #5 on 12/6/04.

Supplemental #1 awarded to Michael Construction Co. @ (\$57,682) for 2003 Contract #6 on 11/1/04.

Includes engineering @ \$227,507

| <u>Project</u>                 | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|--------------------------------|-----------------------|---------------|------------------|
| Citywide Walk Program [150225] |                       |               |                  |
|                                | TOTAL                 | 200,000       | <u>163,998</u>   |
|                                | IT                    | 56,000        | 89,639           |
|                                | Δ2                    | 144 000       | 74 359           |

Walk reconstruction for individual property owners. Owners would be assessed actual cost of construction, with City paying for engineering costs and any tree removal costs. Ordinance #100-2004 authorizing contracts passed 2/23/04. Contract awarded to Cementech, Inc. @ \$117,180 on 4/6/04. Purchase order awarded to Barberton Tree Service @ \$14,955. Construction complete.

Includes engineering @ \$30,153

# Woodward Avenue [150226]

| (Iuka Avenue - Burns Avenue) | <u>TOTAL</u> | <u>137,000</u> | 206,042 |
|------------------------------|--------------|----------------|---------|
|                              | IT           | 67,000         | 143,042 |
|                              | SA           | 70.000         | 63.000  |

Sidewalk, curb and drive apron reconstruction on the petitioned Woodward Avenue (luka Avenue - Burns Avenue). Ordinance to proceed passed 11/15/04. Contract awarded to Cioffi & Sons @ \$141,578 on 8/30/04. Construction complete.

Includes engineering @ \$61,563

| Project PARKS AND RECREATION   | FUNDING SOURCE | <u>BUDGET</u><br>5,661,000 | <u>COMMITTED</u><br><u>2,646,789</u> |
|--|----------------|----------------------------|--------------------------------------|
| Balch St. Community Center Auditorium Theater [B0401   | 8]<br>TOTAL    | <u>150,000</u>             | <u>11,008</u>                        |
|  | GO             | 150,000                    | 11,008                               |
| Renovations include: new sound system, electrical upgrade, installation renovations, and HVAC repair. Design underway. Includes payment for Includes engineering @ \$5,250 |                |                            | dressing room                        |

# Cascade Locks Bikeway, Phase I [GO0069]

| <u>TOTAL</u> | <u>2,620,000</u> | <u>188,325</u> |
|--------------|------------------|----------------|
| CLEANOH      | 500,000          | 0              |
| GO           | 1,620,000        | 0              |
| OECCC        | 500,000          | 0              |
| SIB          | 0                | 188,325        |

Construction of bikeway from North Street to State Route 59 through Cascade Locks. Includes pedestrian way from Innerbelt to Bowery Street. Ordinance #129-2004 authorizing contracts passed 3/8/04. Purchase order awarded to JCS Anderson Development & Management @ \$118,000 for tree cutting and removal. Design underway. To be bid in March 2005.

Includes engineering @ \$63,289

# Cascade Locks Bikeway, Phase II

| (B04026, B04027) | <u>TOTAL</u> | 300,000 | <u>64,915</u> |
|------------------|--------------|---------|---------------|
|                  | GO           | 300,000 | 64,915        |

Plans for construction of bikeway from Innerbelt to existing trail at Lock 2 Park. Design underway. Ordinances #493 & 494-2004 authorizing ODOT agreements passed 9/20/04. Ordinance #556-2004 authorizing consultant contracts for Ph. IIA passed 10/18/04. Ph. IIA design underway. Ph. IIB design complete. Construction of Ph. IIB scheduled for 2006 and Ph. IIA scheduled for 2007.

Includes engineering @ \$64,915

# **Confluence Regional Conservation Area [B04022]**

| TOTAL    | <u>0</u> | <u>12,025</u> |  |
|----------|----------|---------------|--|
| JEDD-TWP | 0        | 12,025        |  |

Acquisition for open space and protection of watershed. Payments for professional services @ \$9,411.

Includes engineering @ \$2,590

| <u>Project</u>             | FUNDING SOURCE | <u>BUDGET</u> | <u>COMMITTED</u> |
|----------------------------|----------------|---------------|------------------|
| Copley Road Soccer Complex |                |               |                  |
| (GO0076, GO076A)           | <u>TOTAL</u>   | 100,000       | 800,508          |
|                            | GO             | 100,000       | 598,827          |
|                            |                | 100,000       | ,                |
|                            | SCF            | 0             | 115,747          |
|                            | WCF            | 0             | 85,934           |

Closeout charges for construction of 8 new soccer fields and related structures near Copley Road and White Pond Drive. Amendatory #2 awarded to Unified Architecture & Engineering @ \$40,000. Supplemental #1 awarded to Cavanaugh @ \$613,214 on 10/4/04. Includes demo @ \$2,989 and payment for professional services @ \$4,544. Construction complete.

Includes engineering @ \$129,413

# Copley Road Soccer Complex, Phase II

| <u>TOTAL</u> | 600,000 | <u>0</u> |
|--------------|---------|----------|
| JEDD-TWP     | 600,000 | 0        |

Land acquisition for construction of additional 7 fields.

# Court Resurfacing [B04014]

| TOTAL | <u>150,000</u> | <u>121,769</u> |  |
|-------|----------------|----------------|--|
| IT    | 100,000        | 28,218         |  |
| PVT   | 50,000         | 93,551         |  |

Resurfacing of tennis courts, basketball courts, and walkways at various city parks. Includes outdoor basketball court overlay at Prentiss and Summit Lake parks. Contract awarded to Atlas Track & Tennis @ \$79,334 (Summit Lake & Prentiss Park) and Vasco Asphalt Co. @ \$14,217 (Summit Lake). Includes additional work performed by Carmen Construction @ \$17,200. Construction complete.

Includes engineering @ \$10,727

# Davenport Park Play Area [P00279]

| TOTAL | <u>36,000</u> | <u>331</u> |
|-------|---------------|------------|
| IT    | 36,000        | 331        |

Replace asphalt around new play equipment with soft surface. Leave a hard surface walkway. Design underway. Carryover to 2005.

Includes engineering @ \$331

| <u>Project</u>   | FUNDING SOURCE                           | <u>BUDGET</u>            | <u>COMMITTED</u>        |
|--|--|--------------------------|-------------------------|
| Dog Park [P00285]  | <u>TOTAL</u>                             | <u>40,000</u>            | 42,833                  |
|  | IT                                       | 40,000                   | 42,833                  |
| Provision of fenced area in which dogs can play unleashed at the 1.2 awarded to Marks Construction @ \$37,585 on 7/12/04. Construction |  | soccer neids. Includes v | vater to site. Contract |
| Includes engineering @ \$3,520   |  |                          |                         |
| Ed Davis Com. Ctr. Parking Lot Reconstruction [P002  | 94]                                      |                          |                         |
| -  | <u>TOTAL</u>                             | <u>50,000</u>            | <u>15,753</u>           |
|  | IT                                       | 50,000                   | 15,753                  |
| Full depth paving and curb repairs of the main parking lot. Contract   | awarded to Kenmore Construction @ \$1    | 5,753. Construction cor  | mplete.                 |
|  |  |                          |                         |
| Ed Davis Community Center Furnace [P00292]   |  |                          |                         |
|  | TOTAL                                    | <u>0</u>                 | <u>49,626</u>           |
|  | IT                                       | 0                        | 49,626                  |
| Replacement of roof top heat exchangers. Contract awarded to Air   | Comfort, Inc. @ \$43,710 on 9/27/04.     |                          |                         |
| Includes engineering @ \$2,057   |  |                          |                         |
| Ed Davis Community Center Gym Floor  |  |                          |                         |
|  | <u>TOTAL</u>                             | <u>85,000</u>            | <u>50,162</u>           |
|  | IT                                       | 10,000                   | 0                       |
|  | PVT                                      | 75,000                   | 50,162                  |
| Replacement of original rubber gymnasium floor with wooden floor.  | Contract awarded to Kiefer Specialty Flo | ooring, Inc. @ \$50,162. | Construction complete.  |
|  |  |                          |                         |
| Ed Davis Community Center Roof   |  |                          |                         |
|  | <u>TOTAL</u>                             | <u>23,000</u>            | <u>218,403</u>          |
|  | GO                                       | 23,000                   | 218,403                 |

Plans for replacement of flat roof with sloped roof. Ordinance #162-2004 authorizing emergency contract to Carmen Construction @ \$173,336 passed 3/29/04. Construction complete.

Includes engineering @ \$43,261

| <u>Project</u>   | FUNDING SOURCE                               | <u>BUDGET</u>                      | <u>COMMITTED</u>       |
|--|--|------------------------------------|------------------------|
| Elizabeth Park   | <u>TOTAL</u>                                 | <u>175,000</u>                     | <u>0</u>               |
|  | LS   | 175,000                            | 0                      |
| Plans and acquisition for relocation of 3 tennis courts, 2 basketl for 2005.   | ball courts, 1 baseball field, playground as | s part of Hope VI project. Cor     | nstruction scheduled   |
| Elizabeth Park Community Center Relocation   |  |                                    |                        |
|  | TOTAL  | <u>25,000</u>                      | <u>0</u>               |
|  | IT   | 25,000                             | 0                      |
| Study for relocation of community center in conjunction with HC  | PE VI project.                               |                                    |                        |
|  |  |                                    |                        |
| Firestone Stadium Improvements [P00276]  | TOTAL  | 65,000                             | 3,631                  |
|  | <u>TOTAL</u>                                 | <u>05,000</u>                      | <u>3,031</u>           |
| Verieur insurance and in source at af the Wessente Bas Cofficell I   | IT   | 65,000                             | 3,631                  |
| Various improvements in support of the Women's Pro Softball L between S. Main Street and Firestone Parkway, and minor reco |  | irity lighting, paving of drivable | e strip in parking lot |
| Includes engineering @ \$3,551   |  |                                    |                        |
| Good Park Feasibility Study  |  |                                    |                        |
|  | TOTAL  | <u>50,000</u>                      | <u>0</u>               |
|  | ΙΤ   | 50,000                             | 0                      |
| Feasibility study for renovations and management of drainage is  | ssues. Carryover to 2005.                    |                                    |                        |
|  |  |                                    |                        |
| Grace Park Lighting [PVT058]   | TOTAL  | 0                                  | 121,909                |
|  | <u>TOTAL</u>                                 | <u>0</u>                           |                        |
| 0.11   | SLA  | 0                                  | 121,909                |
| Ordinance authorizing contracts passed 7/19/04. Contract awa services @ \$10,047. Construction to begin in April 2005.     | raea to Genesis Electric Corp. @ \$106,3     | 52 on 10/18/04. Includes pay       | ment for professional  |
| Includes engineering @ \$5,135   |  |                                    |                        |

| <u>Project</u>   | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|--|-----------------------|---------------|------------------|
| Joy Park Community Center Electrical Building                              |                       |               |                  |
|  | <u>TOTAL</u>          | <u>75,000</u> | <u>0</u>         |
|  | IT                    | 75,000        | 0                |
| Rebuild outlying electrical/pavilion building and foundation. Carryover to | 2005.                 |               |                  |

## Joy Park Community Center Gym Floor [P00246]

| <u>TOTAL</u> | <u>110,000</u> | <u>137,116</u> |
|--------------|----------------|----------------|
| IT           | 35,000         | 84,128         |
| PVT          | 75 000         | 52 987         |

Replacement of gymnasium floor at the Joy Park Community Center. Includes expansion of the gym by removing 2 small storage rooms. Ordinance #168-2004 authorizing contracts passed 3/29/04. Contract awarded to Kiefer Specialty Flooring, Inc. @ \$52,987. Contract for bleachers awarded to Service Supply Ltd., Inc. @ \$6,965 on 5/10/04. Includes additional work performed by Carmen Construction @ \$53,374. Construction complete.

Includes engineering @ \$22,142

# Kenmore Towpath Trail [GO0097]

| <u>TOTAL</u> | <u>56,000</u> | <u>47,204</u> |
|--------------|---------------|---------------|
| GO           | 56 000        | 47 204        |

Design of Ohio and Erie Canal Towpath Trail from Kenmore Boulevard to Wilbeth Road. Design (in-house) underway. Includes payment for professional services @ \$15,731. Construction scheduled for 2008.

Includes engineering @ \$31,473

## **Miscellaneous Parks & Community Centers**

| <u>TOTAL</u> | 100,000 | <u>104,350</u> |
|--------------|---------|----------------|
| IT           | 100 000 | 104 350        |

Small capital improvements at various city parks and community centers. See Table A for details.

Table A
MISCELLANEOUS PARKS AND COMMUNITY CENTERS

| LOCATION                         | PROJECT                      | AWARDED TO                        | AMOUNT    | STATUS   |
|----------------------------------|------------------------------|-----------------------------------|-----------|----------|
| Akron Track Classic              | City Sponsorship             | Akron Public Schools              |           | Complete |
| Balch Street Community Center    | Shower Room Flooring         | Carmen Construction               |           | Complete |
| Bingham Path                     | Electrical Service           | Sanyo Construction                |           | Awarded  |
| Chestnut Ridge Park              | Park Trees                   | Aaron Landscaping Inc.            | \$10,000  | Complete |
| Ed Davis Community Center        | Bleachers                    | Flaghouse Inc.                    | \$3,559   | Complete |
| Ellet Community Center           | Food Cabinet Warmer          | Rizzi Distributors                |           | Complete |
| Ellet Community Center           | Cove Base                    | Carpet Agent                      | \$1,700   | Complete |
| Elizabeth Park Community Center  | Heat Exchanger               | The K Company                     |           | Complete |
| Firestone Stadium                | Backstop Netting             | Tess Enterprises                  | \$2,764   | Complete |
| Firestone Park Comm. Center      | Food Cabinet Warmer          | Rizzi Distributors                | \$2,705   | Complete |
| Grace Park                       | Water Line Service           | Public Utilities Bureau           | \$1,200   | Complete |
| Grace Park                       | Irrigation System            | University Park Alliance          | \$3,000   | Complete |
| Hawkins Park                     | Electrical Outlets           | Sanyo Construction                | 6,398     | Awarded  |
| Heintz-Hillcrest                 | Refrigerator                 | Rizzi Distributors                | 675       | Complete |
| Hardesty Park                    | Pet Waste Dispensers         | Barco Products Co.                | \$844     | Awarded  |
| Joy Park Community Center        | Bleachers                    | Flaghouse Inc.                    | \$2,279   | Complete |
| Joy Park Community Center        | Air Conditioning Ventilation | Maranatha Ohio Enterprise         | \$780     | Complete |
| Lawton Street Community Center   | Food Cabinet Warmer          | Rizzi Distributors                | \$2,705   | Complete |
| Lawton Street Community Center   | Elevator Door Plates         | Schindler Elevator Corporation    | \$1,339   | Awarded  |
| Mud Run Golf Course              | Security Cameras             | Shortage Controls                 | \$9,879   | Complete |
| Northwest Family Activity Center | Podium                       | Allen Display                     | \$951     | Complete |
| Northwest Family Activity Center | Interior Benches             | Wabash Valley Manufacturing, Inc. | \$1,849   | Complete |
| Patterson / Sammis Ballfields    | Ballfield Infield Mix        | Baker Vehicle Systems             | \$4,896   | Complete |
| Summit Lake Park                 | Backboards                   | Cannon Sports, Inc.               | \$1,784   | Complete |
| City-wide Ballfields             | Bleacher Replacement Boards  | Carter Jones Lumber               | \$1,911   | Complete |
| City-wide Ballfields             | Ballfield Infield Mix        | D & K Materials, Inc.             | \$6,775   | Complete |
| City-wide Parks                  | Playground Soft Surfacing    | Meyers Design, Inc.               | \$5,310   | Awarded  |
| TOTAL AWARDED / COMPLETED        |                              |                                   | \$104,350 |          |

| <u>Project</u>   | FUNDING SOURCE                    | <u>BUDGET</u> | <u>COMMITTED</u> |
|--|-----------------------------------|---------------|------------------|
| Nesmith Lake Towpath Trail                                     |                                   |               |                  |
| ·  | TOTAL                             | 300,000       | <u>0</u>         |
|  | GO                                | 100,000       | 0                |
|  | METROPK                           | 100,000       | 0                |
|  | OECA                              | 100,000       | 0                |
| Construction of the Ohio Canal Towpath from Manchester Road to | Waterloo Road. Carryover to 2005. |               |                  |
|  |                                   |               |                  |
| Park Tree Replacement  |                                   |               |                  |
|  | TOTAL                             | <u>5,000</u>  | <u>0</u>         |
|  | IT                                | 5,000         | 0                |
| Replacement of park trees city-wide.                           |                                   |               |                  |
|  |                                   |               |                  |
| Parks Closeouts  |                                   |               |                  |
|  | TOTAL                             | <u>0</u>      | <u>419,164</u>   |
|  | GO                                | 0             | 218,412          |
|  | ΙΤ                                | 0             | 200,752          |

#### Includes:

ABC Railway Land Acq. (GO0018) - Includes engineering @ \$29,043.

Grace Park (P00232) - Supplemental #1 awarded to Vito Gironda @ \$21,998 on 3/29/04 and engineering @ \$4,007.

NW Activity Center (GO070E & GO070H) - Supplemental #5 awarded to O.L. Construction @ \$10,204 on 3/8/04, Supplemental #2 awarded to Dutton Electric, Inc. @ \$3,420 on 3/22/04.

Mud Run Golf Course (GO0033, GO0084, GO0085) - Includes supplemental #3 to Maintenance Unlimited @ (\$4,694) on 10/25/04, acquisition of 1918 S. Hawkins @ \$142,000, payment for professional services @ \$12,178 and engineering @ \$8,159.

Reservoir Park Court Resurfacing (P00265) - Supplemental #1 awarded to Perrin Asphalt @ \$122, 660 on 2/17/04 and engineering @ \$4,263. Includes additional work performed by Carmen Construction @ \$29,398.

Lane Field (GO0050) - Supplemental #4 to Northern Valley @ (\$20,954) on 9/13/04.

Middlebury Run Park (B03013) - Supplemental #1awarded to Northern Valley @ \$5,458 on 1/26/04 and engineering @ \$1,011.

Weathervane Towpath Parking (GO0092) - Supplemental #1 awarded to AJC @ \$5,981 on 4/12/04 and engineering @ \$916.

Hardesty Park (P00264, P00270) - Supplemental #1 awarded to Don Walsh & Assoc. @ \$5,610 on 6/14/04, supplemental #1 to Cavanaugh @ (\$1,022) on 11/22/04, and engineering @ \$4,124.

Reservior Park (B03011) - Includes supplemental #1 to International Fidelity Insurance Co. @ \$2,063 on 11/8/04 and engineering @ \$17,657.

| <u>Project</u>   | FUNDING SOURCE                               | <u>BUDGET</u>              | <u>COMMITTED</u>    |
|--|--|----------------------------|---------------------|
| Perkins School Ballfields [P00286]   |  |                            |                     |
|  | <u>TOTAL</u>                                 | <u>10,000</u>              | <u>0</u>            |
|  | IT   | 10,000                     | 0                   |
| Provision of batting cage. To be located at the Northwest Communi (to be committed in 2005 PR). Includes payment for professional se Includes engineering @ \$8,383  |  |                            | \$24,300 on 2/22/05 |
| Pickle Road Ball Fields [JP0002]   |  |                            |                     |
|  | TOTAL  | 200,000                    | <u>126,867</u>      |
|  | GO<br>JEDD-TWP                               | 0<br>200,000               | 126,867<br>0        |
| Closeout charges for construction of 3 softball fields, 1 baseball field SBC @ \$2,253. Construction complete.  Includes engineering @ \$121,534   | I, 1 soccer field, and related structures in | the Springfield JEDD. Incl | udes payment to     |
| Prentiss Park  |  |                            |                     |
| Prentiss Park  | TOTAL  | 20,000                     | <u>0</u>            |
|  | IΤ   | 20,000                     | 0                   |
| Preparation of master plan. Items could include: additional parking, scheduled for 2006.   | removal of shuffle board court, construct    | ion of new concession stan | d. Construction     |
| Reservoir Park Parking Lot Additions   |  |                            |                     |
| The state of the s | <u>TOTAL</u>                                 | <u>50,000</u>              | <u>30,160</u>       |
|  | IT   | 50,000                     | 30,160              |
| Construction of additional parking spaces and installation of grass in   | nfield. Work performed by Parks Mainten      | ance.                      |                     |
|  |  |                            |                     |
| Schneider Park Storm Drainage [P00280]   | TOTAL  | 05.000                     | •                   |
|  | <u>TOTAL</u>                                 | <u>25,000</u>              | <u>0</u>            |
|  | IT   | 25,000                     | 0                   |
| Replacement of storm inlets and park grading. Carryover to 2005.   |  |                            |                     |

### Project FUNDING SOURCE BUDGET COMMITTED

### **Summit Lake Electrical [P00290]**

TOTAL <u>40,000</u> <u>28,085</u>

IT 40,000 28,085

Replacement of the main high voltage sectionalizing cabinet that feeds the Summit Lake facility. Contract awarded to Thompson Electric @ \$14,295 on 12/6/04. Includes payment for professional services @ \$6,882. Construction in Spring 2005.

Includes engineering @ \$5,564

## Summit Lake Towpath Trail [GO0095]

<u>TOTAL</u> <u>101,000</u> <u>52,647</u>

GO 101,000 52,647

Design of Ohio and Erie Canal Towpath Trail from Summit Lake Community Center to Kenmore Boulevard. Design (in-house) underway. Includes payment for professional services @ \$33,139. Construction scheduled for 2008.

Includes engineering @ \$19,502

### **Waterloo Towpath Trail**

TOTAL 100,000 0

GO 100,000 0

Development plan, land use study, and preliminary design of the Ohio Canal Towpath between Waterloo Road and Wilbeth Road. Construction scheduled for 2007. Ordinance #30-2004 authorizing applications for Clean Ohio Trail Funds passed 1/26/04. Design (in-house) underway.

| <u>Project</u>       | FUNDING SOURCE | <u>BUDGET</u>    | <u>COMMITTED</u> |
|----------------------|----------------|------------------|------------------|
| PUBLIC FACILITIES    |                | <u>7,940,000</u> | 3,085,087        |
| Airport Snow Removal |                |                  |                  |
|                      | <u>TOTAL</u>   | <u>150,000</u>   | <u>89,000</u>    |
|                      | FAA            | 135,000          | 84,550           |
|                      | TIF            | 15,000           | 4,450            |

Purchase of storage building. Ordinance authorizing FAA agreements passed 3/1/04. Contract awarded to Jumbert Construction @ \$89,000.

### Aster Avenue Parking [PVT056]

<u>TOTAL</u> <u>228,000</u> <u>228,000</u> LIB <u>228,000</u> <u>228,000</u>

Reconfiguration of existing parking and construction of additionalk parking for to accommodate the new Firestone Park Branch Library. Will add 38 spaces within the Aster Avenue ROW for patrons of local busineesses. Construction complete.

## Cascade Parking Deck Fire Sprinkler Upgrade [B04019]

TOTAL 50,000 4,353

GO 50,000 4,353

Plans for replacement of existing deteriorated fire sprinkler system with new system. Ordinance #266-2004 authorizing consultant contracts passed 5/3/04. Design underway. Construction scheduled for 2005.

Includes engineering @ \$4,353

## **Cascade Parking Deck Repair**

(GO0089, B04020, B04028) <u>TOTAL</u> <u>2,500,000</u> <u>840,004</u> GO <u>2,500,000</u> 840,004

Repair of deteriorated concrete, resealing of floor surface, replacing ramp expansion joints on Level 1A/B. Ordinance #353-2004 authorizing emergency contract with Donley's Inc. @ \$350,000 for repairs to structural beams passed 6/14/04. Construction underway, to be complete in March 2005. Supplemental #1 awarded to Nathan Contracting @ \$200,996. 2003 contract work complete. Includes payment for professional services @ \$36,018.

Includes engineering @ \$245,864

| Destand   | EUNDING COURCE                       | DUDGET                | COMMITTED              |
|---|--------------------------------------|-----------------------|------------------------|
| <u>Project</u>  | FUNDING SOURCE                       | <u>BUDGET</u>         | <u>COMMITTED</u>       |
| Cascade Parking Deck Water Line Insulation [P00266]   | TOTAL                                | 125,000               | 116,723                |
|   | TOTAL                                | 123,000               | 110,725                |
|   | IT                                   | 125,000               | 116,723                |
| Water fire line re-insulation and heat taping. Ordinance #48-2004 auth \$97,747 on3/22/04. Supplemental #1 awarded to ABC Piping Co., Inc.  |                                      |                       | ping Co., Inc. @       |
| Includes engineering @ \$15,680   |                                      |                       |                        |
| Cascade Plaza Repairs [B04015]  |                                      |                       |                        |
| • • •   | TOTAL                                | <u>450,000</u>        | <u>15,694</u>          |
|   | GO                                   | 450,000               | 15,694                 |
| Plans for reconstruction of Cascade Plaza. Construction scheduled for Includes engineering @ \$15,644   | or 2005.                             |                       |                        |
| Central Services Facility Alignment Rack  |                                      |                       |                        |
| , ,   | <u>TOTAL</u>                         | <u>50,000</u>         | <u>47,946</u>          |
|   | MEF                                  | 50,000                | 47,946                 |
| Replacement of obsolete machine. Ordinance #577-2004 authorizing on 11/15/04. Replacement complete.   | contracts passed 11/1/04. Contract a | warded to Mohawk Reso | ources Ltd. @ \$47,946 |
| CitiCenter HVAC Replacement [B04012]  |                                      |                       |                        |
| Citicenter HVAC Replacement [B04012]  | TOTAL                                | 150,000               | 48,931                 |
|   |                                      | · <del></del>         |                        |
|   | GO                                   | 150,000               | 48,931                 |
| Replacement of cooling tower and makeup air unit on roof. Ordinance #251-2004 authorizing consultant passed 4/26/04. Consultant contract awarded to Four Points Architectural Services @ \$37,332. Ordinance #600-2004 authorizing contracts passed 11/15/04. Contract awarded to Meccon, Inc.@ \$522,000 on 1/10/05 (to be committed in 2005 PR). Includes Roof Replacement project. Construction in to begin in April 2005. |                                      |                       |                        |
| Includes engineering @ \$11,599   |                                      |                       |                        |
| CitiCenter Parking Deck Repairs [B04003]  |                                      |                       |                        |
| 3 2 2 2 2 2 2 2 2 2 2 2 2 3   | TOTAL                                | 62,000                | <u>571</u>             |

Plans for replacement of joint sealant and expansion joints, repairing delaminated concrete, waterproofing. Construction scheduled for 2005.

Includes engineering @ \$571

GO

62,000

571

| <u>Project</u>  | <b>FUNDING SOURCE</b>              | <b>BUDGET</b>                    | <b>COMMITTED</b>   |
|---|------------------------------------|----------------------------------|--------------------|
| CitiCenter Roof Replacement                                       |                                    |                                  |                    |
|   | <u>TOTAL</u>                       | <u>200,000</u>                   | <u>0</u>           |
|   | GO                                 | 200,000                          | 0                  |
| Relacement of roof membrane. Existing roof is deteriorated and le | aking. Project combined with CitiC | Center HVAC Replacement project. | Construction 2005. |

### **Council Office Reconstruction**

(B04016, B04024) <u>TOTAL</u> <u>163,000</u> <u>275,210</u>

GO 163,000 275,210

Office reconstruction to allow each councilperson to have individual office space. Ordinance authorizing contracts passed 7/19/04. Contract awarded to DSV Builders @ \$218,020 on 11/15/04. Includes payment for professional services @ \$14,820. Construction underway, to be complete in July 2005.

Includes engineering @ \$40,566

## Fire Station #8 Roof Replacement [B04017]

<u>TOTAL</u> <u>225,000</u> <u>13,540</u>

GO 225,000 13,540

Replacement of existing metal roof with shingled roof at Fire Station #8 (1277 E. Archwood Ave.). Design complete. Ordinance authorizing contracts passed 7/19/04. Carryover to 2005.

Includes engineering @ \$13,540

## Fire Station #9 HVAC [P00288]

<u>TOTAL</u> <u>90,000</u> <u>29,670</u>

IT 90,000 29,670

Replacement of HVAC unit at Fire Station #9 (98 Dodge Ave.). Ordinance #586-2004 authorizing contracts passed 11/8/04. Contract awarded to Meccon @ \$96,960 on 1/10/05 (to be committed in 2005 PR). Includes payments for professional services @ \$19,538. Construction to begin in April 2005.

Includes engineering @ \$10,132

## Fire Stations Miscellaneous Equipment [P00127]

<u>TOTAL</u> <u>75,000</u> <u>75,868</u>

IT 75,000 75,868

Miscellaneous equipment purchases at various fire stations. Includes purchase orders to R & R Engine & Machine @ \$5,950, Finley Fire @ \$24,750, Audiopack Technologies, Inc. @ \$21,312, Finley Fire @ \$10,200, Finley Fire @ \$6,890 and Premier Safety & Services @ \$6,766.

| <u>Project</u> Fire Training Tower [GO0082]  | FUNDING SOURCE                              | <u>BUDGET</u>            | <u>COMMITTED</u>        |
|--|---|--------------------------|-------------------------|
| Fire training tower [GO0062]   | <u>TOTAL</u>                                | <u>1,300,000</u>         | <u>756</u>              |
|  | GO  | 1,300,000                | 756                     |
| Construction of a new 4 story fire training tower and pump test stati enclosed storage.  | on. Demolition of existing tower at Firesta | tion #14. Includes conv  | ersion of wash bay into |
| Includes engineering @ \$756   |   |                          |                         |
| Morley Auditorium  |   |                          |                         |
|  | <u>TOTAL</u>                                | <u>25,000</u>            | <u>0</u>                |
|  | ІТ  | 25,000                   | 0                       |
| Replacement of worn flooring, repair/painting of ceiling and walls, u  | pgrade existing sound system.               |                          |                         |
|  |   |                          |                         |
| Morley Mall Staircase [P00278]   | TOTAL                                       | 45.000                   | 0.005                   |
|  | <u>TOTAL</u>                                | <u>15,000</u>            | <u>8,985</u>            |
|  | ΙΤ  | 15,000                   | 8,985                   |
| Replacement of deteriorated concrete stairway leading from SE cor access to mall level and has not been open for 2 years. Purchase |   |                          | way is only pedestrian  |
| Includes engineering @ \$3,777   |   |                          |                         |
| MSC/West Side Depot Fuel Pumps   |   |                          |                         |
|  | TOTAL                                       | <u>38,000</u>            | <u>62,000</u>           |
|  | MEF   | 38,000                   | 62,000                  |
| Replacement of obsolete fuel dispensers. Ordinance #128-2004 at \$62,000. Installation complete.                                   | uthorizing contracts passed 3/8/04. Contra  | act awarded to Petroleur | m Systems @             |
| ODNR Relocation Emergency [P00295]   |   |                          |                         |
|  | <u>TOTAL</u>                                | <u>0</u>                 | <u>58,336</u>           |
|  | IT<br>ODNR                                  | 0                        | 31,336<br>27,000        |
| Relocate ODNR canal offices at Lock 1 to the Hamlin Building. Ord  |   | _                        |                         |

| <u>Project</u>               | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|------------------------------|-----------------------|---------------|------------------|
| Police Firing Range [GO0043] |                       |               |                  |
|                              | <u>TOTAL</u>          | 200,000       | <u>55,032</u>    |
|                              | GO                    | 200,000       | 0                |
|                              | IT                    | 0             | 55,032           |

Plans for relocation of police firing range. Ordinance #155-2004 authorizing contract for lease of modular classroom buildings passed 3/22/04. Ordinance authorizing agreements with Summit County to use firing range passed 7/19/04. Purchase order awarded to Sommer's Mobile Leasing, Inc. @ \$46,705 for lease of modular classrooms. Purchase order awarded to Sommer's Mobile Leasing @ \$8,264 on 9/7/04. Construction scheduled for 2005.

Includes engineering @ \$63

#### **Public Facilities Closeouts**

| TOTAL | <u>0</u> | <u>876,363</u> |
|-------|----------|----------------|
| GO    | 0        | 800,087        |
| IT    | 0        | 76,276         |

#### Includes:

Stubbs Skyway Elevator (GO0094) - Supplemental #1 awarded to Ingersoll Building Corp. @ \$18,765 on 2/17/04. Supplemental #2 awarded to Ingersoll Building Corp. @ \$2,756 on 8/30/04, payment for professional services @ \$1,643 and engineering @ \$10,729.

MSC Bldg. #2 CSRS (CSRS01) - Supplemental #1 awarded to Sykes Construction @ \$33,862 on 4/6/04, supplemental #2 to Sykes @ \$1,714, payment for professional services @ \$9,196, purchase order to Comp USA @ \$2,970, and engineering @ \$9,926. Actual 2004 commitments @ \$57,688 and adjustments for previous year's progress reports @ \$600,208.

Morlev Lab (B03012) - Supplemental #1 awarded to Kitchen Perfect @ \$5,360 on 5/10/04 and engineering @ \$8,469.

Fire Station #4 Drive Aprons (P00260) - Supplemental #1 awarded to Cementech @ \$9,522 on 6/1/04 and engineering @ \$914.

Morley Signage (P00233) - Supplemental #1 awarded to Stathos @ \$35,480 on 7/12/04 and engineering @ \$11,421. Construction complete.

Salt Dome (B03017) - Includes payment for professional services @ \$89,121.

Municipal Building Study (B03020) - Includes engineering @ \$16,695.

Municipal Building Remodeling (B04023) - Includes payment for professional services @ \$5,562 and engineering @ \$23,008.

## Salt Spreader Rack [P00296]

| <u>TOTAL</u> | <u>43,000</u> | <u>0</u> |
|--------------|---------------|----------|
| IT           | 43.000        | 0        |

Remove and replace corroded supports of the salt spreader rack system at MSC and West Side Depot. Carryover to 2005.

| <u>Project</u>   | <b>FUNDING SOURCE</b>                | <u>BUDGET</u>                | <u>COMMITTED</u>        |
|--|--------------------------------------|------------------------------|-------------------------|
| Stubbs Justice Center Air Conditioning [GO0071]  |                                      |                              |                         |
|  | <u>TOTAL</u>                         | 860,000                      | <u>1,388</u>            |
|  | GO<br>SUMMIT                         | 820,000<br>40,000            | 1,388<br>0              |
| Replacement of obsolete and un-reliable air conditioning units with Includes engineering @ \$1,388               | EPA compliant chiller units; replace | ce cooling tower on roof. Ca | arryover to 2006.       |
| Stubbs Justice Center Alarm System [P00133]  |                                      |                              |                         |
|  | TOTAL                                | 200,000                      | <u>0</u>                |
|  | GO                                   | 200,000                      | 0                       |
| Replacement of existing fire alarm system. Carryover to 2005.  |                                      |                              |                         |
|  |                                      |                              |                         |
| Stubbs Justice Center Garage Repairs [B04004]  |                                      |                              |                         |
|  | <u>TOTAL</u>                         | <u>82,000</u>                | <u>490</u>              |
|  | GO                                   | 82,000                       | 490                     |
| Plans for replacement of elevated floor slabs, repairs to delaminate Includes engineering @ \$490                | ed slab- on-grade, waterproofing.(   | Carryover to 2005.           |                         |
| Stubbs Justice Center Roof Replacement [B04013]  |                                      |                              |                         |
|  | TOTAL                                | <u>435,000</u>               | <u>39,629</u>           |
|  | GO                                   | 435,000                      | 39,629                  |
| Replacement of existing leaking roof. Ordinance #310-2004 authors; \$33,440. Design complete. Carryover to 2005. | orizing consultant contracts passed  | d 5/17/04. Contract awarded  | to Osborn Engineering @ |
| Includes engineering @ \$6,189   |                                      |                              |                         |
| Superblock Parking Deck Repairs [B04031]   |                                      |                              |                         |
|  | TOTAL                                | <u>0</u>                     | <u>7,938</u>            |
|  | GO                                   | 0                            | 7,938                   |
| Repair of deteriorated concrete, installation of additional floor drain Carryover to 2005.                       | grates in existing deck. Ordinanc    | e authorizing consultant con | tracts passed 12/13/04. |
| Includes engineering @ \$7,938   |                                      |                              |                         |

| <u>Project</u>                                     | FUNDING SOURCE | <u>BUDGET</u>  | <u>COMMITTED</u> |
|--|----------------|----------------|------------------|
| West Side Depot/MSC Petroleum Remediation [P32102] |                |                |                  |
|  | <u>TOTAL</u>   | <u>224,000</u> | <u>188,662</u>   |
|  | IT             | 45.000         | 43.728           |
|  | STATE          | 179,000        | 144,934          |

Installation of a groundwater and soil remediation system. Required to comply with State regulations. Contract awarded to K U Resources @ \$188,000.

| <u>Project</u>  | FUNDING SOURCE   | <u>BUDGET</u>    | <u>COMMITTED</u> |
|---|------------------|------------------|------------------|
| MISCELLANEOUS   |                  | 33,969,000       | 32,484,213       |
| Administration (Capital)  |                  |                  |                  |
|   | TOTAL            | <u>1,200,000</u> | <u>1,139,925</u> |
|   | IT               | 1,200,000        | 1,139,925        |
| Annual salaries, benefits, supplies and overhead for the Capital Plan | ning and Design. |                  |                  |

# Administration (CD)

<u>TOTAL</u> <u>600,000</u> <u>638,661</u>

CD 600,000 638,661

Annual salaries, benefits, supplies, and overhead for planning, implementation, and evaluation of projects funded with Community Development Block Grant funds.

# **Audio Logging Equipment Replacement**

<u>TOTAL</u> <u>120,000</u> <u>0</u>

IT 120,000

0

Replacement of 7 year old equipment that records emergency calls on tape with equipment utilizing a hard drive. Carryover to 2005.

## **Debt Service**

| <u>TOTAL</u> | <u>27,224,000</u> | 27,507,597 |
|--------------|-------------------|------------|
| IT           | 23,753,000        | 22,622,597 |
| JEDD-CAP     | 2,990,000         | 3,239,000  |
| JEDD-ECON    | 400,000           | 0          |
| TT           | 81,000            | 1,646,000  |

Annual service on general obligation debt for capital projects.

| <u>Project</u>        | <b>FUNDING SOURCE</b> | <u>BUDGET</u>    | <u>COMMITTED</u> |
|-----------------------|-----------------------|------------------|------------------|
| Equipment Replacement |                       |                  |                  |
|                       | <u>TOTAL</u>          | <u>2,185,000</u> | <u>1,133,810</u> |
|                       | EMS                   | 110,000          | 102,375          |
|                       | EQ                    | 75,000           | 31,435           |
|                       | GO                    | 1,000,000        | 1,000,000        |
|                       | IT                    | 1,000,000        | 0                |

Annual replacement of obsolete or otherwise unusable rolling stock. See appendix A for details.

## **Neighborhood Partnerships**

| TOTAL | 220,000 | <u>221,811</u> |
|-------|---------|----------------|
| ACF   | 100,000 | 100,318        |
| CD    | 60,000  | 58,600         |
| IT    | 60,000  | 62,893         |

Matching grants of up to \$7,500 for neighborhood organizations for small, competitive projects which build neighbor collaboration. Ordinance authorizing contracts passed 4/5/04. See Table B for details.

# Parking Meters [P00248]

| <u>TOTAL</u> | <u>60,000</u> | <u>55,100</u> |
|--------------|---------------|---------------|
| IT           | 60,000        | 55,100        |

Annual progam to replace mechanical parking meters with digital electronic meters. Contract awarded to Duncan Parking Technologies, Inc. @ \$55,100 on 6/22/04.

## **Radio Tower**

| <u>TOTAL</u> | 500,000 | <u>0</u> |
|--------------|---------|----------|
| STATE        | 500,000 | 0        |

Construction of 300' radio tower on Brownstone. Carryover to 2005.

#### Table B 2004 Neighborhood Partnership

Organization IT CD **ACF** Akron African American Cultural Association 7.500 Akron After School - Barrett, Harris, Margaret Park, Mason Park, Rankin, Schumacher 45,000 (\$7,500 each) Akron Community Service Center and Urban League 3,500 Akron Racers Foundation - Joy Park 1.439 Akron Racers Foundation - Erie Island 1,439 1,439 Akron Racers Foundation - Patterson Park Akron Racers Foundation - Summit Lake 1,439 Akron ShoBiz Kids 3,790 Akron Weed and Seed 3,287 Alchemy, Inc. 7,500 Alpha Kappa Alpha 2,000 Caring Communities of Summit County 2,500 Case Elementary PTA 3,100 Center for Conflict Management 6,850 Community Fellowship Ministry 3,100 Crestland Park Neighborhood Association 5,000 Ellet Women's Club 5,000 Ellet Women's Club - flowers 5.000 Exousia Community Development Corporation 3,500 Firestone Park Citizens Council 6.415 1,419 Firestone Park Garden Club Goodyear Middle School PTA 2,500 Goss Memorial Church 5,000 Greater Bethel Community Dev. Resource Center 5,000 Hereford / Highland Area Block Watch 4,170 Hyre Middle School 7,500 Juneteenth Committee of Akron 2,500 Kenmore Board of Trade Events Committee 5,000 Let's Grow Akron 3,748 Linden Birchwood Block Watch 1,000 Medina Summit Land Conservancy 7,500 Men Count Too 5,000 Miller Avenue United Church of Christ 1,015 Morgan Avenue / Lovers Lane Block Club 503 NE Ohio African Amer. Health Network / Amani Health and Wellness 5,000 Neighborhood Services Committee 5,200 New Millenium Baptist Church 7,500 Perkins / Arch / Leggett Youth Group (PAL) 5,000 Pfeiffer Elementary School PTA 1,450 Project AGAPE 6.100 R.I.G.H.T. 3,200 Roswell Kent Middle School PTA 1,200 Society Eyes Organization Inc. Summit County Housing Network 1,828 Summit Lake Neighborhood Association 5,980 West Hill Neighborhood Organization 7,500 West Summit Lake Community Association 1,200

\$62.893 58.600 100.318

| <u>Project</u>                  | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---------------------------------|-----------------------|----------------|------------------|
| Replace Telephone 911 Equipment |                       |                |                  |
|                                 | <u>TOTAL</u>          | <u>130,000</u> | <u>0</u>         |
|                                 | EMS                   | 45,000         | 0                |
|                                 | IT                    | 30,000         | 0                |
|                                 | SUMMIT                | 55,000         | 0                |

Upgrade of Communications Center telephone equipment to allow it to receive location information from cell phone callers. Carryover to 2005.

#### **Street Trees**

| (P00261, P00277, P00282) | <u>TOTAL</u> | <u>193,000</u> | <u>240,488</u> |
|--------------------------|--------------|----------------|----------------|
|                          | CD           | 0              | 20,000         |
|                          | IT           | 100,000        | 97,572         |
|                          | ODNR         | 93,000         | 108,000        |
|                          | PVT          | 0              | 14.916         |

Annual replacement of street trees removed because of age, disease, or accidents. Received grant from U.S. Forestry Services through ODNR for tree planting in inner city. Ordinance #191-2004 authorizing contracts passed 4/5/04. Contract awarded to Aaron Landscaping, Inc. @ \$105,112 on 3/29/04. Supplemental #1 awarded to Aaron Landscaping @ \$24,916 (\$14,916 attributable to street tree program) on 9/27/04. Contract for inner city tree and gateway planting awarded to Aaron Landscaping, Inc. @ \$65,839 on 4/6/04. Supplemental #1 for inner city tree and gateway planting awarded to Aaron Landscaping, Inc. @ \$25,645 on 6/22/04. Fall planting complete.

Supplemental #1 awarded to Aaron Landscaping, Inc. @ \$25,209 on 2/2/04 for 2003 program.

## **Traffic Signal Controllers [B03018]**

| TOTAL  | <u>1,537,000</u> | <u>1,546,821</u> |
|--------|------------------|------------------|
| GO     | 667,000          | 728,321          |
| IT     | 51,000           | 0                |
| OPWC   | 769,000          | 768,500          |
| SUMMIT | 50,000           | 50,000           |

Upgrade of 194 electo-mechanical traffic signal controllers with solid state controllers at various locations. Manufacturer no longer supplying old electromechanical parts. Ordinance #364-2004 authorizing contracts passed 6/21/04. Contract awarded to Path Master, Inc. @ \$1,516,204 on 7/19/04. Electrical supplies contract awarded to Professional Electric Products & Graybar Electric @ \$14,728 on 7/12/04. Includes purchase orders to Graves Lumber @ \$1,525, Medina Supply Co. @ \$8,043, Gauer Service & Supply @ \$2,980, Wesco Distribution @ \$262, and Wolff Bros. Supply Co. @ \$229. Installation underway, to be complete in Spring 2007.

Includes engineering @ \$2,301

| <u>Project</u>   | <b>FUNDING SOURCE</b>                 | <b>BUDGET</b>           | <b>COMMITTED</b>  |
|--|---------------------------------------|-------------------------|-------------------|
| PUBLIC UTILITIES   |                                       | <u>49,781,000</u>       | 29,290,862        |
| Compost Facility Improvements  |                                       |                         |                   |
| Roof Repairs   |                                       |                         |                   |
|  | <u>TOTAL</u>                          | <u>250,000</u>          | <u>0</u>          |
|  | SCF                                   | 250,000                 | 0                 |
| City share of repairs to Odor Control Facility roof. Carryover to 2005.  |                                       |                         |                   |
|  |                                       |                         |                   |
| Joint Economic Development Districts (Sewer)   |                                       |                         |                   |
| Bath: Robinwood Hills Pump Station/Force Main [P0106   | 91                                    |                         |                   |
|  | TOTAL                                 | <u>1,450,000</u>        | <u>9,373</u>      |
|  | JEDD-SEWR                             | 1,450,000               | 9,373             |
| Pump station to replace existing treatment plant. Design underway. Co  | onstruction in 2006.                  |                         |                   |
| Includes engineering @ \$9,373   |                                       |                         |                   |
| Copley: Closeouts  |                                       |                         |                   |
|  | <u>TOTAL</u>                          | <u>0</u>                | <u>-6,513</u>     |
|  | JEDD-SEWR                             | 0                       | -6,513            |
| Includes: Commerce Dr. (P01076) - Engineering @ \$15,332. Pigeon Creek Ph. 2 & 3 (P01045, P01021) - Includes supplemental #1 | to Wingfoot Rental @ (\$23,244) on 6/ | 21/04 and engineering ( | <b>②</b> \$1,225. |

**Copley: Centerview Circle Sewer [P01079]** 

<u>TOTAL</u> 400,000 <u>548,223</u> JEDD-SEWR 400,000 548,223

Construction of petitioned sanitary sewer (Copley Road - end). 2003 Carryover. Contract awarded to Wingfoot Rental @ \$519,286 on 8/23/04. Includes payment for professional services @ \$11,356. Construction underway, to be complete in May 2005.

Includes engineering @ \$12,194

| <u>Project</u>  | <b>FUNDING SOURCE</b>                  | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---|--|----------------|------------------|
| Copley: Copley Meadows Pump Station/Force M   | //ain [P01082]                         |                |                  |
|   | <u>TOTAL</u>                           | <u>650,000</u> | <u>14,326</u>    |
|   | JEDD-SEWR                              | 650,000        | 14,326           |
| Pump station to replace existing package treatment plant. Includes engineering @ \$14,326 | Design underway. Construction in 2006. |                |                  |
| Copley: Extension Studies (sewer)   |  |                |                  |
|   | TOTAL                                  | <u>35,000</u>  | <u>0</u>         |
|   | JEDD-SEWR                              | 35,000         | 0                |
| Studies to respond to requests to develop project limits for                              | sanitary sewer extensions.             |                |                  |
|   |  |                |                  |
| Copley: Service Area Extensions (sewer)   |  |                |                  |
|   | <u>TOTAL</u>                           | 300,000        | <u>0</u>         |
|   | JEDD-SEWR                              | 300,000        | 0                |
| Design and construction of requested service area extension                               | ons.                                   |                |                  |
|   |  |                |                  |
| Coventry: Extension Studies (sewer)   |  | 05.000         |                  |
|   | <u>TOTAL</u>                           | <u>35,000</u>  | <u>0</u>         |
|   | JEDD-SEWR                              | 35,000         | 0                |
| Studies to respond to requests to develop project limits for                              | sanitary sewer extensions.             |                |                  |
|   |  |                |                  |
| Coventry: Service Area Extensions (sewer)   | TOTAL                                  | 200.000        | 0                |
|   | <u>TOTAL</u>                           | <u>300,000</u> | <u>0</u>         |
|   | JEDD-SEWR                              | 300,000        | 0                |
| Design and construction of requested service area extension                               | ons.                                   |                |                  |

| <u>Project</u>  | FUNDING SOURCE  | <u>BUDGET</u>   | <u>COMMITTED</u>                      |
|---|---|---|---------------------------------------|
| Springfield: Closeouts(sewer)   | <u>TOTAL</u>  | <u>0</u>  | <u>155,303</u>                        |
|   | JEDD-SEWR   | 0   | 155,303                               |
| Includes: Canfield Pump Station (P01073 & P01068) - Includes supplemental #8/16/04, supplemental #3 to H.M. Miller @ (\$23,604), supplemental \$19,762, and engineering @ \$32,630. | #1 to H.M.Miller @ \$62,159 on 6/14/04, 9<br>#2 to Kenmore Construction @ (\$319.50 | supplemental #2 to H.M.N<br>o) on 11/1/04, payment to | Miller @ \$61,402 on<br>Spano Bros. @ |
| Springfield: Extension Studies (sewer)  |   |   |                                       |
|   | TOTAL   | 30,000  | <u>0</u>                              |
|   | JEDD-SEWR   | 30,000  | 0                                     |
| Studies to respond to requests to develop project limits for sanitary so  | ewer extensions.  |   |                                       |
|   |   |   |                                       |
| Springfield: Sanitarium Road Pump Station [P01008]  | TOTAL   | 2,100,000   | 315                                   |
|   | JEDD-SEWR   | 2,100,000   | 315                                   |
| Construction of a sewer and a pump station along Sanitarium Road full Includes engineering @ \$315  |   |   |                                       |
| Springfield: Sanitary Sewer/Pump Station (Waterloo/Be   | ey) [P01048]  |   |                                       |
|   | TOTAL   | <u>1,485,000</u>                                      | <u>0</u>                              |
|   | JEDD-SEWR   | 1,485,000   | 0                                     |
| Construction of a sewer and a pump station from Waterloo Road at B  | sey Drive to Sanitarium Road. Construct   | tion in 2007.   |                                       |
|   |   |   |                                       |
| Springfield: Service Area Extensions (sewer)  | TOTAL   | 300,000   | <u>0</u>                              |
|   |   |   |                                       |
| Design and construction of requested service area extensions.   | JEDD-SEWR   | 300,000   | 0                                     |

| <u>Project</u>  | <b>FUNDING SOURCE</b>                         | <b>BUDGET</b>             | <b>COMMITTED</b>    |
|---|---|---------------------------|---------------------|
| Joint Economic Development Districts (Water)  |   |                           |                     |
| Copley: Aberth Drive [P01083]   |   |                           |                     |
|   | <u>TOTAL</u>                                  | <u>420,000</u>            | <u>64,398</u>       |
|   | JEDD-WATR                                     | 420,000                   | 64,398              |
| Extension of petitioned water line along Aberth Drive from Cople Don Wartko Construction @ \$356,066 on 1/3/05 (to be committed Includes engineering @ \$62,432 |   |                           | Contract awarded to |
| Copley: Centerview Circle (Copley Rd end)   |   |                           |                     |
|   | <u>TOTAL</u>                                  | 30,000                    | <u>0</u>            |
|   | JEDD-WATR                                     | 30,000                    | 0                   |
| Petitioned water line project. 2003 Carryover. Combined with C  | Centerview Circle sewer project. Construction | underway, to be comple    | ete in May 2005.    |
|   |   |                           |                     |
| Copley: Extension Studies (water)   |   |                           |                     |
|   | <u>TOTAL</u>                                  | <u>20,000</u>             | <u>0</u>            |
|   | JEDD-WATR                                     | 20,000                    | 0                   |
| Studies to respond to requests to develop project limits for serving  | ce area extensions.                           |                           |                     |
|   |   |                           |                     |
| Copley: Mina Avenue (Copley Rd 600' north)  | TOTAL   | <u> 150,000</u>           | <u>0</u>            |
|   | TOTAL   | <u>130,000</u>            | <u>U</u>            |
|   | JEDD-WATR                                     | 150,000                   | 0                   |
| Extension of a water line along Mina Avenue from Copley Road scheduled for March 2005 - May 2005.   | to 600' north. 2003 carryover. To be combir   | ned with Aberth Rd. proje | ect. Construction   |
| Copley: Township Service Area Extensions (water)  |   |                           |                     |
| ,   | <u>TOTAL</u>                                  | 200,000                   | <u>0</u>            |
|   | JEDD-WATR                                     | 200,000                   | 0                   |
| Design and construction of requested service area extensions.   |   |                           |                     |

| <u>Project</u>   | <b>FUNDING SOURCE</b>                              | <u>BUDGET</u> | <u>COMMITTED</u> |
|--|--|---------------|------------------|
| Coventry: Closeouts  |  |               |                  |
|  | TOTAL  | <u>0</u>      | <u>174,476</u>   |
|  | JEDD-WATR  | 0             | 174,476          |
| Includes: Harrington Rd. (P01070) - Includes engineering @ \$24,513. Oak Grove/Highgrove (P01075) - Includes supplemental #1 to H.M. N. Turkeyfoot/Warner Rd Includes supplemental #1 to Wingfoot Renta Chaffin (P01080) - Includes Supplemental #1 to H.M. Miller @ \$87,77 | Il @ \$7,641 on 8/16/04.                           |               |                  |
| Coventry: Manchester Rd. [P01085]  |  |               |                  |
| (Robinson Ave 1,000' S. of State Rd.)  | <u>TOTAL</u>                                       | <u>0</u>      | 9,300            |
|  | JEDD-WATR  | 0             | 9,300            |
| Relocation of waterline for ODOT roadway widening. Construction in   | 2005.  |               |                  |
|  |  |               |                  |
| Coventry: Extension Studies (water)  |  | 00.000        | 0                |
|  | <u>TOTAL</u>                                       | <u>20,000</u> | <u>0</u>         |
|  | JEDD-WATR  | 20,000        | 0                |
| Studies to respond to requests to develop project limits for service are   | ea extensions.                                     |               |                  |
| Cavantinu Bahimaan Avanus W.L. (Manahaatan Stata) F  | D040001  |               |                  |
| Coventry: Robinson Avenue W.L. (Manchester-State) [  | TOTAL  | 700,000       | <u>0</u>         |
|  |  |               |                  |
| Extension of a water line along Robinson Avenue from Manchester R  | JEDD-WATR oad to State Street. Construction in 200 | 700,000<br>7. | 0                |
|  |  |               |                  |
| Coventry: Township Service Area Extensions (water)   |  |               |                  |
| . ,  | <u>TOTAL</u>                                       | 200,000       | <u>0</u>         |
|  | JEDD-WATR  | 200,000       | 0                |
| Design and construction of requested service area extensions.  |  |               |                  |

| <u>Project</u>  | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---|-----------------------|----------------|------------------|
| Springfield: Closeouts(water)   |                       | _              |                  |
|   | TOTAL                 | <u>0</u>       | <u>285,183</u>   |
|   | JEDD-WATR             | 0              | 285,183          |
| Includes: Canton/Waterloo (P01064) - Includes payment for professional service Killian Rd. (P01074) - Includes payment to Summit County @ \$176,47  |                       | 74.            |                  |
| Springfield: Albrecht Avenue  |                       |                |                  |
|   | <u>TOTAL</u>          | <u>450,000</u> | <u>0</u>         |
|   | JEDD-WATR             | 450,000        | 0                |
| Water main extension on Albrecht Avenue. Construction scheduled for   | or 2007.              |                |                  |
| Springfield: Extension Studies (water)  |                       |                |                  |
|   | <u>TOTAL</u>          | <u>20,000</u>  | <u>0</u>         |
|   | JEDD-WATR             | 20,000         | 0                |
| Studies to respond to requests to develop project limits for service are  | ea extensions.        |                |                  |
| Springfield: Sanitarium Road  |                       |                |                  |
| opg   | TOTAL                 | 1,200,000      | <u>0</u>         |
|   | JEDD-WATR             | 1,200,000      | 0                |
| Extension of water main on Sanitarium Road (Canton Road - Bey Road easement), Canton Road (terminus of existing 16-inch water main - Sanitarium Road), Arcadia Road (Canton Road - Waterloo Road), and Bey Road (Waterloo Road - Sanitarium Road). Construction scheduled for 2008. |                       |                |                  |
| Springfield: Township Service Area Extensions (water)   |                       |                |                  |
|   | TOTAL                 | 200,000        | <u>0</u>         |
|   | JEDD-WATR             | 200,000        | 0                |
| Design and construction of requested service area extensions.   |                       |                |                  |

| <u>Project</u>  | FUNDING SOURCE                           | <u>BUDGET</u>            | <u>COMMITTED</u>   |
|---|--|--------------------------|--------------------|
| Major Sanitary Trunk Sewer Projects   |  |                          |                    |
| Fairlawn CC Stream Erosion Protection [P05087]  |  |                          |                    |
|   | <u>TOTAL</u>                             | 800,000                  | <u>39,552</u>      |
|   | CLEANOH                                  | 441,000                  | 0                  |
|   | SCF                                      | 359,000                  | 39,552             |
| Stabilization of stream banks from east of Revere Road to Sand Rur Carryover to 2005. | n Parkway. 2003 carryover. Includes pay  | ment for professional se | rvices @ \$28,546. |
| Includes engineering @ \$11,007   |  |                          |                    |
| Hawkins Sanitary Trunk Sewer Erosion Control  |  |                          |                    |
|   | TOTAL                                    | 30,000                   | <u>0</u>           |
|   |  |                          | _                  |
|   | SCF                                      | 30,000                   | 0                  |
| Plans for reconstruction of erosion control dams along Hawkins San                    | itary Frunk Sewer. Construction schedule | ed for 2005.             |                    |
|   |  |                          |                    |
| Mill St. Sewer Relocation [150231]  |  |                          |                    |
|   | TOTAL                                    | <u>0</u>                 | <u>12,221</u>      |
|   | SCF                                      | 0                        | 12,221             |
| Plans for relocation of Mill St. sewer to the Market St. sewer via Coll               |  | Ŭ                        | 12,221             |
| Includes engineering @ \$12,221   |  |                          |                    |
|   |  |                          |                    |
| Sanitary Sewers   |  |                          |                    |
| Barcelona Sewer Lining [P05123]   | TOTAL                                    | 0                        | 40.405             |
|   | <u>TOTAL</u>                             | <u>0</u>                 | <u>13,195</u>      |
|   | SCF                                      | 0                        | 13,195             |
| Lining of sanitary sewers in area bounded by Barcelona Dr., Hilton D                  | Dr., Portage Path, and Middlecoff Dr.    |                          |                    |
| Includes engineering @ \$10,407   |  |                          |                    |

| <u>Project</u>  | <b>FUNDING SOURCE</b>           | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|---------------------------------|---------------|------------------|
| CSO Long Term Control Plan                                |                                 |               |                  |
|   | <u>TOTAL</u>                    | <u>50,000</u> | <u>0</u>         |
|   | SCF                             | 50,000        | 0                |
| Completion of Long Term Control Plan document to meet EP. | A requirements. 2003 Carryover. |               |                  |

# CSO Rack 9 Separation [P05089]

<u>TOTAL</u> <u>225,000</u> <u>264,315</u>

SCF 225,000 264,315

Construction of separate sanitary and storm sewers within the area to eliminate Combined Sewer Overflow Rack #9. 2003 Carryover. Contract awarded to Wingfoot Rental @ \$210,236 on 3/29/04. Includes payment for professional services @ \$7,522. Construction complete.

Includes engineering @ \$45,036

## Little Cuyahoga Interceptor

| (P05088, P05093) | TOTAL | 3,295,000 | <u>1,550,597</u> |
|------------------|-------|-----------|------------------|
|                  | OPWC  | 1,603,000 | 867,000          |
|                  | SCF   | 1.692.000 | 683.597          |

Lining of trunk sewer sections to minimize infiltration. Includes Phase I (Howard Street - Stuber Street) & Phase II (Stuber Street through Elizabeth Park). Contract awarded to Spiniello Companies @ \$1,475,604 on 2/23/04. Supplemental #1 for Ph. I awarded to Spiniello Co. @ \$45,112 on 1/24/05 ( to be committed in 2005 progress report). Includes payment for professional services @ \$7,072. Construction complete.

Includes engineering @ \$64,753

## Miscellaneous Improvements including Pump Stations [P05121]

| <u>TOTAL</u> | <u>50,000</u> | <u>183,897</u> |
|--------------|---------------|----------------|
| SCF          | 50.000        | 183.897        |

Miscellaneous improvements to sewage pumping stations such as repair and/or replacement of pumps, motors, electric controls and building improvements such as roofs, windows and spouting. Ordinance #381-2004 authorizing contracts for St. Michaels Pump Station passed 7/1/04. Contract awarded to Siegferth, Inc. @ \$168,453 on 10/18/04. Construction to begin in April 2005.

Includes engineering @ \$11,720

| <u>Project</u>                  | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|---------------------------------|-----------------------|---------------|------------------|
| Miscellaneous Sewer Separations |                       |               |                  |
|                                 | TOTAL                 | 200,000       | <u>0</u>         |

SCF 200,000 0

Construction of separate sanitary and storm sewers within combined sewer areas to eliminate combined sewer overflows. 2003 Carryover. Design underway.

## **Nine Minimum Controls Improvement**

| (Barcelona Sewer Lining) | <u>TOTAL</u> | 100,000 | <u>0</u> |
|--------------------------|--------------|---------|----------|
|                          | SCF          | 100,000 | 0        |

Improvements related to O&M of sanitary system to maximize capacity and reduce floatables. Carryover to 2005.

### **Rack 40 Elimination**

| (CSO001, CSO002, CSO003, CSO004, CSO006) | TOTAL | <u>14,500,000</u> | <u>15,727,654</u> |
|--|-------|-------------------|-------------------|
|  | EPA   | 6,500,000         | 1,300,000         |
|  | SCF   | 8.000.000         | 14.427.654        |

Design and construction of storage/treatment basin to eliminate overflows from CSO Rack 40/31. Ordinance #352-2004 authorizing consultant contracts passed 6/14/04. Ordinance #509-2004 authorizing contracts passed 9/20/04. Ordinance #510-2004 authorizing EPA agreements passed 9/20/04. Contracts awarded to Northern Valley @ \$12,981,170, H.M. Miller @ \$2,280,733 on 11/22/04, and Hatch Mott MacDonald @ \$119,000. Contract for ballfield storage building was awarded to Spano Bros. @ \$78,687 on 8/30/04. Includes payment for professional services @ \$51,810. Construction of storage building complete. Construction of treatment basin underway, to be complete in June 2006.

Includes engineering @ \$132,946

| <u>Project</u>                | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <b>COMMITTED</b> |
|-------------------------------|-----------------------|----------------|------------------|
| Sanitary Sewer Reconstruction |                       |                |                  |
|                               | TOTAL                 | <u>500,000</u> | <u>397,297</u>   |
|                               | FEMA                  | 0              | -7,506           |
|                               | IT                    | 0              | 36,638           |
|                               | SCF                   | 500,000        | 372,244          |
|                               | STATE                 | 0              | -4,079           |

Annual program of reconstructing broken or damaged sections of sanitary or combined sewers.

Mud Run Trunk Sewer Emergency Repair (P05126) - Ordinance authorizing repairs passed 5/10/04.

Camp Brook Trunk Sewer Emergency Repair (P05127) - Ordinance authorizing repairs passed 6/7/04. Contract awarded to Kenmore Construction @ \$150.136.

Willow Run Sewer Emergency Repair (P05128) - Includes payments to H.R. Gray @ \$12,800.

Philip Ave. Sewer Emergency Repair (P05129) - Contract awarded to Kenmore Construction @ \$15,117.

Construction complete.

Actual 2004 commitments @ \$429,447 and adjustments to previous year's progress reports @ (\$32,150).

Includes engineering @ \$223,271

# Sanitary Sewers Vehicle & Equipment Replacement

| <u>TOTAL</u> | <u>250,000</u> | <u>18,957</u> |
|--------------|----------------|---------------|
| SCF          | 250,000        | 18,957        |

Replacement of motor vehicles, machinery and miscellaneous equipment.

## SCADA Standards [P05125]

| TOTAL | 90,000 | 89,340 |
|-------|--------|--------|
| SCF   | 90,000 | 89,340 |

Development of utility standards (Supervisory Control and Data Acquisition) for design, construction and programming. Ordinance #297-2004 authorizing agreements passed 5/17/04. Contract awarded to EMA Consultants @ \$89,340.

| <u>Project</u>   | <b>FUNDING SOURCE</b>                 | <b>BUDGET</b>      | <b>COMMITTED</b> |
|--|---------------------------------------|--------------------|------------------|
| Storm Water Systems  |                                       |                    |                  |
| Bath Road Erosion Control [P32173]   |                                       |                    |                  |
|  | <u>TOTAL</u>                          | 796,000            | <u>2,494</u>     |
|  | ACE<br>GO                             | 531,000<br>235,000 | 0<br>2,494       |
|  | NPS                                   | 30,000             | 0                |
| Bank stabilization between the Cuyahoga River and the north side of Includes engineering @ \$2,494 | Bath Road (east of Riverview Road). C | Carryover to 2005. |                  |
| Brewster Creek Channel Restoration [P00241]  |                                       |                    |                  |
|  | TOTAL                                 | <u>2,010,000</u>   | <u>1,083</u>     |
|  | CLEANOH                               | 843,000            | 0                |
| Channel restoration of Brewster Creek between Waterloo Road and Includes engineering @ \$1,083     | GO<br>S. Arlington Street.            | 1,167,000          | 1,083            |
| Elm Drive/Wigley Avenue Storm Outlet [B04005]  |                                       |                    |                  |
|  | TOTAL                                 | 30,000             | <u>8,154</u>     |
|  | GO                                    | 30,000             | 8,154            |

Plans for new storm sewer and outlet to remedy flooding problems on E. Market Street near Elm Drive. To be coordinated with E. Market Street widening project scheduled for construction in 2005. Ordinance #119-2004 authorizing consultant contracts passed 3/1/04. Design underway. Construction scheduled for 2006.

Includes engineering @ \$8,154

### Project FUNDING SOURCE BUDGET COMMITTED

#### Miscellaneous Storm Sewers

<u>TOTAL</u> <u>200,000</u> <u>321,153</u>

GO 200,000 321,153

Miscellaneous construction and reconstruction of storm sewers and outlets throughout the City. Ordinance #568-2004 authorizing contracts passed 10/25/04. Contract awarded to Michael Construction @ \$110,285 on 2/7/05 (to be committed in 2005 PR).

Supplemental #1 awarded to Michael Construction @ \$32,378 on 6/22/04 for 2003 contract.

Supplemental #2 awarded to Spano @ (\$13,709) for Sourek/Leighton on 8/2/04.

Neil Evan Dr. Emergency Repair (B03035) - Contract to Kenmore Construction @ \$67,013.

N. Hampton (P00273) - Contract to Kenmore Construction @ \$15,290.

Fairlawn Heights (P00293) - Includes payments to Arcadis FPS @ \$12,371.

Includes acquisition of 214 Westover Ave. @ \$103,839.

Includes engineering @ \$100,067

#### Schiller Avenue Storm Sewer Extension

| <u>TOTAL</u> | <u>50,000</u> | <u>0</u> |
|--------------|---------------|----------|
| IT           | 50.000        | 0        |

Storm sewer extension in Schiller Avenue (Olive Street - Mosser Place) to alleviate ponding at the intersection of Schiller/ Mosser. Carryover to 2005.

### **Utilities Services**

## Computer Equip. & Bus. Off. Improvements

| <u>TOTAL</u> | <u>100,000</u> | <u>29,950</u> |
|--------------|----------------|---------------|
| WCF          | 100,000        | 29,950        |

Purchase necessary materials and equipment for improvements to the Utilities Services facility to make the operation more cost effective. Purchase order awarded to Frank Solutions @ \$29,950.

## Miscellaneous/Supplemental Engineering Studies

| TOTAL | <u>150,000</u> | <u>142,700</u> |
|-------|----------------|----------------|
| WCF   | 150.000        | 142.700        |

Consultant design where special engineering expertise is needed. Ordinance #62-2004 authorizing agreements passed 2/2/04. Contracts awarded to GPD @ \$100,000, Auburn Environmental @ \$40,000 and Liquid Engineering @ \$2,700.

| <u>Project</u>   | <b>FUNDING SOURCE</b>                 | <u>BUDGET</u>                         | <u>COMMITTED</u>        |
|--|---------------------------------------|---------------------------------------|-------------------------|
| Utilities Services Vehicle & Equipment Replacement   | TOTAL                                 | 60,000                                | <u>0</u>                |
|  |                                       | · · · · · · · · · · · · · · · · · · · |                         |
| Replacement of motor vehicles, machinery and miscellaneous equipr  | WCF<br>ment.                          | 60,000                                | 0                       |
|  |                                       |                                       |                         |
| Water Distribution   |                                       |                                       |                         |
| Action Plan Recommendations  |                                       |                                       |                         |
|  | <u>TOTAL</u>                          | <u>200,000</u>                        | <u>0</u>                |
|  | WCF                                   | 200,000                               | 0                       |
| Purchase of materials and equipment necessary to implement the received the Water Distribution Division. | commendations of the Field Operations | s Core Team Action Plan fo            | or the reengineering of |
|  |                                       |                                       |                         |
| Brittain Road Reservoir Rehabilitation Study   | TOTAL                                 | <u>50,000</u>                         | 0                       |
|  | <u>TOTAL</u>                          | <u>50,000</u>                         | <u>0</u>                |
| Under of enderted accomplished in a control of Company to 2005   | WCF                                   | 50,000                                | 0                       |
| Update of outdated reservoir rehabilitation report. Carryover to 2005.                                   |                                       |                                       |                         |
| Clean & Paint Tanks  |                                       |                                       |                         |
|  | TOTAL                                 | <u>350,000</u>                        | <u>0</u>                |
|  | WCF                                   | 350,000                               | 0                       |
| Programmed repainting of elevated water tanks.   |                                       |                                       |                         |
| Fairley Dynam Station Improvements   |                                       |                                       |                         |
| Fairlawn Pump Station Improvements   | <u>TOTAL</u>                          | 300,000                               | <u>0</u>                |
|  | WCF                                   | 300,000                               | 0                       |
| Replacement of obsolete pumps. Carryover to 2005.  |                                       |                                       |                         |

| <u>Project</u>                    | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|-----------------------------------|-----------------------|---------------|------------------|
| Force Main Reconstruction Phase V |                       |               |                  |
|                                   | <u>TOTAL</u>          | 3,000,000     | <u>3,329,951</u> |
|                                   | KENT                  | 0             | 170,000          |
|                                   | OPWC                  | 1,300,000     | 1,300,000        |
|                                   | WCF                   | 1,700,000     | 1,859,951        |

Replacement of existing water transmission mains along Northeast Ave., beginning at a point 400' west of Summit/Portage Co. line in Tallmadge, proceeding northeasterly along Middlebury Rd. and Akron Blvd. to Kent-Munroe Falls Road in Kent. Contract awarded to H.M. Miller @ \$3,273,101 on 3/1/04 and JEM Industrial @ \$56,850. Construction underway, to be complete in Summer 2005.

## **Materials for Water System Replacement**

| <u>TOTAL</u> | 300,000 | <u>0</u> |
|--------------|---------|----------|
| WCF          | 300,000 | 0        |

Materials for Distribution crews for installing new services, making water main connections, minor extensions, adjustments and installing new and replacement valves, hydrants, and appurtenances.

## **Miscellaneous Improvements**

| TOTAL | 100,000 | <u>55,041</u> |  |
|-------|---------|---------------|--|
| WCE   | 100 000 | 55 0/1        |  |

Purchase of necessary equipment and materials for Johnston St. Yard and pump station/water reservoir improvements/repairs. Includes some large meter purchases. Includes new rooftop air conditioning unit for the Johnston St. Yard building, and miscellaneous improvements to water storage facilities. Purchase order awarded to Workman Industrial @ \$55,041.

# **Security Improvements'**

| TOTAL | 100,000 | <u>0</u> |
|-------|---------|----------|
| WCF   | 100,000 | 0        |

Design and construction of security improvements.

| <u>Project</u>   | <b>FUNDING SOURCE</b>                | <u>BUDGET</u>    | <u>COMMITTED</u> |
|--|--------------------------------------|------------------|------------------|
| Standby Generator Improvements                                       |                                      |                  |                  |
|  | <u>TOTAL</u>                         | <u>200,000</u>   | <u>0</u>         |
|  | WCF                                  | 200,000          | 0                |
| Install generators to provide backup power in event of utility power | er outage. Carryover to 2005.        |                  |                  |
|  |                                      |                  |                  |
| Water Distribution Telemetry System                                  |                                      |                  |                  |
|  | <u>TOTAL</u>                         | 800,000          | <u>0</u>         |
|  | WCF                                  | 800,000          | 0                |
| Replacement of obsolete water storage and pumping station tele       | metry system. Construction scheduled | d for 2006.      |                  |
|  |                                      |                  |                  |
| Water Distribution Vehicle & Equipment Replaceme                     | nt                                   |                  |                  |
|  | <u>TOTAL</u>                         | 600,000          | <u>38,397</u>    |
|  | WCF                                  | 600,000          | 38,397           |
| Purchase replacement motor vehicles, machinery and equipment         | t as necessary.                      |                  |                  |
|  |                                      |                  |                  |
| Water Main New and Replacement                                       |                                      |                  |                  |
|  | <u>TOTAL</u>                         | <u>1,640,000</u> | <u>1,712,184</u> |
|  | OPWC                                 | 820,000          | 819,809          |
|  | WCF                                  | 820,000          | 892,375          |

Contract to supply labor/equipment and materials for constructing of new and replacement water mains. Ordinance #291-2004 authorizing contracts passed 5/10/04. Contract awarded to Kenmore Construction @ \$2,092,005 on 6/14/04 (only \$1,640,000 to be committed). Contract awarded to JEM @ \$78,338 on 6/30/04 for fire hydrants. Supplemental #1 for 2003 program awarded to Kenmore Construction @ (\$65,599) on 11/22/04. Supplemental #1 for contract #784 awarded to H.M. Miller @ \$59,445 on 11/29/04. Construction underway, to be complete in June 2005.

| <u>Project</u>                      | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|-------------------------------------|-----------------------|---------------|------------------|
| Water Meter Reading System [P32205] |                       |               |                  |
|                                     | <u>TOTAL</u>          | 4,000,000     | <u>2,557,875</u> |
|                                     | SCF                   | 2,000,000     | 1,278,938        |
|                                     | WCF                   | 2.000.000     | 1.278.938        |

Systems and equipment for curb meter pits, residential meters and reading system to provide accurate and timely information for monthly billing. Amendatory #1 awarded to Honeywell @ \$250,256. Supplemental #2 awarded to Honeywell @ \$2,557,875 for curb meter pits. Construction underway, to be complete in Fall 2005.

#### Water Pollution Control Station

### **Fuel Tank Soil Remediation**

| TOTAL | <u>250,000</u> | <u>0</u> |
|-------|----------------|----------|
| SCF   | 250,000        | 0        |

Removal of contaminated soil in the areas of underground fuel tanks that were previously removed. Construction scheduled for 2006.

## Miscellaneous Improvements' [P05161]

| TOTAL | <u>250,000</u> | <u>176,545</u> |
|-------|----------------|----------------|
| SCF   | 250,000        | 176,545        |

Improvements to the wastewater plant and laboratory that can be accomplished over a short period of time and generally cost less than \$40,000 each. Contract awarded to Jacco & Assoc. @ \$59,995 on 4/26/04, Meccon, Inc. @ \$33,790 on 4/26/04, Workman Industrial @ \$22,758, Ohio Transformer Corp. @ \$38,300, and 3-D Service, Ltd. @ \$8,421.

# **Preaeration Improvements [P05205]**

| <u>TOTAL</u> | <u>400,000</u> | <u>226,886</u> |
|--------------|----------------|----------------|
| SCF          | 400.000        | 226.886        |

Replacement of the drop pipes and diffusers in the Pre-aeration tanks. Contract awarded to Kenmore Construction @ \$219,147 on 3/8/04. Construction complete.

| <u>Project</u>  | FUNDING SOURCE                                | <b>BUDGET</b>  | <u>COMMITTED</u>         |
|---|---|----------------|--------------------------|
| Sludge Disposal Building Demolition [S03003]  |   |                |                          |
|   | <u>TOTAL</u>                                  | <u>150,000</u> | <u>159,830</u>           |
|   | SCF   | 150,000        | 159,830                  |
| Demolition of the Sludge Disposal Building and trickling filter diversion Company @ \$130,000 on 1/5/04. Construction complete. | on chambers (includes smoke stack demolition) | ). Contract aw | arded to Eslich Wrecking |
| Includes engineering @ \$19,606   |   |                |                          |
| WPCS Vehicle & Equipment Replacement  |   |                |                          |
|   | <u>TOTAL</u>                                  | <u>50,000</u>  | <u>14,599</u>            |
|   | SCF   | 50,000         | 14,599                   |
| Replacement of motor vehicles, machinery and miscellaneous equip  | oment.  |                |                          |
|   |   |                |                          |
| Water Supply Facilities   |   |                |                          |
| AWP Building Steam System Conversion  |   |                |                          |
|   | <u>TOTAL</u>                                  | 200,000        | <u>0</u>                 |
|   | WCF   | 200,000        | 0                        |
| Conversion of existing steam heating system to natural gas. Constr  | ruction scheduled for 2006.                   |                |                          |
|   |   |                |                          |
| Building Modifications  |   |                |                          |
|   | <u>TOTAL</u>                                  | <u>50,000</u>  | <u>0</u>                 |
|   | WCF   | 50,000         | 0                        |
| Design and construction of improvements as needed to support Wa   | ter Supply operations.                        |                |                          |

| <u>Project</u>  | FUNDING SOURCE                               | <u>BUDGET</u>          | <u>COMMITTED</u>           |
|---|--|------------------------|----------------------------|
| CT Monitoring Station   | <u>TOTAL</u>                                 | <u>150,000</u>         | <u>173,250</u>             |
|   | WCF  | 150,000                | 173,250                    |
| Construction of a permanent contact time monitoring station. Ordina Industrial Services, Inc. @ \$38,650 on 5/10/04. Construction comple to begin in March 2005, with completion in August. |  |                        |                            |
| DCS Improvements  |  |                        |                            |
|   | TOTAL  | 200,000                | <u>0</u>                   |
|   | WCF  | 200,000                | 0                          |
| Upgrade of supervisory monitoring and control system (Distributive C  | Control System) for reliable plant operation | ns. Carryover to 2005. |                            |
| East Branch Dam Concrete Slab Lifting, Repairs  |  |                        |                            |
| 3, 1  | <u>TOTAL</u>                                 | <u>30,000</u>          | <u>0</u>                   |
|   | WCF  | 30,000                 | 0                          |
| Minor repairs to restore integrity of East Branch Reservoir dam. Carr   | ryover to 2005.                              |                        |                            |
|   |  |                        |                            |
| Filter Building Instrumentation & Control Improv.   | TOTAL  | 650,000                | <u>52,650</u>              |
|   | WCF  | 650,000                |                            |
| Upgrade of instrumentation wiring, conduit and control system. Ordir Loomis Electric Co., Inc. @ \$52,650. Carryover to 2005.   |  | •                      | 52,650<br>order awarded to |
|   |  |                        |                            |
| Filter Media Replacement  | TOTAL  | 100,000                | <u>0</u>                   |
|   | WCF  | 100,000                | <u>•</u><br>0              |
| Replacement of water filter media. Carryover to 2005.   | WOF  | 100,000                | Ü                          |

| <u>Project</u>   | <b>FUNDING SOURCE</b>                 | <b>BUDGET</b>       | <b>COMMITTED</b> |
|--|---------------------------------------|---------------------|------------------|
| High Lift Pump Replacement   |                                       |                     |                  |
|  | TOTAL                                 | <u>50,000</u>       | <u>0</u>         |
|  | WCF                                   | 50,000              | 0                |
| Programmed replacement of High Lift Pumps.   |                                       |                     |                  |
|  |                                       |                     |                  |
| Main Valve Repair  |                                       |                     |                  |
|  | TOTAL                                 | <u>100,000</u>      | <u>0</u>         |
|  | WCF                                   | 100,000             | 0                |
| Repair of main valve on 54 inch force main to insure complete  | closure when needed. Construction s   | scheduled for 2006. |                  |
|  |                                       |                     |                  |
| Master Plan Update   |                                       |                     | _                |
|  | TOTAL                                 | 300,000             | <u>0</u>         |
|  | WCF                                   | 300,000             | 0                |
| Update of master plan to meet new USEPA and Ohio EPA regu  | ulations. Carryover to 2005.          |                     |                  |
|  |                                       |                     |                  |
| Miscellaneous Improvements and Replacements  | TOTAL                                 | 250,000             | 0                |
|  | TOTAL                                 | <u>250,000</u>      | <u>0</u>         |
|  | WCF                                   | 250,000             | 0                |
| Replacements/improvements to repair/replace broken equipme   | nt at the Water Plant and in the Wate | ershed.             |                  |
|  |                                       |                     |                  |
| Security Improvements  | TOTAL                                 | 200,000             | <u>380,380</u>   |
|  |                                       |                     |                  |
|  | WCF                                   | 200,000             | 380,380          |
| Design and construction of security improvements. Ordinance #559-2004 authorizing contracts passed 10/18/04. Ordinance #573-2004 authorizing |                                       |                     |                  |

Design and construction of security improvements. Ordinance #559-2004 authorizing contracts passed 10/18/04. Ordinance #573-2004 authorizing contracts passed 10/25/04. Contracts awarded to Sentry Fence, Inc. @ \$240,477 on 8/23/04, Sutter Electric @ \$53,135, and Video Systems, Inc. @ \$86,768. Construction complete.

| <u>Project</u>                            | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---|-----------------------|----------------|------------------|
| Valve Actuators in High Lift Pump Station |                       |                |                  |
|   | <u>TOTAL</u>          | <u>280,000</u> | <u>356,331</u>   |
|   | WCF                   | 280,000        | 356,331          |

Replacement of valve actuators to insure reliability. 2003 Carryover. Contracts awarded to Workman Industrial @ \$201,333 to remove/install ball valves and to install control panels, and Square D @ \$154,998 to replace pump starters. Replacements/installation 85% complete, to be complete in March 2005.

## **Water Supply Vehicle & Equipment Replacement**

| TOTAL | <u>50,000</u> | <u>0</u> |
|-------|---------------|----------|
| WCF   | 50,000        | 0        |

Replacement of motor vehicles, machinery and miscellaneous equipment.

| <u>Project</u>                                   | FUNDING SOURCE | <u>BUDGET</u>    | <u>COMMITTED</u> |
|--|----------------|------------------|------------------|
| HOUSING & HUMAN RESOURCES                        |                | <u>8,765,000</u> | 9,496,022        |
| Clearance, Land Assembly and Housing Development |                |                  |                  |
| Acquisition/Relocation/Clearance                 |                |                  |                  |
|  | <u>TOTAL</u>   | <u>1,950,000</u> | <u>3,169,705</u> |
|  | CD             | 1,950,000        | 3,169,705        |

Acquisition, relocation, and clearance of dilapidated structures or vacant lots in neighborhood development and redevelopment areas, land assembly to assist non-profits, and neighborhood blight removal.

### **CHDO/CDC Housing**

 TOTAL
 600,000
 800,275

 CD
 600,000
 800,275

Matching funds for non-profit community housing development organizations. Contracts to Mustard Seed @ \$110,000, Nazareth @ \$110,275, EANDC Homes @ \$180,000, Arlington 5 @ \$30,000, Marion Place @ \$170,000, Channelwood @ \$150,000 and Access @ \$50,000.

### **Demolition [P73015]**

<u>TOTAL</u> <u>740,000</u> <u>946,403</u>

CD 740,000 946,403

Demolition of vacant, abandoned, and/or deteriorated housing, garages, and commercial buildings.

## HOPE VI [P73099]

<u>TOTAL</u> <u>200,000</u> <u>14,154</u>

CD 200,000 14,154

Funding to support AMHA HOPE VI Rehabilitation development project (land acquisition and possible public improvements). Design complete.

| <u>Project</u>                               | <u>FUNDING SOURCE</u>                               | <u>BUDGET</u>                 | <b>COMMITTED</b>    |
|--|---|-------------------------------|---------------------|
| New Housing Incentive [P73130]               |   |                               |                     |
|  | TOTAL   | <u>40,000</u>                 | <u>106,717</u>      |
|  | CD  | 40,000                        | 106,717             |
| Predevelopment assistance for new housing do | wntown and selected areas including market analysis | s, concept plans, and enviror | nmental assessment. |
| Includes engineering @ \$197                 |   |                               |                     |

UNDC [P73060]

<u>TOTAL</u> <u>460,000</u> <u>460,000</u>

CD 460,000 460,000

Support for new housing construction in older neighborhoods by the Urban Neighborhood Development Corporation (UNDC).

### Human Resources

**Human Resources** 

<u>TOTAL</u> <u>500,000</u> <u>525,000</u>

CD 500,000 525,000

Public Services to primarily serve CD area residents, including youth, seniors, and families. Programs include education, neighborhood security, and recreation. Includes funding for EACH @ \$25,000. See Table C for details.

## Other Housing

**CDC Support** 

<u>TOTAL</u> <u>275,000</u> <u>0</u>

CD 275,000 0

Operating support for activities of Community Development Corporations. Contracts @ \$25,000 each to Nazareth and Housing Network.

# Table C 2004 Human Resources

| Agency                                    | <u>Amount</u> |
|---|---------------|
| Akron Comm. Service Center & Urban League | \$11,000      |
| Akron Summit Community Action             | \$45,000      |
| Alchemy                                   | \$22,000      |
| Fair Housing Contact Service              | \$100,000     |
| Infoline - Info & Ref                     | \$40,000      |
| Infoline - Lifeline                       | \$35,000      |
| International Institute                   | \$12,000      |
| Lock III                                  | \$44,000      |
| Mature Services                           | \$50,000      |
| N.O.A.A.H.N.                              | \$36,000      |
| Pregnancy Care                            | \$13,000      |
| Tri-County Independent Living Center      | \$45,000      |
| Victim's Assistance                       | \$35,000      |
| Weathervane                               | \$19,000      |
| WENDCO                                    | \$18,000      |
| Total                                     | \$525,000     |

| <u>Project</u>                            | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---|-----------------------|----------------|------------------|
| <b>Emergency and Transitional Housing</b> |                       |                |                  |
|   | TOTAL                 | <u>365,000</u> | <u>334,500</u>   |
|   | CD                    | 65,000         | 65,000           |
|   | ESG                   | 300,000        | 269,500          |

Emergency Shelter Grant Program provides funding for sheltering the homeless. Funding awarded on a request for proposal basis to eligible, non-profit providers for emergency shelter housing and for intermediate term housing and homeless prevention services for homeless individuals and families.

### **Minor Home Repair**

TOTAL 450,000 491,465
CD 450,000 491,465

Emergency home repair for low-income, elderly, and handicapped homeowners. Contracts awarded to Housing Network @ \$100,000 and Rebuilding Together - Christmas in April @ \$75,000.

## Paint Program [P73010]

TOTAL 35,000 35,000 CD 35,000 35,000

Reimbursement for neighborhood non-profit organizations to operate a paint program for low income homeowners. Contract awarded to Greater Westside Council of Block Clubs @ \$35,000.

### Rehabilitation Assistance

#### **Rehabilitation Assistance**

| TOTAL | <u>3,150,000</u> | <u>2,612,804</u> |
|-------|------------------|------------------|
| CD    | 3,150,000        | 2,612,804        |

Grants and loans for housing rehabilitation and lead paint abatement to owners of property.

TABLE D
Summary of CD and Petition area activities

|                | Stuctul  | Surge<br>Surge | Jules of | Jed Jed Joseph | Jes in      |             | *         |           | , 500 A | zhuchue <sup>s</sup><br>Shuch | Jes Suchas | od de | SHOOT SHOT SH | Soulian S |             | *\0      | ite wie     |
|----------------|----------|----------------|----------|----------------|-------------|-------------|-----------|-----------|---------|-------------------------------|------------|---|---|-----------|-------------|----------|-------------|
| Ī              | <u> </u> | -5             | Ye       | ar to I        | ) ate       | (12/31/04   | <u>~~</u> | 73        |         | <u> </u>                      |            | Pr  | niect in  | <u>~</u>  | ion to date | <u> </u> | ~3.         |
| CD Areas       |          |                | - 10     | ai to i        | <u>Juic</u> | (12/01/07   | ')        |           |         |                               |            |   | ojeet iii   | юсрі      | ion to date |          |             |
| Aqueduct       |          |                |          |                | 0           | \$0         | 0         | \$0       | 293     | 2                             | 2          | 293                                       | 217   | 143       | \$803,896   | 96       | \$1,212,456 |
| Crouse         |          |                |          |                | 17          | \$160,428   | 9         | \$143,558 | 678     | 5                             | 5          | 415                                       | 241   | 235       | \$1,588,655 |          | \$1,521,688 |
| Glover         |          |                |          |                | 0           | \$0         | 0         | \$0       | 541     | 5                             | 5          | 534                                       | 287   | 214       |             | 106      | \$960,979   |
| Goodyear       |          |                |          |                | 0           | <b>\$</b> 0 | 0         | \$0       | 1081    | 6                             | 6          | 1081                                      | 981   | 611       | \$2,931,374 | 346      | \$2,501,818 |
| Bisson         |          |                |          |                | 4           | \$37,570    | 2         | \$42,346  | 217     | 17                            | 1          | 196                                       | 88  | 78        | \$622,056   | 40       | \$399,916   |
| Victoria       |          |                |          |                | 0           | \$0         | 0         | \$0       | 311     | 1                             | 1          | 280                                       | 207   | 128       | \$806,146   | 62       | \$612,090   |
| Seiberling     |          |                |          |                | 40          | \$364,801   | 14        | \$175,506 |         | 0                             | 0          | 0   | 0   | 40        | \$364,801   | 14       | \$175,506   |
| Kenmore II     |          |                |          |                | 19          | \$170,025   | 9         | \$92,838  | 625     | 0                             | 0          | 132                                       | 34  | 96        | \$704,720   | 44       | \$404,133   |
| Thayer         |          |                |          |                | 3           | 37025       | 0         | 0         | 020     | 0                             | Ö          | 0   | 0   | 3         | \$37,025    | 0        | \$0         |
| Parkgate       |          |                |          |                | 27          | \$319,726   | 4         | \$31,130  |         | 0                             | 0          | 0   | 0   | 27        | \$319,726   | 4        | \$31,130    |
| Petition Areas |          |                |          |                |             |             |           |           |         |                               | •          | •   |   |           |             |          |             |
| Euclid         |          |                |          |                |             | \$0         | 0         | 0         | 41      | -                             | -          | 0   | 0   | 0         | \$0         | 0        | \$0         |
| 5th/Fuller     |          |                |          |                |             | \$0         | 0         | \$0       | 65      | -                             | -          | 0   | 0   | 0         | \$0         | 0        | \$0         |
| Lloyd          |          |                |          |                |             | \$0         | 0         | \$0       | 50      | -                             | -          | 50  | 37  | 7         | \$46,000    | 5        | \$40,900    |
| Long           |          |                |          |                |             | \$0         | 0         | \$0       | 35      | -                             | -          | 35  | 18  | 4         | \$33,845    | 1        | \$8,800     |
| Beardsley      |          |                |          |                |             | \$0         | 0         | \$0       | 29      | -                             | -          | 29  | 26  | 25        | \$193,227   | 15       | \$155,165   |
| Leroy          |          |                |          |                |             | \$0         | 0         | \$0       | 34      | -                             | -          | 34  | 19  | 6         | \$40,324    | 3        | \$21,700    |
| Celina         |          |                |          |                |             | \$10,000    | 1         | \$6,024   | 58      | -                             | -          | 19  | 14  | 9         | \$80,000    | 7        | \$110,754   |
| Bishop/Rhodes  |          |                |          |                |             | \$0         | 0         | \$0       | 80      | -                             | -          | 80  | 25  | 7         | \$51,980    | 4        | \$38,509    |
| Cuyahoga       |          |                |          |                |             | \$0         | 0         | \$0       | 81      | -                             | -          | 36  | 15  | 17        | \$136,345   | 10       | \$103,200   |
| Fern/Bellevue  |          |                |          |                |             | \$0         | 0         | \$0       | 48      | -                             | -          | 48  | 17  | 6         | \$43,007    | 4        | \$15,878    |
| Lake/Norka     |          |                |          |                |             | \$10,000    | 1         | \$18,321  | 70      | -                             | -          | 29  | 7   | 0         | \$10,000    | 1        | \$18,321    |
| Victory/Paris  |          |                |          |                |             | \$0         | 0         | \$0       | 75      | -                             | -          | 33  | 12  | 2         | \$15,000    | 1        | \$2,800     |
| Campbell       |          |                |          |                |             | \$0         | 0         | \$0       | 28      | -                             | -          | 4   | 0   | 3         | \$20,000    | 2        | \$16,700    |
| Robert/Weeks   |          |                |          |                |             | \$0         | 0         | \$0       | 74      | 1                             | -          | 0   | 0   | 4         | \$22,372    | 1        | \$10,000    |

| <u>Project</u>                           | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u>  |
|--|-----------------------|----------------|-------------------|
| ECONOMIC DEVELOPMENT                     |                       | 34,839,000     | <u>10,824,579</u> |
| <u>Brownfields</u>                       |                       |                |                   |
| Beech Street Power Plant                 |                       |                |                   |
| (B03007, B3007A, B3007B, B3007C, B3007D) | <u>TOTAL</u>          | <u>773,000</u> | <u>250,418</u>    |
|  | CLEANOH               | 448,000        | 206,466           |
|  | GO                    | 325,000        | 43,952            |

Closeout charges for remediation and demolition of former Beech Street Power Plant. Supplemental #1 awarded to Precision Environmental Co. @ \$60,595 on 6/14/04. Contract awarded to Eslich Wrecking @ \$148,000 on 10/18/04. Demolition underway, to be complete in March 2005.

Includes engineering @ \$43,952

#### **Brownfields Remediation**

| (VF0403, VF0404, VF0405, VF0408, B04025) | TOTAL     | <u>1,250,000</u> | 321,022 |
|--|-----------|------------------|---------|
|  | CLEANOH   | 1,000,000        | 240,000 |
|  | GO        | 125,000          | 0       |
|  | JEDD-ECON | 0                | 81,022  |
|  | P\/T      | 125 000          | 0       |

Application for competitive and non competitive funding for cleanup and revitalization of various Brownfield areas throughout the City. Ordinance #250-2004 authorizing consultant contracts for Ph.II environmental site assessment of former Imperial Electric site passed 4/26/04. Contract awarded to Burgess & Niple @ \$240,000. Includes payment for professional services @ \$29,579.

Includes engineering @ \$42,333

#### **USEPA Brownfield Grant**

| (VF0305, VF0414)              | <u>TOTAL</u> | <u>450,000</u> | <u>26,904</u> |
|-------------------------------|--------------|----------------|---------------|
| (Petro Hazardous Assessments) |              |                |               |
|                               | EPA          | 400,000        | 8,376         |
|                               | JEDD-ECON    | 50,000         | 18,528        |

New grant program for assessment and cleanup of various sites. Possible sites include the Ohio Canal Corridor, Middlebury and University of Akron area, City-wide industrial sites and vacant gas stations. EPA Grant application approved @\$200,000.

Includes engineering @ \$18,528

| <u>Project</u>  | <b>FUNDING SOURCE</b>                   | <u>BUDGET</u>          | <u>COMMITTED</u> |
|---|---|------------------------|------------------|
| Commercial/Industrial Development                                 |   |                        |                  |
| AES Campus Building (Tell)  |   |                        |                  |
|   | <u>TOTAL</u>                            | <u>50,000</u>          | <u>0</u>         |
|   | TIF                                     | 50,000                 | 0                |
| Additional environmental testing to support receiving Covenant N  | Not to Sue.                             |                        |                  |
|   |   |                        |                  |
| Akron Fulton Airport [P32072]                                     |   |                        |                  |
|   | TOTAL                                   | <u>50,000</u>          | <u>2,850</u>     |
|   | TIF                                     | 50,000                 | 2,850            |
| Infrastructure improvements to support development of industria   | l and commercial parcels. Includes appi | raisal fees @ \$2,850. |                  |
|   |   |                        |                  |
| Akron Square [P32244]   |   |                        |                  |
|   | <u>TOTAL</u>                            | 50,000                 | <u>0</u>         |
|   | TIF                                     | 50,000                 | 0                |
| Site preparation and infrastructure improvements to support dev   | elopment of last parcel.                | ,                      |                  |
|   |   |                        |                  |
| Ascot Industrial Park   |   |                        |                  |
| (P30663, P30664, P30665, P30666, P30667)                          | TOTAL                                   | 100,000                | <u>1,079,241</u> |
|   | TIF                                     | 100,000                | 1,079,241        |
| Classes to the same for Dhose II of multiplication and the summer |   | •                      |                  |

Closeout charges for Phase II of public improvements in support of industrial development. Supplemental #1 awarded to Northern Valley @ \$179,840 on 2/23/04. Supplemental #2 awarded to Northern Valley @ \$450,000 on 8/2/04 for construction of Vision Lane. Supplemental #3 awarded to Northern Valley @ \$225,000 on 11/1/04 for resurfacing. Includes land marketing @ \$39,303, payment for professional services @ \$4,504, and payment to Ohio Edison @ \$2,987. Construction complete.

Includes engineering @ \$149,314

| <u>Project</u>  | <b>FUNDING SOURCE</b>  | <b>BUDGET</b>      | <b>COMMITTED</b> |
|---|------------------------|--------------------|------------------|
| Brown Graves Development  |                        |                    |                  |
| ·   | <u>TOTAL</u>           | 800,000            | <u>0</u>         |
|   | TIF                    | 800,000            | 0                |
| Site preparation and public improvements in support of development  | nt of industrial park. |                    |                  |
| Cargill Access and Redevelopment                                    |                        |                    |                  |
| Cargin Access and Redevelopment                                     | <u>TOTAL</u>           | 931,000            | <u>0</u>         |
|   | PVT                    | 556,000            | 0                |
| Improvements and site preparation for proposed industrial park.     | TIF                    | 375,000            | 0                |
|   |                        |                    |                  |
| Development Rights Purchase [JEDDLD]                                |                        |                    | _                |
|   | <u>TOTAL</u>           | <u>500,000</u>     | <u>0</u>         |
|   | CLEANOH<br>JEDD-DEV    | 250,000<br>250,000 | 0                |
| Purchase of development rights to guide future development.         | 3EDD-DEV               | 250,000            | U                |
| Evans Avenue Industrial Park  |                        |                    |                  |
| Evans Avenue maustrai i ark   | TOTAL                  | <u>1,850,000</u>   | <u>0</u>         |
|   | GO                     | 1,015,000          | 0                |
|   | SCF                    | 60,000             | 0                |
|   | SLA<br>TIF             | 15,000<br>700,000  | 0                |
|   | WCF                    | 60,000             | 0                |
| Acquisition, site preparation, and public improvements in support o |                        | ,                  |                  |

| <u>Project</u>   | FUNDING SOURCE  | <u>BUDGET</u>    | <u>COMMITTED</u> |
|--|-----------------|------------------|------------------|
| General Tire Property [P32163]                                   |                 |                  |                  |
|  | <u>TOTAL</u>    | <u>1,500,000</u> | <u>0</u>         |
|  | JEDD-ECON       | 1,500,000        | 0                |
| Acquisition to support private development. Carryover from 2003. |                 |                  |                  |
| Industrial Incubator   |                 |                  |                  |
| (P32065, P32066, P32067, B03019)                                 | <u>TOTAL</u>    | <u>3,460,000</u> | <u>247,031</u>   |
|  | EDA             | 1,775,000        | 0                |
|  | GO              | 1,685,000        | 0                |
|  | JEDD-ECON       | 0                | 247,031          |
|  | PORT            | 0                | 0                |
|  | GO<br>JEDD-ECON | 1,685,000<br>0   | 0<br>247,031     |

Build-out of remainder of Industrial Incubator located at Canal Place Building #5. Carryover from 2003. Ordinance #101-2004 authorizing contracts passed 2/23/04. Design complete. Supplemental #1 awarded to Kone, Inc. @ \$14,178 on 3/29/04 for freight elevators. Ordinance #461-2004 passed 7/6/04. Includes Incubator subsidy @ \$200,000. Carryover to 2005.

Includes engineering @ \$35,010

#### **Kenmore/Miller Industrial Redevelopment**

| <u>TOTAL</u> | <u>100,000</u> | <u>0</u> |
|--------------|----------------|----------|
| TIF          | 100.000        | 0        |

Opportunity purchases and plans for street realignments and public improvements in support of urban renewal area development.

### Landbanking

| (P32116, B03031) | TOTAL     | 1,190,000 | <u>865,256</u> |
|------------------|-----------|-----------|----------------|
|                  | GO        | 940,000   | 0              |
|                  | JEDD-ECON | 250,000   | 865,256        |

Acquisition of vacant land and buildings in designated areas.

Ordinance #349-2004 authorizing purchase of 964 Thierry Ave. @ \$300,000 passed 6/14/04. Ordinance #657-2003 authorizing purchase of vacant lots as part of Shakespeare, et al. @ \$461,135 passed 12/8/03. Includes demo of 1980 S. Hawkins @ \$4,322, 34 N. Hawkins @ \$46,531, and 516-518 V. Odom Blvd. @ \$20,487. Includes tax, title & appraisal fees @ \$29,784 and professional services @ \$5,840.

| <u>Project</u>                                  | <b>FUNDING SOURCE</b> | <u>BUDGET</u> | <u>COMMITTED</u> |
|---|-----------------------|---------------|------------------|
| Lockheed Martin Infrastructure Support [B03034] |                       |               |                  |

GO 500,000 36,026

36,026

500,000

Plans for public improvements and financial support of Lockheed Martin High Altitude Air Ships prototype production and manufacturing. Includes plans for improvements to Exeter Road. Includes legal fees @ \$36,026. Construction scheduled for 2005.

**TOTAL** 

### Market (Irene) Kelly Urban Renewal Area [PVT055]

<u>TOTAL</u> <u>200,000</u> <u>52,652</u>

PVT 200,000 52,652

Completion of acquisition, relocation, demolition, site preparation, and public improvements to support commercial development. Purchase order awarded to Safeair @ \$52,652.

#### Market-Forge Urban Renewal Area

(GO0080, RA0001) <u>TOTAL</u> <u>3,000,000</u> <u>2,417,606</u> PVT <u>3,000,000</u> <u>2,417,606</u>

Completion of acquisition, relocation, demolition, site preparation, and public improvements to support commercial development. Includes acquisition of 330, 334-336 Parkwood and 24 N. Union @ 109,850, 331 & 333 Parkwood @ \$130,000, 356 Parkwood @ \$40,000, 360 Parkwood @ \$48,000, 361 Parkwood @ \$83,000, 362 Parkwood @ \$73,500, 363-365 Parkwood @ \$75,500, 364-366 Parkwood @ \$71,800, 368 Parkwood @ \$15,498, 336-338 Earl Ct. @ \$92,200, 343 Earl Ct. @ \$32,750, 347 Earl Ct. @ \$4,300, 348 Earl Ct. @ \$55,000, 354-356 Earl Ct. @ \$75,000, 81 Oak Terrace @ \$67,000, 83 Oak Terrace @ \$39,000, 338 Perkins @ \$100,900, 92 Good @ \$13,200, 365 Park @ \$65,000, 323, 327 Park, 44, 46, 48 N. Forge and 86 Good @ \$350,000, and 50 N. Forge @ \$69,500. Includes purchase orders to Emerald Environmental @ \$14,500, Premium Air, Inc. @ \$14,500, American Analytical @ \$14,500, Cardinal Environmental @ \$29,000 and Safeair @ \$39,787. Includes relocation @ \$404,975, tax, title and appraisal fees @ \$10,488 and demo @ \$89.660.

#### **Massillon Road Industrial Park**

(P32194, P30653) <u>TOTAL</u> <u>100,000</u> <u>9,859</u>

TIF 100,000 9,859

Closeout expenses for completion of infrastructure improvements and wetland mitigation to support private development. Construction complete.

Includes engineering @ \$7,735

| <u>Project</u>  | FUNDING SOURCE                            | <u>BUDGET</u>            | <u>COMMITTED</u> |
|---|---|--------------------------|------------------|
| Morgan Avenue Industrial Redevelopment [P32187]   |   |                          |                  |
|   | <u>TOTAL</u>                              | <u>1,500,000</u>         | <u>19,391</u>    |
|   | GO  | 936,000                  | 0                |
|   | JEDD-ECON                                 | 0                        | 19,391           |
|   | LS  | 64,000                   | 0                |
|   | TIF                                       | 500,000                  | 0                |
| Completion of acquisition, relocation, environmental assesments, der development. Payments to Burgess and Niple @ \$17,600. | molition, site preparation and public imp | provemtents to support i | industrial park  |
| Includes engineering @ \$1,791  |   |                          |                  |
| Munroe Road Industrial Park   |   |                          |                  |
|   | <u>TOTAL</u>                              | 100,000                  | <u>0</u>         |
|   | TIF                                       | 100,000                  | 0                |
| Plans for public improvements and acquisition in support of developments  | nent of industrial park.                  |                          |                  |
|   |   |                          |                  |
| Romig Road Area   |   |                          |                  |
| _   | TOTAL                                     | 100,000                  | <u>0</u>         |
|   | JEDD-ECON                                 | 100,000                  | 0                |
| Study and analysis of the Romig Road area for revitalization.   |   |                          |                  |
|   |   |                          |                  |
| Smith/Ghent Detention Pond [EE0003]   |   |                          |                  |
|   | <u>TOTAL</u>                              | <u>75,000</u>            | <u>100,914</u>   |
|   | TIF                                       | 75,000                   | 100,914          |
| Slope stabilization around detention pond at the Ghent Road Office p<br>Includes engineering @ \$6,329                      | ark. Contract awarded to URS Corp. @      | 2 \$94,460. Carryover to | 2005.            |

| <u>Project</u>  | FUNDING SOURCE                               | <u>BUDGET</u>            | <u>COMMITTED</u> |
|---|--|--------------------------|------------------|
| University Polymer Technology Park  |  |                          |                  |
| (GO0041, GO0049)  | <u>TOTAL</u>                                 | <u>100,000</u>           | <u>39,090</u>    |
|   | TIF  | 100,000                  | 39,090           |
| Closeouts and soil stabilization in support of development of polym \$8,588.  | ner industrial park. Includes professional s | ervices @ \$6,050 and la | and marketing @  |
| Includes engineering @ \$22,365   |  |                          |                  |
| West Side Office Park   |  |                          |                  |
| (P00046, P32203, VF0402)  | TOTAL  | 200,000                  | <u>24,080</u>    |
|   | TIF  | 200,000                  | 24,080           |
| Closeout of road construction. Construction complete.   |  |                          |                  |
| Includes engineering @ \$24,080   |  |                          |                  |
| Downtown Improvements   |  |                          |                  |
| Downtown Financial Assistance   |  |                          |                  |
|   | TOTAL  | 100,000                  | <u>53,750</u>    |
|   | JEDD-ECON                                    | 50,000                   | 0                |
|   | KE   | 50,000                   | 53,750           |
| Financial assistance programs in the Central Business District. Thomas Abdullah - 203-205 S. Main St grant @ \$30,000 Ray's Drug - 205 S. Main St grant @ \$10,000 Peanut Shop - 203 S. Main St grant @ \$3,750 Peanut Shop - 203 S. Main St grant @ \$10,000 |  |                          |                  |
|   |  |                          |                  |
| Downtown Landbanking [P32183]   |  |                          |                  |
|   | <u>TOTAL</u>                                 | <u>100,000</u>           | <u>16,040</u>    |
|   | JEDD-ECON                                    | 100,000                  | 16,040           |
| Acquisitions in support of future developments. Includes taxes @ \$   | \$16,040.                                    |                          |                  |

| <u>Project</u>           | FUNDING SOURCE | <u>BUDGET</u>  | <u>COMMITTED</u> |
|--------------------------|----------------|----------------|------------------|
| High/Market Parking Deck |                |                |                  |
| (GO0046, GO046B, B03024) | <u>TOTAL</u>   | <u>100,000</u> | <u>831,389</u>   |
|                          | GO             | 100.000        | 831.389          |

Closeout charges for and construction of parking deck. Includes Supplemental #2 to Thomarios @ \$596,800, Amendatory #2 to Ruhlin @ \$105,773, Amendatory #1 to GPD @ \$24,087 and payment to SBC @ \$45,756. Construction complete.

Includes engineering @ \$54,730

#### Lock I Visitors' Center [B03026]

| TOTAL     | 200,000 | <u>0</u> |
|-----------|---------|----------|
| JEDD-ECON | 0       | 0        |
| OECA      | 200,000 | 0        |

Preparation of program and preliminary plan for a visitors' center at 58 W. Exchange Street.

#### Lock III Redevelopment [B03021]

| <u>TOTAL</u> | <u>8,235,000</u> | <u>214,972</u> |
|--------------|------------------|----------------|
| GO           | 8,235,000        | 0              |
| FDD-FCON     | 0                | 214 972        |

Redevelopment of the area along Lock 3. Contracts awarded to The George Group @ \$20,000, Triumph Services, Inc. @ \$79,525, J Christopher Enterprises @ \$50,000, and ConsultEcon, Inc. @ \$40,700. Includes payment for professional services @ \$5,510, relocation fees @ \$2,837, and tax, title, & appraisal fees @ \$2,720.

Includes engineering @ \$10,880

#### **Mass Transit Station [VF0302]**

| TOTAL  | <u>2,700,000</u> | <u>1,547,515</u> |
|--------|------------------|------------------|
| HUD108 | 2.700.000        | 1.547.515        |

Acquisition and basic site improvements (demolition, site grading, paving and lighting) for development of mass transit station on E. Market Street to remove traffic off S. Main Street. City and METRO are seeking Federal grants. Includes acquisition of 200 E. Market St. @ \$917,563, 41 S. Prospect St. @ \$537,499, 224 E. Market St. @ \$47,523 and demo @ \$42,342.

| <u>Project</u>   | FUNDING SOURCE                          | <u>BUDGET</u> | <u>COMMITTED</u> |
|--|---|---------------|------------------|
| North Main/Furnace Streetscape [150187]  | TOTAL                                   | 50,000        | <u>143,091</u>   |
|  | TIF                                     | 50,000        | 143,091          |
| Closeout charges for parking improvements, full depth pavement recutility relocation on North Main Street (Furnace Street - south end) at passed 2/2/04. Includes payment for professional services @ \$19,96 Includes engineering @ \$119,149 | nd Furnace Street (High Street - Howard |               |                  |
| Financial & Technical Assistance Programs  |   |               |                  |
| Advance Greater Akron  | TOTAL                                   | <u>0</u>      | <u>50,000</u>    |
|  | JEDD-ECON                               | 0             | 50,000           |
| Ordinance #139-2004 authorizing contracts passed 3/15/04.  |   |               |                  |
| Akron Initiative   |   |               |                  |
| (P73180, P73181, P73182, P73185)   | <u>TOTAL</u>                            | 1,000,000     | <u>171,829</u>   |
| Funds to assist business development and expansion and provide te  | CD chnical assistance.                  | 1,000,000     | 171,829          |
|  |   |               |                  |
| Enterprise Community Revolving Loan Fund   |   | 50.000        |                  |
|  | <u>TOTAL</u>                            | <u>50,000</u> | <u>0</u>         |
|  | EC                                      | 50,000        | 0                |

| <u>Project</u>  | FUNDING SOURCE                               | <u>BUDGET</u>                        | <u>COMMITTED</u>        |  |
|---|--|--------------------------------------|-------------------------|--|
| Greater Akron Chamber   | TOTAL  | 120,000                              | <u>104,000</u>          |  |
| Annual contract with Greater Akron Chamber (formerly ARDB) for seauthorizing agreements passed 11/22/04.  | KE ervices that improve the economic well be | 120,000<br>ing of the city. Ordinand | 104,000<br>ce #618-2004 |  |
| Micro Enterprise Lending Program [P73145]   | <u>TOTAL</u>                                 | <u>50,000</u>                        | <u>0</u>                |  |
| Micro lending program by East Akron Neighborhood Development C  | JEDD-ECON Corporation (EANDC).               | 50,000                               | 0                       |  |
| Summit County Business Retention Program  |  |                                      |                         |  |
|   | TOTAL  | <u>0</u>                             | <u>7,464</u>            |  |
| KE 0 7,464  City share of training and development of database of Summit County business call database. Business calls for Akron being made by ARDB under Greater Akron Chamber Contract. |  |                                      |                         |  |
| Technical Assistance  |  |                                      |                         |  |
|   | <u>TOTAL</u>                                 | <u>50,000</u>                        | <u>0</u>                |  |
| KE 50,000 0  Miscellaneous contracts with ARDB to cover technical economic development assistance to the City on an as-needed basis.  |  |                                      |                         |  |

| <u>Project</u>                  | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---------------------------------|-----------------------|----------------|------------------|
| Neighborhood Business Districts |                       |                |                  |
| Five Points Renewal Area        |                       |                |                  |
| (150195, P32188, P32190)        | TOTAL                 | <u>700,000</u> | <u>703,112</u>   |
|                                 | CD                    | 0              | 594,018          |
|                                 | PVT                   | 300,000        | 0                |
|                                 | SA                    | 50,000         | 0                |
|                                 | TIF                   | 350,000        | 109,094          |

Continuation of land acquisition, street vacation, utility relocation and public improvements in support of business expansions. Includes acquistion of 466 Cedar St. @ \$107,500 and Grace School site @ \$594,018.

Includes engineering @ \$859

#### **Middlebury Grocery Store Development**

| (GO0029, B03014, 150217) | TOTAL   | 1,910,000 | <u>1,291,815</u> |
|--------------------------|---------|-----------|------------------|
|                          | CD      | 0         | 150,000          |
|                          | CLEANOH | 875,000   | 0                |
|                          | EDI     | 0         | 351,000          |
|                          | GO      | 100,000   | 0                |
|                          | LS      | 560,000   | 0                |
|                          | SA      | 25,000    | 49,600           |
|                          | SLA     | 350,000   | 690,522          |
|                          | TIF     | 0         | 14,590           |
|                          | UTIL    | 0         | 27,088           |
|                          | WCF     | 0         | 9,015            |

Streetscape improvements in conjunction with grocery store. Includes: new walk curb, streetlighting on E. Exchange Street (Excelsior Avenue - S. Arlington Street); walk, curb, pavement replacement, railroad crossing removal on S. Arlington Street (E. Exchange Street - E. Market Street). Ordinance to proceed passed 9/13/04. Contract awarded to Michael Construction @ \$625,609 on 7/12/04. Includes acquisition of 16 S. Arlington St. @ \$210,000 and 903 E. Exchange St. @ \$122,000. Includes payment to Clear Channel @ \$15,000, tax, title and appraisal fees @ \$5,908, relocation @ \$24,896, and professional services @ \$16,772. Supplemental #1 awarded to Bob Bennett @ \$79,430 on 10/4/04. Construction complete.

Includes engineering @ \$161,658

| <u>Project</u>                  | <b>FUNDING SOURCE</b> | <u>BUDGET</u>  | <u>COMMITTED</u> |
|---------------------------------|-----------------------|----------------|------------------|
| Neighborhood Business Districts |                       |                |                  |
| _                               | <u>TOTAL</u>          | <u>545,000</u> | <u>197,264</u>   |
|                                 | CD                    | 120,000        | 197,264          |
|                                 | GO                    | 400,000        | 0                |
|                                 | KF                    | 25 000         | 0                |

Matching façade grants, loans, and other assistance to support businesses in designated areas. Includes Kenmore Boulevard, Highland Square/West Market Street, Spicertown, and South Main Street. Includes the following grants: Steve's Barber Shop @ \$3,384; MPT @ \$5,875; Lowry Plumbing @ \$30,000; Akron Classic Auto Body @ \$67,800; Kenmore Komics @ \$8,000; Williams Flooring @ \$30,000; Main Street Saloon @ \$30,000; and Great Trail Council @ \$22,205.

Appendix A
2004 Equipment Replacement Program

|  | Budget |    |                  | Awarded |  |
|--|--------|----|------------------|---------|--|
| City Division/Type of Equipment                        | Qty    |    | Amount           | Qty     | Amount                                       |
| SAFETY   |        |    |                  |         |  |
| <u>Fire</u>  |        | •  | 440.000          | j.      | <b>*</b> * * * * * * * * * * * * * * * * * * |
| modular ambulance**                                    | 1      |    | •                | 1       | \$102,375                                    |
| pumper**   | 1      |    | •                | 1       | \$336,726                                    |
| pickup**   | 1      | \$ | ,                | 1       | \$17,591                                     |
| TOTAL FIRE   |        |    | <i>\$465,000</i> |         | <u>\$456,692</u>                             |
|  |        |    |                  |         |  |
| <u>Police</u>  | _      | _  |                  |         | •  |
| fleet car (unmarked)**                                 | 8      |    |                  | 8       | \$100,720                                    |
| cruiser (marked)**                                     | 9      |    | ,                | 9       | \$192,636                                    |
| van**  | 2      | \$ | ,                | 1       | \$28,399                                     |
| TOTAL POLICE   |        |    | <u>\$355,000</u> |         | <u>\$321,755</u>                             |
|  |        |    |                  |         |  |
| Communications   |        | •  | 4=0.000          | j.      | <b>^</b>                                     |
| 2 used or 1 new 3 ton line truck (cable placement)**   | 2      | \$ | 150,000          | 1       | \$75,635                                     |
| M. Z.  |        |    |                  |         |  |
| <u>Various</u>   |        | •  | 440.000          | 4.0     | <b>#</b> 400.044                             |
| Fleet Cars**   | 8      | \$ | 112,000          | 10      | \$132,214                                    |
| TOTAL CAPETY   |        |    | 4070.000         |         | 4000.000                                     |
| TOTAL SAFETY   |        |    | <u>\$970,000</u> |         | <u>\$986,296</u>                             |
| SERVICE  |        |    |                  |         |  |
| Health (Air Quality)                                   |        |    |                  |         |  |
| 1/2 ton pick-up**                                      | 1      |    | \$18,000         | 1       | ¢15 220                                      |
| 4WD SUV  | 1      |    | \$25,000         | ı       | \$15,329                                     |
| 4VVD 30V   | ı      |    | φ25,000          |         |  |
| <u>Highway Maintenance</u>                             |        |    |                  |         |  |
| 3/4 ton pickup**                                       | 2      | \$ | 50,000           | 2       | \$49,056                                     |
| skid steer loader with planer, broom and trailer**     | 1      |    | · ·              | ۷       | Ψ49,000                                      |
| 4 ton hot box trailer**                                | 1      |    |                  |         |  |
| 4 toll hot box trailer                                 |        | Ψ  | 27,000           |         |  |
| Parks Maintenance                                      |        |    |                  |         |  |
| tractor with side & rear mower**                       | 1      | \$ | 44,000           |         |  |
| 1/2 ton pickup with plow & tailgate spreader (4WD)**   | 2      |    | ,                | 2       | \$48,254                                     |
| 72 to 1. plottap that plott & tallgate opioadol (411b) |        | Ψ  | 10,000           | _       | ψ 10,20π                                     |
| Motor Equipment  |        |    |                  |         |  |
| 1/2 ton pickup**                                       | 2      | \$ | 36,000           | 2       | \$34,875                                     |
| · ····································                 | _      | _  | ,                | _       | ¥ = ·, = · =                                 |

| Sewer Maintenance 10 ton dump 3/4 ton window van water jet truck                                | 1 \$ 118,000<br>1 \$ 23,000 1<br>1 \$ 118,000 | \$18,957         |
|---|---|------------------|
| <u>Utilities Services</u> 4WD Sport Utility Vehicle   | 2 \$ 70,000                                   |                  |
| Water Distribution  3/4 ton pickup  1 ton utility truck Tractor/Loader/Backhoe breaker & hammer | 2 \$ 50,000 2<br>1 \$ 25,000<br>1 \$ 70,000   | \$38,397         |
| Water Pollution 1/2 ton pickup minivan  | 1 \$ 22,000 1<br>1 \$ 23,000                  | \$14,599         |
| <u>Water Supply</u><br>Minivan  | 1 \$ 20,000                                   |                  |
| TOTAL SERVICE   | <u>\$837,000</u>                              | <u>\$219,467</u> |
| TOTAL EQUIPMENT REPLACEMENT   | \$1,807,000                                   | \$1,205,763      |
| **Total Equipment Replacement as reported on page 45.   | \$1,380,000                                   | \$1,133,810      |

## Appendix B Resurfacing Program

## ARTERIAL/COLLECTOR

| STREET             | FROM                   | <u>TO</u>         |
|--------------------|------------------------|-------------------|
| BROADWAY ST.       | VORIS ST.              | BARTGES ST.       |
| COLE AV.           | MAIN ST.               | SWEITZER AV.      |
| ELMDALE AV.        | HAWKINS AV.            | MULL AV.          |
| E. FIRESTONE BLVD. | MAIN ST.               | S. FIRESTONE BLVD |
| N. FIRESTONE BLVD. | S. FIRESTONE BLVD.     | BROWN ST.         |
| S. FIRESTONE BLVD. | WILBETH RD.            | E. FIRESTONE BLVD |
| MAIN ST.           | 505' SOUTH OF COLE     | STEINER AV.       |
| N MAIN             | TALLMADGE              | N. CORP LINE      |
| S. MAIN ST.        | THORNTON ST.           | 552' NORTH        |
| MASSILLON RD.      | I-76                   | MARKET ST.        |
| MASSILLON RD.      | PENTHLEY AV.           | I-76              |
| MASSILLON RD.      | TRIPLETT BLVD.         | PENTHLEY AV.      |
| MILLER RD          | RIDGEWOOD              | W. MARKET         |
| NORTH ST.          | FURNACE ST.            | DAN ST.           |
| NORTH ST.          | DAN ST.                | HOME AV.          |
| PERSHING AV.       | 805' SOUTH OF THURMONT | THURMONT RD.      |
| RHODES AV.         | EXCHANGE ST.           | CROSBY ST.        |
| RHODES AV.         | CROSBY ST.             | MARKET            |

740' W W/L 9TH ST

KENMORE BLVD.

580' EAST

848' EAST

## **RESIDENTIAL**

WILBETH RD.

WILBETH RD.

| IXEOIDEIXII/XE  |                    |                 |
|-----------------|--------------------|-----------------|
| STREET          | <u>FROM</u>        | <u>TO</u>       |
| BERTHA AV.      | COLE AV.           | LOVERS LANE ST. |
| BERWIN ST.      | IUKA AV.           | MEDFORD ST.     |
| BERWIN ST.      | LOWELL AV.         | IUKA AV.        |
| CAREY AV.       | EAST AV.           | KENMORE BLVD.   |
| CHRISTENSEN AV. | NESMITH LAKE BLVD. | BRENNEMAN BLVD. |
| EDGEWOOD AV.    | MONROE ST.         | BISHOP ST.      |
| EDGEWOOD AV.    | LILLIAN ST.        | COPLEY ST.      |
| EDGEWOOD AV.    | BISHOP ST.         | LILLIAN ST.     |
| EDGEWOOD AV.    | EUCLID AV.         | MONROE ST.      |
| FRAZIER AV.     | PILGRIM ST.        | NEWTON ST.      |
| GREENLAWN AV.   | CATAWBA AV.        | PALMETTO AV.    |
| HAMPTON RD.     | BRITTAIN           | PRESTON         |
| HIGHVIEW AV.    | CATAWBA AV.        | PALMETTO AV.    |
| LILLIAN ST.     | EDGEWOOD AV.       | DOUGLAS ST.     |
| MERIDIAN ST.    | DEAD END           | TALLMADGE AV.   |
| MORNINGVIEW AV. | TONAWANDA AV.      | EASTWOOD AV.    |
| PACKARD         | LABELLE            | COURTLAND       |
|                 |                    |                 |

#### **RESIDENTIAL** cont'd

STREET FROM TO

PASADENA AV. MERRIMAN RD. AQUEDUCT ST. PILGRIM ST. GOODVIEW AV. CLUSTER AV. REDWOOD AV. CLINTON AV. WILBETH RD. REED AV. BROWN ST. BURKHARDT AV. SHULLO **ROMAYNE** CUL DE SAC THORNHILL DR. KEITH AV. THURMONT RD.

THORNHILL DR. THURMONT RD. CUL-DE-SAC (E OF BROKFLD)

WHEELER LN. EXCHANGE ST. BUCHTEL AV. WOOLF ST. BERNE ST. PAXTON AV.

#### **CHIP & SEAL**

STREET FROM TO

12TH ST. SW CHESTER AV. WITNER AV.
12TH ST. SW WITNER AV. INDIAN TR.
ARCHWOOD EXT ESSEX 150' EAST
BETANA DEAD END CREIGHTON
ALLEY E. OF DARROW RI EASTLAWN AVE NICHOLAS

DARTMOUTH AV. CASTLE BLVD. KENILWORTH DR. DONALD ST. DEAD END (W. OF VIRGINIA) ARLINGTON ST.

ESSEX AV. MERRILL AV. DEAD END (N. OF MERRILL)

ESSEX AV. TRIPLETT BLVD. MERRILL AV.

FAIRHILL DR. THURMONT RD. N. OF THURMONT RD.

E. FAIRLAWN BLVD. HALIFAX RD. MARKET ST. FILMORE AV. GILBERT ST. MANCHESTER RD.

GILBERT FILLMORE MARINGO LONGSTONE AV. VANE AV. SORIN AV.

MARINGO AV. DEAD END (W. OF GILBERT) MANCHESTER RD.
PECKHAM ST. DEAD END HAWKINS AV.
PERSHING AV. KINGSLEY AV. 815' NORTH
PERSHING AV. SHATTO AV. KINGSLEY AV.
PILMORE ST. ADELAIDE BLVD. SHAW AV.

SAXON AV. 9TH ST. SW DEAD END (E. OF 9TH ST.)

SEMINOLA AV. GOODYEAR BLVD. MORNINGVIEW AV.

#### FULL DEPTH

STREET FROM TO

SHULLO WINHURST ROMAYNE THURMONT RD. THORNHILL DR. HAWKIND AV.