$_____/_____$
Fee **Deposit**

ROW-

TOWN OF BARRE
PERMIT FOR DIGGING WITHIN TOWN RIGHT-OF-WAY

Please fill in <u>all</u> information requested. Failure to fill out completely may delay review. If you need assistance, please contact the Town Engineer. Please note: Additional local permits beyond town permits are required, as well as state permits may be required for proposed use. Applicant is advised to consider other permits and/or approvals that may be required. State permit specialists can be reached at 802-476-0195.

<u>Applicant</u>

Name: _____

Mailing Address: _____

City, State, Zip: _____

Phone: _____

Email: _____

<u>Landowner</u>

Name: _____

Mailing Address: _____

City, State, Zip: _____

Phone: _____

Email: _____

Property location: _____ Parcel ID: _____ Zoned: _____

The purpose of this application: _____

_____

_____

This permit is granted with the following conditions. Please read and initial:

_____ 1. Work must commence without _____ days from the date of this permit.

_____ 2. All excavations shall be adequately guarded with such barricades, lights, and flag persons or officers to protect the public from hazard as the Town Engineer, in consultation with the Police Chief, may require.

_____ 3. If traffic flow will be disrupted due to work on town roads or streets, provide 24-hour prior notice to the Barre Town Police Department and the Barre Town Fire Chief. Work shall be carried out so as to provide minimum interference of traffic. Provide barricades, flashers, and adequate warning signs for safety of the public.

_____ 4. Streets, sidewalks, or any public property disturbed in the course of the work shall be restored to the satisfaction of the Town Engineer.

a. The Town Engineer shall estimate the cost of restoration. $_____ - estimated cost.

b. A check for the estimated cost shall be deposited with the Town Engineer.

c. Within three weeks the street surface shall be restored to its original condition. Until pavement is replaced, contractor will be responsible to keep trench free of potholes. If the work is not completed within three weeks, the Town of Barre will proceed to make the repair. Town costs of the work will be retained by the Town and the contractor will be billed or refunded the difference of actual cost.

d. If the street has been satisfactorily restored to its original condition, the full amount of the deposit will be returned by May 30th of the following year, after the repair has performed satisfactorily through one winter's freeze/thaw cycle.

_____ 5. Backfill for all trenches under public roads and streets shall be sand or approved gravel, compacted in maximum lifts of 6 inches. Pavement replacement shall match that which exists of a minimum of 2 1/2". If cold patch is used, it shall be removed and replaced with hot mix when weather permits.

_____ 6. Contractor is responsible for maintenance of work for one (1) year.

_____ 7. A bond for work on right-of-way may be required by the Town Engineer.

_____ 8. No connection to water or sewer mains will be made between November 1st and April 15th.

_____ 9. The Town Engineer must be notified before the actual work is commenced.

This permit will not be valid until signed by the Town Engineer and receipted for payment of estimated costs.

Signature: _____ / _____ Date: _____

Applicant Land Owner

Signature:_____ Date: _____

Town Engineer

Rev: 05/20/2020